

NIF Project Office Submission to DOE Level 1& 2 Baseline Change Control Boards

TAB 1

TAB 2

TAB 3

TAB 4

TABS

"

August 31, 2000

Baseline Change Proposal

Construction Project Data Sheet

Summary' of Project Risk

Project Execution Plan

Cost and Schedule Crosswalk

..

BCP No. 00-015

Title:

Change Priority
.Routine 0 Priority

NIF Project Data Sheet Update for Rebaseline Cost and Schedule

BCCB Level
.Level 0 0 Level1 0 Level2

0 Leve13 0 Leve14

Change Description and Justification:

0 SCODE

S~bmitted by: **Edward** Moses ~'cL Phone: 3-9624

Directed

0 Yes

.No

Change?

.Schedule

.Cost

BCP 00-015 modifies the NIF Project Data Sheet to reflect the rebaseline of the National Ignition Facility (NIP). The rebaseline process resulted in an increase of \$1050M for a revised Total Project Cost (TPC) \$2248M and delay of project completion from October 2004 to September 2008. There were no scope changes; the NIF Functional Requirements and Primary Criteria remain as approved in BCP 97-004. The new NIF baseline cost and schedule conform to the annual budget profile contained in the Secretary of Energy's Budget Amendment to Congress dated June 27, 2000 which provides for additional funding (over the President's budget requests) of: \$95 million in fiscal year 2001; no more than \$150 million in fiscal year 2002 and fiscal year 2003; \$140 million in fiscal year 2004; \$130 million in fiscal year 2005; and required funding thereafter to meet the 2008 completion date.

NIF Baseline Discussion

In June 1999, the NIP was found to have significant cost and schedule problems. These problems are attributable to two main causes:

- 1) The original contingency factor of 12% on Total Project Cost (TPC) and 15% on Total Estimated Cost (TEC) was too low;
- 2) The complexity of the beam path infrastructure design and the necessity to assemble and install the laser system in a clean environment were not fully appreciated, and as a result, the cost and schedule associated with this scope were seriously underestimated in the original baseline.

As a result of this Defense Programs directed the NIP Project to develop a new baseline cost and schedule plan. The resulting plan, once approved by DOE, will be delivered to Congress by the Secretary of Energy as required by Conference Report (106-336).

To ensure that the Project plan is comprehensive and executable, DOE arranged for outside scientific and technical reviews of the NIP's remaining technical challenges as they relate to the project's cost and schedule risk.

From October 1999 through August 2000, the NIP Project has gone through numerous reviews including: the Secretary of Energy Advisory Board (SEAB) Task Force on the NIP, which held six comprehensive reviews of the NIP over a six month period; the NIP Program Review Committee; the University of California's Presidents Council, the NIP Rebaseline Validation Review (Lehman review).

As a result of recommendations from these reviews a new senior management team has been established at NNSA/Office of Defense Programs (DP) and at LLNL to provide clearer management oversight and lines of authority; contingency has been increased; a formal risk analysis performed; industrial firms have been engaged.

These reviews have provided the Department of Energy with a high level of confidence that there are "no technical or managerial obstacles that would prevent the completion of the NIP laser system".

The proposed NIP baseline is based on bottom-up cost and schedule estimates consistent with the Department's funding profile, which was established to ensure a balanced Stewardship program.

A start-up and commissioning strategy has been developed that allows for an activation sequence and concurrent access for Stockpile Stewardship experiments during the four-year commissioning period of NIP.

The baseline: ~

National Ignition Facility Baseline Change Proposal

Final

08/28/00

- 1) Raises the contingency to 26.7% on the go-forward TEC; a level commensurate with DOE guidelines and includes an assessment of risk for each element. ~ contingency is based on a "bottom-up" analysis which include inputs from formal risk analysis, cost estimating uncertainty analysis, allowance for post award change orders, industry standard allocations for conventional construction and project management assessments;
- 2) Incorporates the results of a comprehensive systems engineering analysis which increased the cost estimates of beampath infrastructure construction and laser special equipment, with lesser increase to optical components, control systems and target systems.
- 3) Changes the method of accomplishing key implementation activities by transferring that responsibility to experienced industrial firms consistent with the Secretary's directive. An Integration and Management Installation (IMI) contract has been submitted to DOE for approval;
- 4) Initiates a beam line deployment strategy that allows Stockpile Stewardship experiments to be conducted on NIF at the earliest possible point in the schedule during the commissioning phase.

These actions have resulted in the path forward for the project that increases the total cost of the project by approximately \$1 billion and extends the NIP completion date from October 2004 to September 2008.

The proposed baseline cost and schedule have been assessed by independent DOE review teams, (DOE Baseline Validation Review [Lehman Review] and an Independent Cost Review). The preliminary DOE Baseline Validation Review report states, "There are no show stoppers. This project is ready to move on". The recommendation by these teams support the Secretary's certification of the new NIP baseline.

Summary of Baseline Changes

1997 Baseline Estimate Current Estimate

Total Project Cost \$1198M \$2248M First Light (8 beams) Sep-01 Jun-04 12 Bundles (96 beams) Oct-Q3* Jun-07
Full Facility (192 beams) Oct-04 Sep-08*

"Original CD4 called for 96 beam operations with 192 beams installed in October 03. Current CD4 is defined as all 192 beams operational, and is scheduled for September 08.

Summary of Baseline Cost Changes

122.1"1 Baseline Estimate: Base Cost

Contingency

Total

Ing~

Base Cost Contingency Total

Proposed TPC:

\$1066M
\$132M \$1198M

\$798M* \$252M**
\$1050M

\$2248M

"The complexity of the beampath infrastructure design and the necessity to assemble and install the laser system in a clean environment were not fully appreciated, and as a result, the cost and schedule associated with this scope were seriously underestimated in the original baseline. The total identified increase in the !PC for the associated rebaselin~ (including the impact of stretching project completion to FYOS) is \$79BM. .

"The original contingency factor of 12~Qn !PC and 15% on TEC was too low

_c

Final

08/28/00

llie_cord of BCCB Decisions

Level 4 BCCB Decision

0 Approved

0 Disapproved

0 Returned for specific data 0 Endorsed and forwarded

Comments / limitations

Approval/endorsement signature

Comments *llimi ta tiolIS*

Date

Level 3 BCCB Decision

0 Approved

0 Disapproved

0 Returned for specific data .Endorsed and forwarded

-Ap nt signature Date ~ ~

1. **BCP number: 00-015**

2. Revised NIP Project Datasheet Update for Rebaseline Cost and Schedule

4. **Technical baseline change inputs**

Submitted by: Edward I. Moses Phone#: 3-9624 Fax #: 3-5957

Other technical baseline documents:

0 Primary Criteria 0 System Design Requirements 0 Functional Requirements 0 Interface Control Document

5. Cost

Budget analysis

Current TEC: \$2,094.9M

OPC: \$153.2M

_____TPC: \$2,248.1M

Previously budgeted amount

Project to date 9/30/99 Lien Balance 9/30/99

Note

TEC: \$1044.8M* OPC: \$153.2M TPC: \$1,198.0M

TPc: TPC:

\$661.3M \$126.6M

Change to funding profile included: .Yes DNo

*Previously budgeted amount ~\$1045.7M. This was reduced by \$0.924M for the FY 2000 rescission enacted by P.L. 106-113.

6. Schedule input: Milestones affected. .Level 0 milestone

.Level 1 milestone

.Level 2 milestone

.Level 3 milestone

7.ES&H impacts **.None**

0 PSAR/FSAR

0 PEIS

0 QA Program

0 Other documents

Titles

.

.

8. Other impacts (e.g" security, stakeholders) O"! .

While there will be a completion delay from October 2004 to September 2008, the beam line deployment

..

completion of the NIP project.

"~c

Final

96-D-111, National Ignition Facility (NIF), Lawrence Livermore National Laboratory, Livermore, California

I I
I



(Changes from FY 2001 Congressional Budget Request are denoted with a vertical line [I] in the left margin.)

Significant Changes

.This revised Construction Project Data Sheet reflects the rebaselining action performed to meet the Secretary of Energy's commitment to provide the new NIP schedule and cost estimate to Congress by September 2000. In this replanning, there are no scope changes; the NIP Functional Requirements/Primary Criteria remain as approved in the Baseline Change Proposal (BCP) 97-004. The changes to the schedule and cost estimate are mainly due to two factors: (1) The original contingency factors of 12% on Total Project cost (TPC) and 15% on Total Estimated Cost (TEC) were too low; (2) the complexity of the beampath infrastructure design and the necessity to assemble and install the laser system in clean environment were not fully appreciated and, as a result, the cost and schedule associated with this scope were seriously underestimated in the original baseline.

.The new NIF baseline

•

1. Raises the TEC contingency on the go-forward costs by \$252M or 26.7%; a level commensurate with DOE guidelines and includes an assessment of risk for each element. This contingency is based on a "bottom-up" analysis that includes inputs from formal risk analysis, cost estimating uncertainty analysis, allowance for post-award change orders, industry standard allocations for conventional construction, and project management assessments;

.2. Incorporates the results of a comprehensive systems engineering analysis, which increased the cost estimates of beampath infrastructure construction and laser special equipment;

.3. Changes the method of accomplishing key implementation activities by transferring that responsibility to experienced industrial firms consistent with the Secretary's directive. An Integration and Management Installation (IMI) contract has

been submitted to DOE for approval;

.4. Initiates a mission first strategy deployment strategy that maximizes the utility of the NIP for Stockpile Stewardship activities as early as possible during commissioning.

.These actions have resulted in the path forward for the project that increases the total cost of the project from its original TPC estimate of \$1.198B to the rebaselined estimate of \$2.248B or by

approximately \$1 billion and extends the NIP completion date from October 2004 to September 2008.

The funding amounts contained in this datasheet conform to the annual budget profile contained in the letter from the Secretary of Energy to Congress dated June 1,2000. These amounts have been reviewed for project impact and execution during a recently completed rebaselining exercise. The rebaseline cost and schedule estimates have been validated by an independent DOE review team.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

1



.This datasheet changes the presentation of the costs for the National Ignition Facility to include not only the line item construction costs (TEC) and traditional Other Project Costs, but also the other related Operations and Maintenance costs that support NIP. These costs were funded from FY 1995 through FY 2000 within Lawrence Livermore National Laboratory's Inertial Confinement Fusion program. In the FY 2001 Budget Request, the funding is in Readiness in Technical Base and Facilities, and is specifically identified as NIP Operations and NIP Program Facilities and Infrastructure Buildup Activities. The activities supported with this funding are, and always have been, an integral part of the research and development program necessary to accomplish the advances in technology required to complete NIP, the largest and most complex optical unit ever to be designed and constructed. It includes the development of laser and optics technology, as well as the assembly, installation and activation of the Line Replaceable Units (the modules of the laser system) for all beams of NIP. The change from the amount assumed at the time of submission of the FY 2001 budget is due to the fact that there will now be research, development and support work associated with NIP through completion of the project in FY 2008. However, this does not represent an overall increase in funding during these years, since there would have been comparable costs for operating NIP from FY 2004 through FY2008.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

2



1. Construction Schedule History

I A-E Work
Initiated

Fiscal Quarter

A-E Work Completed

Physical
Construction
Start

Physical
Construction
Complete

Total
Estimated
Cost
(\$000)

Total
Project
Cost (\$000)

Other Related
Costs (\$000)

Total
Project-
Related
Costs (\$000)

FY 1996 Budget Request
(*Preliminary Estimate*) ... FY 1998 Budget Request
(*Title I Baseline*) FY 2000 Budget Request. FY 2001 Budget Request (*Current Baseline Estimate*) FY 2001 Amended Budget
Request.

101996

101996
10 1996

101996

1Q 1996

15,139 15,139 28,788

a The Other Related Costs show an increase of \$366.9 million. A similar amount would have been spent under the original estimate for operation of the completed facility. Therefore, for fiscal years 2004 to 2008, there is no expected increase in total funding for NIF Other Related Costs. (See Significant Changes for more detail.)

b Original appropriation was \$248,100,000. This was reduced by \$942,000 for the FY 2000 rescission enacted by P.L. 106-113.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

3



3. Project Description, Justification and Scope

The Project provides for the design, procurement, construction, assembly, and acceptance testing of the National Ignition Facility. The NIP is an experimental inertial confinement fusion facility intended to achieve controlled thermonuclear fusion in the laboratory by imploding a small capsule containing a mixture of the hydrogen isotopes, deuterium and tritium. The NIP is being constructed at the Lawrence Livermore National Laboratory (LLNL), Livermore, California as determined by the Record of Decision made on December 19, 1996, as a part of the Stockpile Stewardship and Management Programmatic Environmental Impact Statement (SSM PEIS).

The mission of the National Inertial Confinement Fusion (ICF) program is to execute high energy density physics experiments for the Stockpile Stewardship program, an important part of which is the demonstration of controlled thermonuclear fusion in the laboratory. Technical capabilities provided by the ICF program also contribute to other DOE missions including nuclear weapons effects testing and the development of inertial fusion power. As a key element of the Stockpile Stewardship Program, the NIP is designed to achieve propagating fusion burn and modest (1-10) energy gain within 2-3 years of full operation and to conduct high energy density experiments, both through fusion ignitions and through direct application of the high laser power. This mission was identified in the NIP Justification of Mission Need, which was endorsed by the Secretary of Energy. Identification of target ignition as the next important step in ICF development for both defense and non-defense applications is consistent with the earlier (1990) recommendation of DOE's Fusion Policy Advisory Committee, and the National Academy of Sciences Inertial Fusion Review Group. In 1995, the DOE's Inertial Confinement Fusion Advisory Committee affirmed the program's readiness for an ignition experiment. A review by the JASONS in 1996 affirmed the value of the NIP for stockpile stewardship.

The NIP project supports the DOE mandate to maintain nuclear weapons science expertise required for stewardship of the stockpile. After the United States announcement of a moratorium on underground nuclear tests in 1992, the Department established the Stockpile Stewardship program to ensure the preservation of the core intellectual and technical competencies in nuclear weapons. The NIP is one of the most vital facilities in that program. The NIP will provide the capability to conduct laboratory experiments to address the high energy density and fusion aspects that are important to both primaries and secondaries in stockpile weapons.

At present, the Nation's computational capabilities and scientific knowledge are inadequate to ascertain all of the performance and safety impacts from changes in the nuclear warhead physics packages due to aging, remanufacturing, or engineering and design alterations. Such changes are inevitable if the warheads in the stockpile are retained well into this century, as expected. In the past, the impacts of such changes were evaluated through nuclear weapon tests. Without underground tests, we will require better, more accurate computational capabilities to assure the reliability and safety of the nuclear weapons stockpile for the indefinite future.

To achieve the required level of confidence in our predictive capability, it is essential that we have access to near-weapons conditions in laboratory experiments. The importance of nuclear weapons to our national security requires such confidence. For detonation of weapon primaries, that access is provided



Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

4



in part by hydrodynamic testing. For secondaries and for some aspects of primary performance, the NIP will be a principal laboratory experimental physics facility. !

i

The most significant potential commercial application of ICF in the long term is the generation of electric power. Consistent with the recommendations of the Fusion Policy Advisory Committee, the NIP will provide a unique capability to address critical elements of the inertial fusion energy program by exploring moderate gain (1 -10) target designs, establishing requirements for driver energy and target illumination for high gain targets, and developing materials and technologies useful for civilian inertial fusion power reactors. !

The ignition of an inertial fusion capsule in the laboratory will produce extremely high temperatures and densities in matter. Thus, the NIP will also become a unique and valuable laboratory for experiments relevant to a number of areas of basic science and technology (e.g., stellar phenomena).

The NIF is an experimental fusion facility consisting of a laser and target area, and associated assembly and refurbishment capability. The laser will be capable of providing an output pulse with an energy of 1.8 megajoules (MJ) and an output pulse power of 500 terawatts (TW) at a wavelength of 0.35 micrometers (*Jlm*) and with specified symmetry, beam balance and pulse shape. The NIF design is an experimental facility housing a multibeam line, neodymium (Nd) glass laser capable of generating and delivering the pulses to a target chamber. In the target chamber, a positioner will center a target containing fusion fuel, a deuterium-tritium mixture, for each experiment.

The NIF experimental facility, titled the Laser and Target Area Building, will provide an optically stable and clean environment. This Target Area Building will be shielded for radiation confinement around the target chamber and will be designed as a radiological, low-hazard facility capable of withstanding the natural phenomena specified for the LLNL site. The baseline facility is for one target chamber, but the design shall not preclude future upgrade for additional target chambers.

The NIF project consists of conventional and special facilities.

.Site and Conventional Facilities include the land improvements (e.g., grading, roads) and utilities (electricity, heating gas, water), as well as the laser building, which has an approximately

20,300 square meters footprint and 38,000 square meters in total area. It is a reinforced concrete and structural steel building that provides the vibration-free, shielded, and clean space for the installation of the laser, target area, and integrated control system. The laser building consists of two laser bays, each 31 meters (m) by 135 m long, and a central target area--a heavily shielded (1.8 m thick

concrete) cylinder 32 m in diameter and 32 m high. The laser building includes security systems, radioactive confinement and shielding, control rooms, supporting utilities, fire protection, monitoring, and decontamination and waste handling areas. Optics assembly and refurbishment capability is provided for at LLNL by incorporation of an optics assembly area attached to the laser building and minor modifications of other existing site facilities.

Special facilities include the Laser System, Target Area, Integrated Computer Control System, and Optics.

The laser system is designed to generate and deliver high power optical pulses to the target chamber. The system consists of 192 laser beams configured to illuminate the target surface with

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

5



a specified symmetry, uniformity, and temporal pulse shape. The laser pulse originates in the pulse generation system. This precisely formatted low energy pulse is amplified in the main amplifier. To minimize intensity fluctuation, each beam is passed through a pinhole in a spatial filter on each of the four passes through the amplifier and through a transport spatial filter. The beam transport directs each high power laser beam to an array of ports distributed around the target chamber where the frequency of the laser light is tripled to 0.35 μ m, spatially modulated and focused on the target. Systems are provided for automatic control of alignment and the measurement of the power and energy of the beam. Structural support and auxiliary systems provide the stable platform and utilities required.

The target area includes a 10 m diameter, low activation (i.e., activated from radiation) aluminum vacuum chamber located in the Target Area of the laser building. Within this chamber, the target will be precisely located. The chamber and building structure provide confinement of radioactivity (e.g., x-rays, neutrons, tritium, and activation products).

Diagnostics will be arranged around the chamber to demonstrate subsystem performance for project acceptance tests. Structural, utility and other support systems necessary for safe operation and maintenance will also be provided in the Target Area. The target chamber, the target diagnostics, and staging areas will be capable of conducting experiments with cryogenic targets. The Experimental Plan indicates that cryogenic target experiments for ignition will be needed 2-3 years after completion of the project. Therefore, the targets and this cryogenic capability will be supplied by the experiments. The NIF project will make mechanical and electrical provisions necessary to position and align the cryogenic targets within the chamber. The baseline is for indirectly driven targets. An option for future modifications to permit directly driven targets is included in the design.

..The integrated computer control system includes the computer systems (note: no individual computer will cost over \$100,000) required to control the laser and target systems. The system will provide the hardware and software necessary to

support initial NIP acceptance and operations checkout. Also included is an integrated timing system for experimental control of laser and diagnostic operations, safety interlocks, and personnel access control.

..Thousands of optical components will be required for the 192 beamlet NIP. These components include laser glass, lenses, mirrors, polarizers, deuterated potassium dihydrogen phosphate crystals, potassium dihydrogen phosphate crystals, pulse generation optics, debris shields and windows, and the required optics coatings. Optics includes quality control equipment to receive, inspect, characterize, and refurbish the optical elements.

Project Milestones:

Major milestones and critical decision points have changed as follow:

Milestones

Approval of Mission Need (CD1)

Title Initiated

NEPA Record of Decision

Approval to Initiate Construction (CD3)

Current
Date

Jan 1993

Jan 1996

Dec 1996

Mar 1997

Previous
Date

Jan 1993

Jan 1996

Sep1996 Mar 1997

Weapons Activities/Construction/ 96-D-III-National Ignition Facility

Rev 2b



Start Special Equipment Installation	Nov 1998	Nov 1998
1st light	Jun 2004	NA
12 bundle	Jun 2007	Oct 2003
24 bundles	Sep 2008	NA
Project Complete (CD4)*	Sep 2008	Oct 2003

*CD4 was previously defined as 12 bundles commissioned and 12 bundles installed.
 CD4 is now defined as all 24 bundles commissioned.

Project milestones for FY 2000 and FY 2001 include: .FY 2000

..

..

Complete Optics Facilitization

Complete Optics Assembly Building
 Place Integration Management and Installation Contract

IQ 3Q

..

Certification of new cost and schedule baseline

FY 2001

..

..

..

Supplemental Environmental Impact Statement -Record of Decision Inert gas/vacuum Management Pre-Start Review - Phase 3

A ward production contracts for amplifier slabs

End conventional construction

3Q

4Q

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

7

4. Details of Cost Estimate



Design Phase

Preliminary and Final Design costs (Design Drawings and Specifications) Design Management Costs (1.8%ofTEC) Project Management Costs (1.8%ofTEC)

Total Design Costs (13.2%ofTEC) Construction Phase

I

Improvements to Land. Buildings. Special Equipment. Utilities. Inspection, Design and Project Liaison, Testing, Checkout and Acceptance. Construction Management (0.9% ofTEC) , Project Management (2.6%ofTEC) , Total Construction Costs (74.8%ofTEC) , Contingencies Design Phase (2.2% of TEC; 3.9% of remaining TEC BA) Construction Phase (9.9% of TEC; 20.9% of remaining TEC BA) Total Contingencies (12.0% of TEC; 26.7% of remaining TEC BA) Total, Line Item Costs (TEC)

dollars in thousands

199,556 37,721 38,717 275,994

1,800
173,400
1,199,825 500
118,700 18,000
54,683 1,566,908

45,330 206,665

101,143
21,900 22,000
145,043

1,800 170,724 520,802 500 73,250 22,800 31,500 821,376

1,000
78,281

251,995 79,281 2,094,897 1,045,700

The cost estimate assumes a project organization and cost distribution consistent with the management requirements appropriate for a DOE Major System as outlined in the NIF Project Execution Plan. Actual cost distribution will be in conformance with accounting guidelines in place at the time of project execution.

Weapons Activities/Construction/
96-D-III-National Ignition Facility

Rev 2b

8



5. Method of Performance

The NIF Project Office (consisting of LLNL, Los Alamos National Laboratory (LANL), Sandia National Laboratory (SNL), and University of Rochester Laboratory for Laser Energetics (UR/LLE) and supported by competitively selected contracts with Architect/Engineering firms, an integration management and installation contractor, equipment and material vendors, and construction firms) will prepare the design, procure equipment and materials, and perform conventional construction, safety, system analysis, and acceptance tests. DOE/NNSA will maintain oversight and coordination through the Defense Programs Office of the NIP Project. All activities are integrated through the guiding principles and five core functions of the DOE Order on Integrated Safety Management Systems (ISMS) (DOE P450.4). DOE conducted the site selection and the NEPA determination in the SSMPEIS. LLNL was selected as the construction site in the ROD made on December 19, 1996.

5.1 NIF Execution

5.1.1 Conceptual and Advanced Conceptual Design

The conceptual design was completed in May 1994 by the staff of the participating laboratories. Keller and Gannon

contractors provided designs of the conventional facilities and equipment.

Design requirements were developed through the Work Smart Standards (WSS) Process approved by the Director of the Oakland Operations Office. New requirements have been defined since the original WSS was placed in Contract 48 in 1997. A gap analysis will be performed, and if changes are required a revision will be prepared.

The Conceptual Design Report was subjected to an Independent Cost Estimate (ICE) review by Foster Wheeler USA under contract to the DOE. The advanced conceptual design phase further developed the design, and is the phase in which all the criteria documents that govern Title I Design were reviewed and updated.

5.1.2 Title I Design

In fiscal year 1996, Title I Design began with the contract award for the Architect/Engineers (Parsons and AC Martin) and a Construction Management firm (Sverdrup) for the design and the constructibility reviews of the (1) NW Laser and Target Area Building and (2) Optics Assembly Building. Title I Design included developing advanced design details to finalize the building and the equipment arrangements and the service and utility requirements, reviewing project cost estimates and integrated schedule, preparing procurement plans, conducting design reviews, completing the PSAR and NEP A documentation, and planning for and conducting the constructibility reviews.

Title I Design was completed in November 1996 and was followed by an ICE review.

Weapons Activities/Construction/ 96-D-111-National Ignition Facility

Rev 2b

9



5.1.3 Title II Design

The participants in Title II (final design) include LLNL, LANL, SNL, Parsons, AC Martin, and Jacobs/Sverdrup (constructibility reviews). The Title II Design provides construction subcontract packages and equipment procurement packages, construction cost estimate and schedule, Acceptance Test Procedures, and the acceptability criteria for tested components (e.g., pumps, power conditioning, special equipment), and environmental permits for construction (e.g., *Storm Water Pollution Prevention Plan*).

5.1.4 Title III Design

The Title III engineering participants include LLNL, Parsons, AC Martin, and Jacobs/Sverdrup. Title III engineering represents the engineering necessary to support the construction and equipment installation, including inspection and field engineering. The main activities are to perform the engineering necessary to resolve issues that may arise during construction (e.g., fit problems, interferences). Title III engineering will result in the final as-built drawings that represent the NIP configuration.

5.1.5 Construction and Equipment Procurement, Installation, and Acceptance

Based on the March 7, 1997, Critical Decision 3, construction began with site preparation and excavation of the Laser Target Area Building (LT AB) forming the initial critical-path activities. The NIF Construction Safety program was approved and sets forth the safety requirements at the construction site for all LLNL and non-LLNL (including contractor) personnel. There was sufficient Title n Design completed to support bid of the major construction and equipment procurements. The conventional facilities are designed as construction subcontract bid packages and competitively bid as firm fixed price procurements. The initial critical-path construction activities include both the Laser and Target Area Building and the Optics Assembly Building (where large optics assembly and staging will take place). In addition, the site support infrastructure needed to support construction of conventional facility, beampath infrastructure installation, and line replaceable equipment and optics staging are being put in place. At the same time, procurements on the critical path (e.g., target chamber) began following the established *NIF Acquisition Plan*.

The next major critical path activity is the assembly and installation of the Beampath Infrastructure Systems. These are the structural and utility systems required to support the line replaceable units. The management and installation of the Beampath Infrastructure System is being contracted to an Integration Management and Installation Contractor. This was done to fully involve industry in the construction of NIP as directed in the Secretary of Energy's 6-Point Plan and recommended by the Secretary of Energy Advisory Board interim report in January 2000. During the period of Beampath Infrastructure System installation, line replaceable unit and optics procurements continue.

Weapons Activities/Construction/ 96-D-III-National Ignition Facility

Rev 2b

10



The line replaceable unit equipment will be delivered, staged, and installed as phased beneficial occupancy of the Laser and Target Area Building is achieved. This is a complex period in which priority conflicts may occur because construction, equipment installation, and acceptance testing will be occurring. The Product Line Managers, Area Integration Managers, and Integration Management and Installation Contractor will manage and integrate the activities to avoid potential interferences affecting the schedule. The construction, equipment installation, and acceptance testing will be supported by Title III inspection and field engineering, which will include resolving construction and installation issues and preparing the final as-built drawings.

5.1.6 Operational Testing and Commissioning

After installation, the facility and equipment will be commissioned prior to the phased turnover to the operations organization. The transfer points employ the Management Pre-Start Review process in which an independent team evaluates the readiness (e.g., training and qualification of operators, Commissioning Test Procedures results, and as-built drawings) and recommends turnover by the NIP Project Manager. The NIP Project Manager approves the transfer of responsibility for ISMS Work Authorization.



The integrated system activation will begin with the commissioning of the first bundle. Management Pre-Start Reviews (MPRs) will be used by the Project Manager to control each system turnover. In specific cases, such as first light, first experiment, and ignition readiness, the DOEINNSA Field Office will oversee and concur in the MPR. A sequence of MPRs are scheduled to ensure a disciplined and controlled turnover of NIP systems from construction to activation. MPRs will be conducted by LLNL prior to the start of first experiments and NIP 192-beam operation, and the results will be validated by the Defense Programs Office of the NIP Readiness Assessment. The first experiment and 192-beam Readiness Assessment requires that the FSAR be completed and approved (including the documented operating/maintenance procedures, operating staff training, and as-built design documentation). The 192-beam Readiness Assessment results are a key input for Critical Decision 4 (Project closeout) by the Acquisition Executive.

5.1.7 Project Completion

The complete set of NIP criteria is contained in the *NIF Functional Requirements and Primary Criteria*. These are the criteria that NIP is required to meet when fully operational. However, early test operation of NIP by the Program through a series of turnovers controlled by Management Pre- Start Reviews will be achieved by a phased transition to Program operations for user tests before Project completion. This enables the Program to begin experimental operations in support of Stockpile Stewardship and other programmatic missions at the earliest possible date, as NIP performance capability is building up toward the eventual goals set out in the *NIF Functional Requirements and Primary Criteria* and *Project Completion Criteria*.



Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

11

6. Schedule of Project Funding



Project Cost
Facility Costs
Design. Construction. Total,LineitemTEC Other Project Costs
R&D necessary to complete construction a
Conceptual design costs b NEPA documentation costs C Other project-related costs d Total, Other Project Costs. Total Project Cost (TPC)

Other Related Operations and Maintenance *Costs* - NIF Demonstration Program e **TOTAL** Project and Related Costs.

**Budget Authority (BA) requirements f TEC(capitalfunding) , OPC(O&Mfunding) NIF Demonstration Program (O&M funding)
Total,BArequirements**

dollars in thousands

143,043 75,000 50,000 30,000 23,281 321,324
130,630 176,476 190,600 278,370 997,497 1,773,573 273,673 251,476 240,600 308,370 1,020,778 2,094,897

85,126 12,300 3,754 18,815

13,909 0
601
1,638

2,252 0
370 660

3,238 0
600 480

0
0
1,275
8,182

104,525 12,300 6,600 29,775

119,995 **16,148** 3,282 4,318 9,457 153,200 393,668 267,624 243,882 312,688 1,030,235 2,248,097

276,400 55,648 70,723 76,799 720,430 1,200,000 670,068 323,272 314,605 389,487 1,750,665 3,448,097

367,100 284,200 247,158 209,100 987,339 2,094,897 132,300 6,800 5,900 5,900 2,300 153,200 276,400 65,900 77,200 60,800 719,700 1,200,000
775,800 356,900 330,258 275,800 1,709,339 3,448,097

a Costs include optics vendor facilitization and optics quality assurance.

b Includes original conceptual design report completed in FY 1994 and the conceptual design activities for the optical assembly and refurbishment capability and site infrastructure.

c Includes preparation of the NIF portion of the Stockpile Stewardship and Management Programmatic Environmental Impact Statement, NIF Supplemental Environmental Impact Statement and environmental monitoring and permits.

d Includes engineering studies (including advanced conceptual design) of project options; assurances, safety analysis, and integration; start-up planning, management, training and staffing; procedure preparation; startup; and Operational Readiness Review.

e Funding previously requested and appropriated in the Inertial Confinement Fusion Program and, beginning in FY 2001, under Readiness in Technical Base and Facilities, NIF Operations.

f Long-lead procurements and contracts require BA in advance of costs.

Weapons Activities/Construction! 96.D-III-National Ignition Facility

Rev 2b

12

7. Related Annual Funding Requirements

Annual facility operating costs a Annual facility maintenance/repair costs b Programmatic operating expenses directly related to the facility C
 Capital equipment not related to construction but related to the programmatic effort in
 the facility '...' GPP or other construction related to the programmatic effort in the facility. Utility costs d
 e
 Other costs. Total related annual funding (estimate based on operating life of FY 2009
 through FY2038)



(dollars in thousands)
 Current Previous Estimate Estimate
 38,767 21,200 55,787 33,200 41,865 61,100

204 204 6,637 1,577

200 200 9,000 6,300

145,042 131,200

- a Includes all NIF support personnel not in maintenance/repair, some of which were included previously in Programmatic expenses (245 personnel).
- b Includes refurbishment of laser & target systems, building maintenance, and component procurement (137 personnel).
- C Includes the **LLNL** portion of the national CF Program that is directly related to the use of **NIF** but not facility scientific support, which is now included in facility operating costs.
- d Estimate of electricity usage.
- e Estimate of industrial gases (argon, synthetic air).

In FY2001 dollars.

9 In **FY** 2000 dollars.



Weapons Activities/Construction! 96-D-111-National Ignition Facility

Rev 2b

13

8. Design and Construction of Federal Facilities

All DOE facilities are designed and constructed in accordance with applicable Public Laws, Executive Orders, OMB Circulars, Federal Property Management Regulations, and DOE Orders. The total estimated cost of the project includes the cost of measures necessary to assure compliance with Executive Order 12088, "Federal Compliance with Pollution Control Standards"; Section 19 of the Occupational Safety and Health Act of 1970, the provisions of Executive Order 12196, and the related Safety and Health provisions for Federal Employees (CPR Title 29, Chapter XVII, Part 1960); and the Architectural Barriers Act, Public Law 90-480, and implementing instructions in 41 CFR 101-19.6.

The project will be located in an area not subject to flooding determined in accordance with Executive Order 11988.

DOE has reviewed the GSA inventory of Federal Scientific laboratories and found insufficient space available, as reported by the GSA inventory.



Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

14

NIF Summary of Project Risk ***Rev 2b***



Summary of Project Risk

As part of the rebaseline activity, the NIP project conducted a detailed, bottom-up estimate of cost and schedule to guidance defined in the NIP Rebaseline Plan. Throughout the rebaseline effort, the Project has been actively working to

reduce project risk. As a result, the Balanced Program baseline plan was formulated to encompass the resources required to achieve project success, to utilize industrial capability as much as possible to accomplish the execution of the project, to include specific high-leverage risk mitigation activities, and to provide appropriate cost and schedule contingencies.

The Balanced Program Baseline proposal here represents a project plan that fits within the specified funding profile, preserves the original Primary Criteria, and remains responsive to Stockpile Stewardship campaign requirements (although behind the requested schedule of capabilities).

A summary of activities conducted to reduce overall project risk in the areas of Technical, Acquisition, Cost and Schedule, and a delineation of contingency follows.

Technical Risk Summary

For more than a year now, NJF personnel have been involved in a disciplined and rigorous process for identifying, analyzing, prioritizing and mitigating technical risks. The team was supported in this effort by a subcommittee of the NIP Program Review Committee, the Technology Review Group. This process has included attention to risks that may exist for failure of a component or subsystem to fully meet its performance objectives as well as an active search for elements of scope that may have been overlooked in previous plans. As a result of this effort, a large number of previously unrecognized scope elements have been added to the rebaseline plan and the program now includes a very active set of risk mitigation efforts.

Risk items were chosen for mitigation based on comparisons among the various risks in terms of their cost or schedule impact, their cost to mitigate, the probability that the risk would be realized, the expected effectiveness of the mitigation activity, and the value of the mitigation versus its cost. The value of mitigating an item is given by the magnitude of its risk times the fraction of the risk that is actually mitigated. The cost to mitigate is ultimately the resources (budget) that must be invested to effect the mitigation. This comparison, along with other factors, such as available resources and the confidence in a mitigation strategy, allowed us to complete the prioritization. Those risks that fall in the areas of Health and Safety or Technical Disruption were given highest priority.


ACQuisition Risk Summary

The acquisition risk discussion addresses risks associated with the conventional facility, the Beampath Infrastructure System (BIS), the Line Replaceable Units (LRUs) and optics. With the conventional facilities for NIP nearing completion, acquisition risk in this area is now quite small. Our attention this past year has been focused on reducing risks for the Beampath Infrastructure and for the Line Replaceable Units. Substantial effort has been directed toward

1

NIP Summary of Project Risk Rev 2b





understanding the breakdown of work necessary for completing the installation and commissioning of BIS and we have given high priority to hiring an experienced Integration Management and Installation Contractor who can manage this work from completion of the design through full BIS commissioning.

Our effort for reducing the acquisition risk for the LRUs has included formation of a Production/Procurement group capable of coordinating LRU procurement needs across the project. This group has identified a strategy of procurement that includes identification and development of a number of qualified vendors, called manufacturing integrators, who can provide LRUs to NIP at a relatively high level of subsystem integration; this process is now moving forward. Under the currently planned schedule, the procurements are stretched out over a longer period of time than in a project optimized schedule; a risk associated with attracting and maintaining the vendor base over this period is introduced. We have identified this risk and have tried to accommodate it by allocating our highest level of contingency for LRU procurements.

For many years the LLNL ICF program has understood the risks associated with procurement of the large optics that are an integral part of any ICF laser system. As a result, we have developed long-standing relationships with a number of optics vendors. We have supported facilitation at their sites for the space and equipment necessary for meeting our needs, and we have carefully adjusted the planned delivery rates of their optics such that their workload can remain at a relatively even and profitable level. Under the proposed schedule, the procurement rate of the optics has been maintained as much as possible in order to preserve this important relationship with industry.

Cost and Schedule Risk Summary

A detailed cost and schedule basis has been developed for the new baseline. The cost projections are a bottom-up estimate that has been assembled for both Project activities and supporting Program activities. More than 25,000 cost items have been detailed for all of the go-forward work and procurements necessary to successfully complete the project from FYOI to FY08. These estimates have a high degree of confidence with more than 80% of the estimates based on either detailed drawings/specifications or actual contract values. An equivalent degree of detail has been implemented into a task-based schedule that contains over 24,000 activities and 35,000 logical linkages. The extent of this logical network provides confidence that milestone objectives can be completed on schedule and is a powerful tool that can be used to resolve schedule issues as they arise. The cost and schedule systems are linked to ensure that resources are available as required to accomplish the schedule. In addition to developing these detailed plans, specific risk mitigation efforts and contingency allocations have been made to further increase project confidence.

Contingency

A contingency pool for the go-forward project has been developed as part of this baseline activity. The contingency pool was developed in a bottom-up manner by reviewing the remaining tasks associated with completion of the project, assigning percentage contingency factors to those tasks in proportion to the perceived risk of those activities. Together with the baseline estimates, these bottom-up contingency assignments were then checked against total



baseline guidance. The result is a contingency of \$252M for TPC and \$148M for NIF Demonstration Program (formerly RTBF). Contingency for the NIP Project and other activities related to NIP is \$400M or 25% of the to-go cost.

Schedule contingency is included in the NIP Integrated Master Project Schedule. The project will deliver laser light to the target chamber for the first time in FY04 and will complete the commissioning of all 192-laser beams in FY08. Milestones for these important dates and the commissioning of other laser groupings have been established. Internal to the NIP project, target dates, which are earlier than the project milestones, have also been established. Positive schedule float depending on the specific milestone ranges from 60 to 120 working days.



3



UCRL-ID-126525 Rev. 2b

National Ignition Facility Project Execution Plan



August 2000



National Ignition Facility Project Execution Plan



National Ignition Facility

Project Execution

Revision 2b

~ L T' Edward Mose, .

NIP Laboratory ~ject Manager

!!"... """"!!"! 21

- 4.7 Assurances : 21 4.7.1 Quality Assurance ~:: 21 4.7.2 Environmental Safety and Health Plan.i ling..., , 22
 - 4.7.2.1 NEPA Determination and Site select
 - J.on 22
 - 4.7.2.2 Safety Documents 23 4.7.2.3. Construction Safety Program 24

National Ignition Facility Project Execution Plan -Rev 2b



- 5. Method of 25 5.1 NIP Execution 25
 - 5.1.1 Conceptual and advanced Conceptual Design 25 5.1.2 Title I Design 25 5.1.3. Title n Design 25 5.1.4 Title ill
 - Engineering 26 5.1.5. Construction and Equipment Procurement,
 - Installation, and Acceptance 1 26
 - 5.1.6 Operational Testing and Commissioning 27 5.1.7 Project Completion 27
 - 5.2 Security 27
- 15. Effective Date and Amendments 28

~7. **References** 29



ii

National Igniti~ Facility Project Execution Pian -Rev 2b



Appendix A. Appendix B. Appendix C. Appendix D. Appendix E. Appendix F.

Appendix G.

Appendix H.
Appendix I. .Appendix J.

Appendix K.





Appendices

Acronyms and Abbreviations 31 NIF Work Breakdown Structure 34 NIP Project Work Logic Diagram 36 NIP Project Data Sheet 39 NIF Project Baseline Costs 54 NIP Project Integrated Schedule, Major Milestones and Critical Decisions, and NIP Project Documents 56 Key Decision 1 (Critical Decision 2) Approval Letter, October 1994 63 Approval of Baseline Change Action, March 1997 69 Critical Decision 3 Approval Memorandum, March 1997 73 NIF Functional Requirements and Primary Criteria 77

NIF Project Completion Criteria f 108

ill

National Ignition Facility Project Execution Plan -Rev 2b



1. Justification of Mission Need

The *National Ignition Facility (NIF) Justification of Mission Need*, which was approved by the Secretary of Energy in January 1993, defines the mission of the National Inertial Confinement Fusion (ICF) Program and discusses the specific mission of the NIF Project. The NIP experimental capability will allow nuclear-weapons scientists to assess stockpile problems, verify computational tools, test for nuclear-weapons effects, and increase their understanding of weapons physics. The three weapons laboratory directors and the National Nuclear Security Administration (NNSA) Deputy Administrator for Defense Programs have reviewed the role of the NIP in Stockpile Stewardship in a joint letter: Along with the Accelerated Strategic Computing Initiative numerical simulations and other aboveground experimental facilities, the NIP will provide critical data that will allow the United States to maintain its technical capabilities in nuclear weapons in the absence of underground testing. As a secondary objective, the NIP will advance our understanding of ICF and help to assess its potential as an energy source. Achieving fusion ignition in the NIF will advance both defense and energy objectives. In affirming the Project's Critical Decision 2, "Approval of New Start", the Secretary of Energy verified the mission need and emphasized that the NIF has the potential to contribute significantly to the DOE missions.

2. Project Description

Description and participants-The NIP Project is a NNSA Major System. The Project provides the design, facility

construction, equipment procurement, and acceptance testing of the NIF. The Project, located at Lawrence Livermore National Laboratory (LLNL), involves LLNL, Los Alamos National Laboratory (LANL), Sandia National Laboratories (SNL), and the University of Rochester Laboratory for Laser Energetics (UR/LLE).

Cost and timeline- The current cost and schedule basis is described in the NIF Project Data Sheet in Appendix D, which shows a Total Estimated Cost of \$2,094.9 million and a Total Project Cost of \$2,248.1 million, with completion in fiscal year 2008.

Selected site-The *Record of Decision (ROD)* for the *Stochastic Stewardship and Management Programmatic Environmental Impact Statement (SSMPEIS)*, issued in December 1996 by the Secretary of Energy, specified LLNL as the selected site.

Although Key Decisions 0, 1, and 2 have already occurred, the Key Decision process is being phased out and a Critical Decision process is being implemented. The correlations between Key Decisions and Critical Decisions are: Key Decision 0 = Critical Decision 1 (Approval of Mission Need); Key Decision 1 = Critical Decision 2 (Approval of Final Design Start); Key Decision 2 (Start Final Design) is no longer used and has no Critical Decision equivalent; Key Decision 3 (Start Construction) = Critical Decision 3; and Key Decision 4 = Critical Decision 4 (project Completion).

1

National Ignition Facility Project Execution Plan -Rev 2b



2.1 Primary Criteria

The *National Ignition Facility Functional Requirements and Primary Criteria* represents the top-level system requirements that must be achieved to support the *National Ignition Facility justification of Mission Need, 1* and to ensure that the construction and operation meet applicable federal, state, and local requirements to ensure protection of workers, the public, and the environment. These criteria also address the Project assurance requirements (e.g., Security, quality assurance) last updated in 1997. The primary criteria, approved by the NIP Project and the NNSA Office of the NIP Project, are the basis for the NIP Technical Baseline. All proposed changes to the approved primary criteria are subject to review and approval by the Level 1 Baseline Change Control Board (BCCB), chaired by the NNSA Deputy Administrator for Defense Programs. The performance requirements and the principal primary criteria for NIF systems are listed in the following sections. I

2.1.1 Performance Requirements

The primary NIP performance requirements, defined in the *National Ignition Facility Functional Requirements and Primary Criteria*, can be summarized as follows:

- .Each beam will have the specified energy and power encircled in a 600-µm laser spot size at the target plane with spatial and temporal beam conditioning to control intensity fluctuations.
- .The facility will be designed to use two-sided target irradiation geometry, with two cones of beams per side, and eightfold rotation symmetry. The beams will be pointed on target to within 50 µrad rms.
- .The laser temporal pulse may have a maximum peak-to-foot contrast ratio of 50:1.
- .The laser will deliver 500 TW /1.8 MJ at 30 ns to the laser entrance holes of the target hohlraum.
- .The facility will support classified and unclassified experiments.
- .The maximum annual fusion yield will be 1200 MJ /y with a maximum credible DT fusion yield limit of 45 MJ/shot (1.6 x 10¹⁹ neutrons).
- .The design life for permanent structures is at least 30 years with regular maintenance.

2.1.2 Assurance Criteria

The assurance criteria, contained in the *NIF Functional Requirements and Primary Criteria*,⁶ were developed by a joint LLNL/Department of Energy (DOE) team using a Work Smart Standards (WSS)-like process.⁷ Through a directive signed by the Manager of the Oakland Operations Office these criteria were placed in Appendix G of the Contract 48 between the DOE and the University of California. ⁸ These criteria (established for the duration of the Project) would be replaced after Critical Decision 4, Project Closeout, by the LLNL-approved institutional set of WSS to govern NIF operation. There is a period of a decade between the development of the original NIF WSS and the beginning of operations and therefore a joint NNSA/LLNL team is reviewing potential gaps between the original WSS and the LLNL institutional WSS to

2

National Ignition Facility Project Execution Plan -Rev 2b



determine if any Environmental Safety and Health (ES&H) criteria require earlier transition. Changes to the original WSS will require the appropriate BCCB approval.

NIF must meet the following summarized assurance criteria:

- .Hazards category: low hazard, radiological.
- .Public dose will remain below 100 mrem/y from 11 exposure modes and 10 mrem/y from emissions of radionuclides in ambient air.
- .The NIP will meet the requirements for an improved risk level of fire protection sufficient to meet DOE objectives.
- .Waste management shall minimize the generation of waste at the source per applicable DOE orders.
- .NIP safeguards and security will physically protect and control classified data and equipment.

2.2 NIF Summary Design Description

The laser will be capable of providing an output pulse with the required energy of 1.8 MJ and an output pulse power of 500 TW at a wavelength of 0.35 μ m with specified symmetry, beam balance, and pulse shape. Figure 2-1 shows the NIF experimental facility, which will house the multibeam, neodymium-doped glass laser capable of generating and delivering the pulses to a target chamber. In the 10-m-diameter shielded target chamber, the light from the NIP beams will be tightly focused to enable weapons physics, weapons effects, ICF, and basic science experiments.

3


National Ignition Facility Project Execution Plan -Rev 2b



/

Optics assembly building

Cavity mirror mount assembly



Power conditioning!
transmission /, "1'
lines' !c

Amplifier
power conditioning modules

"

Periscope
polarizer mount
assembly

Pockels cell assembly

I Amplifier
Spatial filters
Control room
Master oscillator room

Beam control
& laser diagnostic
systems

Pre-amplifier
modules

Transport turning
mirrors

Switchyard

Target chamber

Diagnostics
building

40-o0-0996-2100A

Final optics
system

Figure 2-1. NIF Laser and Target Area Building.

User-supplied diagnostics will be used to make the accurate measurements of the high temperature and pressure states of matter. The recorded data will be used by researchers involved in national security, energy, and basic science research. The NIF consists of six primary systems described in the following paragraphs:

1. Conventional Facility
2. Laser System.
3. Target Experimental Systems.
4. Integrated Computer Control Systems.
5. Assembly, Installation, and Refurbishment Equipment.
6. Utility Systems.






/ Beam transport layout

/

/



40-o0-0796-1623BpbO1

10n196SAK

Figure 2-2. NIF Target Chamber.

Conventional Facilities-Facilities consist of the site, La

t_r and Target Area Building,

Optics Assembly Building, and Support Facilities.

Laser and Target Area Building-The Laser and Target Area Building (shown in Figure 2-1) provides the environmentally controlled facility to house the NIF experimental systems. It is a reinforced-concrete and structural steel building with a footprint of approximately 20,300 m². The building includes two laser bays, each approximately 31 m wide by 135 In long joined at a central target area, which is a shielded (1.8-m-thick concrete) cylinder approximately 32 m in diameter and about 32 In high. The target chamber (shown in Figure 2-2) is structurally supported in this cylinder. The Laser and Target Area Building, a heavily shielded structure, includes security systems, radioactive confinement and shielding, control rooms, supporting utilities, fire protection, monitoring, and decontamination and waste handling. Site improvements include grading, utilities, and landscaping.

Optics Assembly Building-This building has a footprint of 2600 m² and provides about 1400 m² of clean room area for

optics assembly, mechanical cleaning, and optics and mechanical transfer. The Optics Assembly Building is connected to the Laser and Target Area Building via a "clean corridor" to allow transfers while maintaining cleanliness and alignment of the large optics.

Support Facilities-The support facilities are upgrades to existing LLNL support facilities (e.g., B391 that housed the Nova Laser) to provide target receipt and inspection, small optics, electrical, and mechanical support.

5

National Ignition Facility Project Execution Plan -Rev 2b

Laser System-The NIF laser system consists of 192 laser beams configured to illuminate the target surface with a specified symmetry, uniformity, and temporal pulse shape. The laser pulses originate in the Injection Laser System. This precisely formatted, low-energy pulse is amplified using a series of preamplifiers and amplifiers. To minimize spatial intensity fluctuations, each beam will pass through a pinhole in a spatial filter on each of the four passes through the amplifier and through a transport spatial filter.

The beam transport system directs each high-power laser beam to an array of ports distributed around the target chamber, where the frequency of the laser light is tripled in frequency to 0.35 J, spatially modulated (by phase plates), and focused on the target. Control systems will automatically control beam alignment and measurement of beam power and energy. The beam path infrastructure systems are composed of the structural support, laser beam path exoskeleton, and auxiliary systems that provide the stable platform and utilities required for beam transport and control.

Target Experimental Systems-The target area includes the 10-m-diameter, spherical vacuum chamber manufactured from low-activation aluminum alloy. It is located in the heavily shielded target area of the Laser and Target Area Building. A target positioner precisely locates the targets in the target chamber. The target chamber and the surrounding building structure provide the primary and secondary confinement of radioactivity (e.g., x-rays, neutrons, tritium, and activation products). User-supplied diagnostics arranged around the target chamber will be used to obtain the comprehensive test data. Structural, utility, and other systems will provide required maintenance support. The Environmental Protection System controls the tritium inventory.

Integrated Computer Control Systems-The integrated controls system monitors and controls the laser and target systems. This computer-based control system includes the hardware and software necessary to support NIF operations, including the supervisory control system, ancillary system controls, integrated timing system for experimental control of laser and diagnostic operations, data acquisition, safety interlocks, and area access control. The laser physics simulation and analysis systems are part of the integrated control system.

Assembly, Installation, and Refurbishment Equipment-The assembly, installation, and refurbishment equipment includes all equipment required for: line-replaceable unit transport and handling, optics assembly, preamplifier module maintenance equipment, auxiliary equipment, small optic processing, and metrology equipment. The assembly, installation, and refurbishment equipment is located in the Preamplifier Module Maintenance Area, the Optical Assembly Building, and the support facilities.

Laser and Target System Utilities-The laser and target system utilities provide the water systems for demineralized, low conductivity, domestic, tempered, chilled, hot, and firewater (but not the fire protection system): The facility has multiple vacuum systems and gas systems that supply argon, synthetic air, and compressed air. Inside the facilities, the electrical distribution and cabling systems are part of the overall utility system.

6

I

2.3 NIF Work Breakdown Structure I

The NIP Project Work Breakdown Structure (NWBS) is the administrative organizing element for the NIF Project and supporting program elements. It consists of Plant and Capital Equipment (PACE) funded Total Estimated Cost and Operations and Maintenance (O&M) funded Other Project Cost and NIP Demonstration Program funded activities. Appendix B includes the NIP Project Summary NWBS. In the rebaselining of the schedule and cost estimate that occur

led in Fiscal Year 2000, the

NWBS was revised and updated. ", ,cc

7

~~. Management Roles and Responsibilities

The Secretary of Energy has delegated to the Deputy Secretary the role of Acquisition Executive for the NIP Project. The Deputy Secretary approves all critical decisions. The NNSA Administrator and the Deputy Administrator for Defense Programs have full responsibility for all NIF Project decisions not specifically retained by the Acquisition Executive. The Deputy Administrator for Defense Programs will oversee the strategy and role of the NIP in the Stockpile Stewardship Program.

Overall DOE/NNSA management responsibilities were first stated in the approved *Project Charter* signed in March 1993. Since then, the Defense Programs Office of the Project 10 was established to interpret, explain, and defend the role of the NIP Project and provide executive-level Project control for Defense Programs. More recently, part of the NNSA's Office of Research and Inertial Fusion has been combined with the Office of the NIP under a single Director at NNSA Defense Programs headquarters with a Deputy Director /Field Manager at the Livermore site. I

3.1 Deputy Administrator, NNSA Defense Programs

The NNSA Deputy Administrator for Defense Programs, is responsible for the NNSA roles for formulating policy and overall direction, budget authorization, and for interfacing with the National ICF Program and the Stockpile Stewardship Program. The Deputy Administrator reports directly to the NNSA Administrator and will:

.Chair the NIF Level BCCB to coordinate the NNSA decisions on all proposed baseline changes that are within the Level approval thresholds or decision points (as identified in Tables 4-1 and F-1).

.Provide authority for the disposition of Level Ba line Change Proposals (BCPs).

.Interface with the Level 0 BCCB.

.Establish and implement the Project policy through the *Project Charter*, *justification of Mission Need*; and this *Project Execution Plan*.

.Review and coordinate the approval of NNSA-con

rolled baselines, and initiate critical decision and other required reviews.

.Maintain a close interface with Stockpile Stewards' user groups and with Energy and Science Program users.

3i.2 Director, NNSA Office of the NIF Project I

The Defense Programs Director, Office of the NIP Project, is responsible for the IJNSA roles for formulating policy and overall direction, budget authorization, and interfacing with the National ICF Program and the Stockpile Stewardship Program. The JDirector reports directly to the NNSA Deputy. Administrator for Defense Programs and will: ". I

Chair the NIP Level 2 BCCB to coordinate the NNSA decisions on all proposed baseline changes that are within the Level 2 approval thresholds or decision points (as identified in Tables 4-1 and F-1). I

8

National Ignition Facility Project Execution Plan -Rev 2b

.Establish and implement the Project policy through the *Project Charter,9 Justification of Mission Need;* and this *Project Execution Plan.*

.Be responsible for NNSA Program Management for all research and development programs supporting the NIP Project.

.Establish the Project review process and ensure t

that independent reviews are conducted.

.Secure resources, issue Project Work Authorizations, and overall formal Project and technical guidance and direction.

Review the status of technical, cost, and schedule performance of the Project.

.Review and coordinate the approval of NNSA-controlled baselines and initiate critical decision and other required reviews.

.Maintain a close interface with Stockpile Stewardship user groups and with Energy and Science Program users.

3.3 Defense Programs, Deputy Director, Office of the NIF Project/Field Manager

The Defense Programs Deputy Director, Office of the NIF Project/Field Manager, is responsible for the formal day-to-day onsite Project interface and monitoring. The Deputy Director /Field Manager reports functionally to the Director of the Office of the NIF Project and administratively to the DOE Oakland Operations Office (OAK) and will:

Provide NNSA on-site Project management, including monitoring all aspects of the Project phases relative to the technical, cost, and schedule baselines and ensuring the adequacy of the Project management system.

Be responsible for NNSA on-site management of all research and development programs supporting the NIF Project.

Provide the DOE/NNSA oversight over all NIF-related ES&H requirements including Integrated Safety Management (ISM) system implementation.

Act as the backup Chairperson to the Director of the Office of the NIF Project for the NIF Level 2 BCCB. I

I

Coordinate with DOE and NNSA Field matrix organizations, as required, to obtain support for Project management

activities.

Function as the formal communications channel between the NIF Project Office and DOE/NNSA headquarters; apprising the Director, Office of the NIF Project, of any Project-related issues.

Develop, monitor, and evaluate performance against the contract measures for the NIF.

Participate and provide guidance in the NIF Project Office Level 3 BCCB when necessary. .I

D 'L ''

1 .-' bI

3.4 Director, Lawrence Livermore National Laboratory

The Laboratory Director is responsible for administration of NIF Programs and for oversight of the NIF Project. I

The Director reports functionally to the NNSA Deputy Administrator for Defense Programs and administratively to the Regents of the University of California and will:

9

National Ignition Facility Project Execution Plan -Rev 2b



Provide administrative leadership for the NIF ensuring resolution of institutional infrastructure, organization interfaces and priorities within the Laboratory Interface with the Senior NNSA management on

JIfoverSight and status Appoint the Associate Director for NIF Programs (ine manager) responsible for the NIF Project and the supporting ICF Program.

In addition to laboratory internal oversight, appo. ts a NIF Program Review Committee to perform independent reviews of pr .ect strategy, status, and issues.

Ensure review results and recommendations are r ported to the V.C. Regents, and the NNSA.

Interface with the Stockpile Stewardship manage ent community.

2~.5 Associate Director for NIF Programs I

The Associate Director for NIF Programs is responsible for both the NIF Project and the ICF Program. Provides senior institutional management of the LLNL NIF Programs. "The Associate Director for NIF Programs reports functionally to the Defense Programs ~Jffice of the NIF Project and administratively to the LLNL Laboratory Director and 'will: I

.Provide executive-level representation of the NIF Project/LLNL ICF Program to NNSA offices, other agency and government leaders, and the private sector.

.Interface with the NIF Program Review Committee (PRC), composed of individuals selected for their expertise and experience relevant to each of the Project phases, to obtain independent and critical review of and advice on all Project aspects.

t .Provide senior institutional management and coor ination of the NIF Project and the ICF Programs

.Provide liaison with the University of California (UC) Office of the President and the LLNL Laboratory Director to ensure strong oversight of the NIF Project.

.In~erface with the Stockpile Stewardship user co\$unity and energy and SCience users. J

~.6 NIF Project Manager I

The NIF Project Manager is responsible for implementing the Project and directing the participants. The NIF Project Manager reports to the

Associate Director for NIF Programs and will:

Chair the Level 3 BCCB to coordinate Project decisions on all proposed baseline changes that are within the Level 3 approval thresholds or decision points (as identified in Tables 4-1 and F-1).

Execute the Project and direct the participating laboratories and industrial contractors such as architect engineers, construction managers/ general contractors, equipment vendors, and other industrial firms.

Be responsible for all research and development programs required to successfully complete the NIF Project.

10

National Ignition Facility Project Execution Plan -Rev 2b

Monitor progress and effect necessary corrective actions, where required, to resolve problems and conflicts that affect Project implementation.

Interface with the NNSA Director, Office of the NIF Project, and the Deputy Director /NIF Field Manager.

Establish and maintain baselines (technical, cost, and schedule) in accordance with this Project Execution Plan, and report their status to the NNSA in a timely and accurate manner.

Ensure industry involvement in the implementation of the NIF by providing for the contracting, management, and technical direction (as the Contracting Officer's Technical Representative) of the Architect/Engineers, Engineering Support Contractors, the Integration Management and Installation Contractor, and other contractors/vendors.

Implement, utilizing the principles of the ISM system, applicable ES&H requirements; quality assurance; and security in the

design, construction, and activation of NIF.

3.7 Institutional Deputy Project Managers

The Institutional Deputy Project Managers are responsible for supporting the NIF Project Manager in the Project implementation while representing

their institutions. The Institutional Deputy Project Managers will:

Represent their institutions on the Project and at their institution in terms of resource allocation, priority, and conflict resolution.

Plan, direct, and control assigned Project responsibilities.

Provide input to cost, schedule, and technical reporting for their assigned areas of responsibility.

Execute their assurance responsibilities, incorporating ISM principles for ES&H, quality assurance, and security.

Figure 3-1 depicts the NIF functional Project line management structure for the primary participants.



4(J.OOL"II~1Q!1fb1FI




Figure 3-1. NIF functional Project management structure.



~1. Project Execution ;\;;1

This chapter describes the management processes that

!Will be used to implement the r~IF Project. The NIF Project work logic diagram, which r presents the progression of Project activities, is shown in Appendix C.

!c~, "'ic'!

4.1 Baseline Establishment I

The technical, cost, and schedule baselines for the NIF lare formally established in this Project Execution Plan and provide the basis from which all proposed future changes are measured. The baseline schedule and cost estimates for the path forward have been approved by the Level 0 BCCB after an independent validation review. This revision of the Project Execution Plan reflects the latest Project cost and schedule baseline approved by the Acquisition Executive. This document will be revised to reflect any future changes once they are approved through the established BCCB process. A summary of the current baseline data is contained in the NIF Project Data ~;heet (see Appendix D), NIP Project Baseline costs (Appendix E) and Integrated Project ~;chedule (see Appendix F). I)),:;.,;

~L1.1 Technical Baseline

The approved NIF technical baseline is currently documented in the *Justification of j\lission Need Statement; NIF Functional Requirements and Primary Criteria* (Appendix J),6 f;system design requirements, subsystem design requirements, and interface control documents. I

The complete hierarchy of criteria and their relationship is shown in Figure 4-1. As detail design is accomplished, more system design requirements, interface control documents, and design media in the form of top-level drawings, calculations, and f;pecifications will be formulated. In addition, key approved environmental and safety documents (e.g., the *SSMPEISs* and *Preliminary Safety AnalMsis Report (PSAR)11* augment the baseline, as will the *Final Safety Analysis Report (FSAR)* and *Draft Supplemental jSnvironmentalimpact Statement (DEIS)13* when the latter ~o documents are completed and approved. I

!1.1.2 Cost Baseline I

The initial NIF cost baseline was based on the *NIF Conceptual Design Report14* cost estimate, with associated profiles of budget authorization and outlay. This baseline was 111pdated and revalidated with an Independent Cost Estimate Review at the completion of Title I Design, and approved by the Acquisition Executive (Level 0 BCCB) in March :1997. In September 2000, the Level 0 BCCB approved a total rebaseline of the NIF cost j~nd schedule baselines (note: technical baseline unaffected). The updated Project Data ~3heet contains the funding profile and is the basis for the approved baseline cost plan {see Appendix E). "'..' j



DOEomem~
codeB~
sta.d8~s,et,.

UFU8'&rBBnd
His ke hokJe m
requiremenm

H IF prin1Bry criterbJ 811,d
Be~
lunc1j~tl
req I ire men t9

Ollier
functions!!
req II iBme.,ts

System
des~II
req a ireme\|tg

Sabsys-.lm
desigm
req I i_merits

I llie riIc:8' **comttOI**
aoc8nwnils

FetJc-eml~ staiB,
and ~I
reg I tstiDns

"
if
11
~~

JlIstlticstion
c1 migg~D
Mced

~ .Q494-]775pbO5

JFigure 4-1. Relational hierarchy of criteria.



14

National Ignition Facility Project Execution Plan -Rev 2b



4.1.3 Schedule Baseline i

Appendix F contains the NIF Summary Integrated Project Schedule, Major Milestones, and Critical Decisions (see Figure F-1). i

I

4.2 Baseline Change and Contingency Control I

Establishment and maintenance of baselines are important aspects of Project control. Changes to baselines will be carefully controlled to avoid loss of validity and distortion in performance reporting. The purposes of the Project change control system are to assure that:

- .The cost, schedule, and technical impacts of proposed changes are developed and considered by all appropriate parties. I
- .The evaluations, produced by the appropriate parties, are considered in the approval or rejection of the proposed changes.
- .Appropriate parties are informed of proposed changes and their disposition. .Baseline documentation is controlled and updated

rs appropriate to reflect approved changes.

.Action on all change requests is deliberate and without undue delay, but carried out without interfering disproportionately with Project progress.

4.2.1 Baseline Change Control and Configuration Control

Technical, cost, and schedule baselines established upon approval of this Project Execution Plan are subject to the Baseline Change Control Board (BCCB) review process. BCCBs will be established at four levels (0, 1, 2, and 3) to approve, disapprove, or endorse (i.e., recommend approval to a higher-level BCCB) all proposed baseline changes. The Energy Systems Acquisition Advisory Board (ESAAB) provides advice, assistance, and recommendations on critical decision points to the OOE Acquisition Executive. The ESAAB will be the Board to consider changes to the baseline, presented in the form of Baseline Change Proposals (BCPs), within the Acquisition Executive I-level 0 Authority. I


The change board hierarchy is shown in Figure 4-2, and change thresholds are listed in Table 4-1. Each lower-level board that approves a baseline change will provide the next higher-level board with a copy of the approved baseline change package and will endorse all proposed changes to be considered by the next higher-level board. This process ensures proper oversight of all proposed changes, which can originate at any level in the Project.

Membership of the Level 1, Level 2, and Level 3 BCCBs will be at the discretion of the respective board chairpersons. Authority and responsibilities of each board are to be defined in its decision-making charter. The Level 1, Level 2, and Level 3 BCCB Chairpersons shall have full decision-making authority; the boards are advisory rather than voting boards. The Chairperson of each board, at his or her discretion, may provide disposition of a requested change without conducting a board meeting. The Vice Chairperson of the Level 2 BCCB will be notified of and may participate in all Level 3 BCCB meetings.

15

National Ignition Facility Project Execution Plan -Rev 2b

Figure 4-2. Baseline Change Control Board (BCCB) hierarchy.




~Lr~L'~
Kr p"~
~DCI:II

~ 0.00. nt ~l n391i. ~ '7i'27/ 00 ..,h




~or De..~
-""P.qeQ; y..cz,





."

16



National Ignition ~Zity Project Execution Plan -Rev 2b



Table 4-1. Baseline Change Control Thresholds.

Acquisition Executive (Level 0)

Technical (Scope) Baseline Threshold

.Any change to scope that affects Justification of Mission Need.1

Schedule (Milestone) Baseline Threshold

.Changes to Level0 milestones in excess of six months.

Cost (Dollar) Baseline Threshold

.Any change in Total Project Cost (TPC).

NNSA Deputy Administrator for Defense Programs (Level1)

.Changes to scope that affect operations functions but not the Justification of Mission Need.!

.Any deviation from the primary criteria and selected functional .6 requirements.

.Changes to Level 0 milestones of less than six

months.

.Changes to

Levell

milestones in excess of six

months.

.Any change in Total Estimated Cost (TEC) that does not affect the TPC.

.Changes greater than \$25M that do not affect the TEC/TPC.

.Changes requiring modification of the Project Data Sheet Funding

Profile.

DP Director,

Office of the NIF (Level 2)

.Any deviation in functional requirements other than

selected functional

requirements.

.Changes to

Levell milestones of

less than six months.

.Changes to Level 2 milestones in excess of six

months. I

NIF Project Manager

(Level 3)

.Any change in System Design Requirements that affect system performance.

.Changes to Level 2 milestones of less than six months.

.Changes to Level 3 milestones in excess of six months.

I. Changes less

I

I than \$25M and

! greater than

I \$10M that do not affect TEC/TPC.

.Changes

requiring

contingency

allocation of

more than \$10M.

.Changes less than \$10M that do not affect the

TEC/TPC.

.Changes requiring

contingency

allocation up to

\$10M.

For directed changes, the NNSA-HQ (Levell or Level 2) directive will be the authorization for implementing the

change. Directed changes do not require change board approval unless they impact the technical, cost, or schedule baseline. If the NIF

17

National Initiative Project Execution Plan -Rev 2b



:Project Office determines an impact to the baselines, the impact will be submitted as a "BCP for review by the appropriate BCCB.

If changes (either approved or directed) exceed congressionally mandated thresholds, congressional notification is required prior to authorization to proceed. All congressional notifications will be coordinated through the DOE Chief Financial Officer prior to submission.

The NIF Project Office will control Project documents through the process of issuing, reviewing, and approving changes. These are the chief change-control processes for Project documents and are central to the NIF configuration control system, which will ensure that the Project documents are current with the actual as-installed NIF systems. The configuration control system is described in the *NIF Configuration Management Plants* and the implementing Project procedures.

4.2.2 Contingency Control

Project contingency is the planned funds identified in the Plant-and-Capital-Equipment-funded NIF Total Estimated Cost and Other-Project-Cost-funded activities to cover unforeseeable but "in-scope" situations. Contingency was first established in the conceptual design process and documented in the *NIF Conceptual Design Report*.⁴ It was updated after the completion of Title I Design and again as part of the FY 2000 rebaselining. The established Project contingency can only be adjusted through the BCCB process.

For the NIF Project, allocations of contingency will be controlled through BCCB actions. For these changes, a master contingency log will be kept by the Level 3 BCCB to record each allocation. Contingency will be monitored and controlled on a total Project basis. The Project manager will establish lower-level BCCBs, as appropriate, and will delegate certain levels of authority. Allocations of less than or equal to \$500,000 can be made without a BCCB meeting. Notification of these allocations will go to the next higher level change board.

Each year's PACE funded TEC and O&M funded Other Project Cost appropriations will include a portion of the total Project contingency.

4.3 NNSA Budget Authorization Process

NIF funding requests are made as part of the NNSA annual budget request process, for inclusion in the Defense Programs' Corporate Review Budget, the Office of Management and Budget, and the Congressional budget submissions. An independent validation of the NIF annual budget request may be performed for each fiscal year for which funds are requested.

The NIP Project Manager must establish annual budget guidance for the Project participants based on the negotiated

scope of work to be accomplished by each. This will yield the distributions recommended to the Office of the NIF Project. Funding distribution will be coordinated by the Office of the NIF Project. -

After Congressional authorization/ appropriation of NIF funds, the NNSA will distribute the NIF funds to the appropriate Operations Offices via the approved financial plan process. The Work Authorization System/Prime Contract Modification

18

National Ignition Facility Project Execution Plan -Rev 2b



Process will be used by NNSA for the general authorization of funds for work at the participating laboratories.

4.4 Procurement and Contracting

The *NIF Project Acquisition Plan 16* identifies NIF procurements and contracts and describes the estimated cost and schedule. A detailed annual commitment plan is developed by the NIF Project Office prior to the start of each fiscal year, or as otherwise required. '

Procurement solicitation and award actions for the Project will be accomplished by a dedicated procurement team at LLNL that will be responsible for the NIF acquisitions. However, all the participating laboratories will be able to make procurements as needed in accordance with their prime contracts or cooperative agreements.

4.5 Reviews

4.5.1 NNSA Status and Independent Reviews

The NIF Project conducts periodic (e.g., monthly, quarterly) status reviews for Defense Programs as requested. These reviews are integral to the Project technical, schedule, and cost tracking and reporting processes. Independent Reviews may be conducted to address various aspects of the Project. Reviewers may include the Secretary of Energy Advisory Board (SEAB) task force, reviews commissioned by the Office of the NIF Project (e.g., safety reviews, cost validation reviews, independent cost reviews, the NIP Program Review Committee, the UC and other properly empowered bodies.

4.5.1.1 NIF Program Review Committee (PRC)

The NIF PRC is to advise the LLNL Laboratory Director on all aspects of the NIP Project during the remainder of its design, construction, and operations phases. The PRC written reports go directly to Defense Programs, Director, Office of the NIF Project and the UC President's Office. The Defense Programs Office of the NIF Project must concur on the Project's proposed responses to PRC report findings. The NIF PRC will have four sub-committees to review:

- .Policies, Procedures, and Governances.
- .Project Performance.
- .Technology.
- .Target Physics.

4.6 Performance Control and Reporting Systems"

Pro

Project control and reporting requirements are outlined in the *Life-Cycle Asset*

17. 18

Management Order and *Construction Program Management Plan*. These documents provide guidance for a graded approach to Project management to minimize overall Project cost and schedule risk. The Project control system is closely integrated with the baseline change

control and work authorization processes and will provide the required status and variance analysis for the specified reporting period. Analysis will, as a

19

National Ignition Facility~roject Execution Pl~~=- Rev 2b



minimum, be provided for cumulative cost and commitment or schedule variances that exceed 10% or \$100,000, whichever is greater. The NIP Project uses this integrated Project ~:ontrol system to provide effective planning and reporting, as well as day-to-day :management capabilities. This system will:

- .Identify and organize all of the work scope required to complete the Project. .Provide the means to break the work scope into tasks, with a time-phased budget and resource plan.
- .Report to the Office of the NIF Project at Level 2 oflthe NIF Work Breakdown Structure (NWBS).
- .Measure and report actual costs and commitments against the approved task plans and established baselines.
- .Report on cumulative Project Earned Value, including computed cost and schedule variances, for the overall Project, at NWBS Level 2 and for selected Level 3 elements.
- .Generate and maintain the cost and schedule baseline estimates for the Project. .Forecast future funding requirements.
- .Provide the basis for Project budget submissions and validations.
- .Monitor and control procurement and contracting activities and commitments. .The Project shall maintain the ability to provide, information at NWBS Level 3 and below if requested.

4.6.1 Control Systems

Each month, based on the current month and cumulative data, the responsible Cost Account Manager will prepare a status report. If variance thresholds are exceeded, the status report will include a variance analysis. The variance analysis report will identify the nature of the variance, the cause of the variance, the expe~ted impact on the Project, a recovery plan, and a current estimate-at-completion (EAC). The NIF Project Office summarizes the variance reports and maintains an EAC (annual and total Project) for each Level 2 and selected Level 3 NWBS elements.

The schedule, which contains a critical path network, is maintained as a Project planning and measurement tool. The individual tasks in the network support the effort and budgets in the Cost Account Plans. At the end of every month, the responsible manager will provide a schedule update, including changes to planned activity durations, changes to planned start and completion dates, changes to actual start and completion dates, additions and deletions of activities, changes to logic, and changes to budget.

In the event of major changes in the Project scope, schedule, and/ or funding profile, the Project may be rebaselined. Rebaselining consists of modifying plans for all or part of the NWBS to re-establish a valid performaryce measurement baseline. Rebaselining is managed to ensure that cost and schedule control is maintained during the rebaseline process. For

example, a DOE-approved *Transition ~eriod Implementation Plan19* was used to define and track Project progress during the rebaselining process completed at the

.Estimate at Completion (EAC): Estimate to complete the Project or an individual WBS element; includes all costs incurred to date and the estimated costs for the remaining work required.

20

National Ignition Facility Project Execution Plan -Rev 2b

end of FY 2000. All changes to the baseline are subject to BCCB review and are documented.

4.6.2 Reporting

The NIF Project Office will be responsible for collecting, maintaining, and integrating sufficient information to satisfy all of the Project management reporting requirements.

Each Project participant shall maintain complete financial data at the NWBS levels appropriate for its assigned work. Monthly and cumulative planned versus actual costs and commitments, with annual estimates to complete, will be reported to the NIP

Project Office each reporting period. At the same time, each participant shall also report monthly technical and schedule progress. The NIF Project Office will prepare and distribute monthly and quarterly reports to Defense Programs, Director, Office of the NIF Project, based on the integration of monthly information using an Earned Value System approach. Variance reports will be provided on NWBS Level 2 and selected NWBS Level 3 elements for cumulative cost and schedule variances that exceed 10% or \$100,000 which ever is greater. In addition, annual and EAC projections will be reported on Level 2 and selected level 3 elements.

Monthly reports (prepared for October, November, January, February, April, May, July, and August) shall be transmitted from the NIF Project Manager to the NNSA Office of the NIF Project by the 25th working day after the end of the month.

Quarterly reports (prepared for October-December, January-March, April-June, and July-September) shall be transmitted by the 25th working day after the end of the last month of the quarter from the NIF Project Manager to the NNSA Office of the NIF Project. The Office of the NIF Project shall transmit the NIF Quarterly R~J2.Qrts to the NNSA Deputy Administrator for Defense Programs and other headquarters staff with the Director's assessment within five working days of receipt.

4.7 Assurances

The predominant assurance objective is that the NIP will be constructed and operated in a safe, secure, and environmentally-sound manner and will ensure the reliable performance of the test program. To achieve these top-level objectives, the Project established formal programs for quality assurance; security; and ES&H protection. A NIP Policy (NIP Project Control Procedure 1.11, *Integrated Safe~ Management (ISM))*2O was prepared to describe how ISM (DOE

Order P450.4) 1 is implemented in the NIP Project. Several master plans have been prepared: a Quality Assurance Program Plan;²² a security plan; and an ES&H Management Plan.²³ Key outputs of the assurance program include the Quality Assurance procedures, security procedures, Quality Assurance files, Acceptance Test Procedures, Operational Test Procedures, Preliminary Hazards Analysis,² PSAR;¹ Construction Safety program,²⁵ FSAR;² DEIS,¹³ and environmental permits. co,'

4.7.1 Quality Assurance A ,

Project Quality Assurance has been planned and managed consistent with the NIP Quality Assurance Program Plan,²² prepared in accordance with DOE Order 5700.6C, Quality Assurance:⁶ Each phase of the Project may require significantly different quality

21

National Ignition Facility Project Execution Plan -Rev 2b



assurance requirements; therefore, the Quality Assurance Program Plan²² and implementation procedures have been revised twice and will be revised as appropriate. Also, new requirements have been defined since the original WSS were placed in Contract 48 in 1997.⁷ A gap analysis will be performed (e.g. 10 CFR 830.120) and, if changes are required, a revision will be prepared. Any changes require the appropriate I-CCB approval.

The Quality Assurance Program Plan²² identifies the quality assurance requirements and measures for controlling work on the Project. The Plan:

- .Provides the base requirements (e.g., preparation and control of criteria, control of procured items, nonconforming item disposition) in a phased manner to meet the Project's technical requirements.
- .Initiates core quality assurance elements in a risk-based graded approach to mitigate or eliminate the risk of component or system failure.
- .Provides the quality assurance basis to integrate individual activities or interface with related activities (e.g., target fabrication).
- .Defines how DOE ISM system requirements (contained in DOE P450.4)²¹ are implemented in the Project.
- .Provides a single Project document showing how all applicable NNSA and DOE quality assurance requirements will be met.

The Quality Assurance Program Plan²² utilizes a graded approach in which levels of risk are assessed and then an appropriate level of quality assurance and control requirements established. Risk management for the Project began with the NIP Risk Management Plan.⁷ Risk Management evaluation and mitigation has been assigned to the Systems Engineering organization in the Project. They have established the Risk Management Working Group and will provide an updated Risk Management Plan²⁷ as part of the System Engineering Management Plan currently under preparation.

7.2 Environmental Safety and Health Planning

The ES&H Management Plan describes how the NIP Project ensures the health and safety of workers and protects the public and the environment. It describes the policy, responsibilities, and documented evaluations and regulatory approvals that have been obtained prior to the beginning of construction (e.g., PSAR, Construction Safety Program, National Environmental Policy Act (NEPA) determination, and environmental permits) and then prior to operation (e.g., FSAR; readiness assessments, environmental permits). The plan describes each area (radiation protection, safety, environmental impact; e.g., waste generation, effluents, etc.) in a specific section.

The NIP ES&H Management Plan was approved by the NIP Project Manager and the Deputy Director of the Office of the NIP Project and is being implemented.

.20

The NIP Project Control Procedure 1.11, Integrated Safety Management, documents how the project implements an ISM system (DOE P450.4) that integrates ES&H activities.

4.7.2.1 NEPA Determination and Site Selection

The NIP is included as a section of the Stockpile Stewardship and Management Programmatic Environmental Impact Statement (SSM PEIS). The Notice of Intent for

22

National Ignition Facility Project Execution Plan -Rev 2b

the SSM PEIS states that the National Environmental Protection Act (NEPA) document is sufficiently detailed to address site selection, construction and operation of the NIP. The Record of Decision (ROD) resulting from the SSMPEIS was issued in December 1996. As settlement to the litigation from 38 Non-Government Agencies led by the Natural Resources Defense Council, a DSEIS has been prepared and reviewed with Public meetings in December 1999. The final DEIS is being prepared, and is scheduled to lead to a ROD by the end of FY 2000.

With the SSM PEISs completed, a Mitigation Action Plan and a Pollution Prevention/Waste Minimization Plan have been prepared to mitigate the environmental impacts presented in the SSM PEIS and the ROD. Also, the environmental monitoring program has prepared a baseline for the selected site, and the environmental permits for construction and operation are being obtained from the appropriate federal, state, and local agencies.

The following sequence outlines the activities required to allow Title Design and site construction to proceed on schedule:

The Notice of Intent of the SSM PEIS was published in the Federal Register in June 1995.

Input and feedback on the issues to be considered in the SSM PEIS were

obtained from public meetings, and the DOE has prepared an implementation plan that forms the basis for the preparation of the draft SSM PEIS.

The NIP NEPA documentation was prepared as a separate volume of the SSM

PEIS.s

.The NIP Environmental Volume describes all of the environmental impacts of constructing and operating the NIP at the preferred and alternative sites. It also discusses the consequences of the "no action" alternative.

.The draft SSMPEISswas reviewed *bl* the public and the comments were incorporated into a final SSM PEIS, which was issued for public review.

.Following completion of the final SSM PEISs, the DOE published the ROD4 with LLNL as the chosen site. For the NIP, this ROD4 includes the programmatic decisions on purpose, need, and site selection. A positive decision on the Project- specific analysis of the environmental impacts of NIF construction and operations allows for site preparation and building excavation to begin (after Critical Decision 3).

.DOE issued Critical Decision 3 (Appendix I of this document) on March 7, 1997. .The Mitigation Action Plan29 was issued and is used annually. The

environmental permits required for construction are being obtained and the site characterization baseline will be frozen for the environmental monitoring program. Prior to operation, environmental permits required for operation will be obtained from the Environmental Protection .Agency and state and regional authorities. " .

.As a result of litigation settlement, a DSEIS13.has been prepared. The Notice of

Intent31 was published, and the DSEIS13 reference was reviewed with the Public in meetings at Livermore, California, and Washington, DC, in December 1999.

23

National Ignition Facility Project Execution Plan -Rev 2b

41.7.2.2 Safety Documents

The tP;rimary safety documents are the NIF Integrated Safety Management (ISM) Policy: ES&H Management Plan,23 Functional Requirements and Primary Criteria (Sections 3-10),6 Preliminary Hazards Analysis:4 Preliminary Safety Analysis Review (PSAR),11 Construction Safety program,2S and the Final Safety Analysis Review (FSAR):2 In addition, Facility Safety Procedures, Integration Work Sheets, and appropriate Operational Safety Procedures will be prepared prior to operation. The NIF has been added to the site Emergency Plan.32 These documents fully implement the ISM (:DOE P450A).21 The PSARll was completed in May 1996, approved by LLNL in ~;eptember 1996, and received DOE OAK concurrence in October 1996.

The PSAR;l started based on the conceptual design and completed during Title I Design, confirmed the facility hazard category to be low hazard, radiological, which 'was first established by the *Preliminary Hazards Analysis*.24 The *FSAR*12 will be based on Title n Design and will be one of the key documents required for first-bundle operations and the Readiness Assessment.

4.7.2.3 Construction Safety Program

The Construction Safety program,25 which defines safety and environmental requirements and controls at the construction site, was first issued in January 1997 and has been updated twice. It describes how the ISM guiding principles and core functions :are applied to manage, monitor, and improve construction safety at the site. It is :provided for compliance to each construction contractor in the bid package. Each contractor provides a site-specific safety plan, consistent with the *Construction Safety .program*: approved by the NIF Project prior to starting work. The *Construction Safety .Program* is implemented by the Integration Management and Installation Contractor .with oversight by the NIF

Project Office. Safety performance is formally audited quarterly by Defense Programs Office of the NIF.

24

National Ignition Facility Project Execution Plan -Rev 2b

5. Method of Accomplishment

The NIF Project Office (consisting of LLNL, LANL, SNL, and UR/LLE and supported by competitively-selected contracts with Architect Engineering firms, an integration management and installation contractor, equipment and material vendors, and construction firms) prepares the design, procures equipment and materials, and performs conventional construction, safety, system analysis, and acceptance tests. DOE/NNSA will maintain oversight and coordination through the Defense Programs Office of the NIF Project. All activities are integrated through the guiding principles and five core functions of the DOE ISM system (DOE P450.4)

5.1 NIF Execution

5.1.1 Conceptual and Advanced Conceptual Design

The conceptual design was completed in May 1994 by the staff of the participating laboratories. Keller and Gannon contractors provided designs of the conventional facilities and equipment.

Design requirements were developed through a *Work Smart Standards-Like Process* approved by the Manager of the Oakland Operations Office. New requirements have been defined since the original WSS were placed in Contract 48 in 1997. A gap analysis will be performed and, if changes are required a revision will be prepared.

The *Conceptual Design Report* was subjected to an Independent Cost Estimate Review by Foster Wheeler USA under contract to the DOE. The advanced conceptual design phase further developed the design, and is the phase in which all the criteria documents that govern Title I Design were reviewed and updated.

5.1.2 Title I Design

In fiscal year 1996, Title I Design began with the contract award for the Architect/Engineers (Parsons and AC Martin) and a Construction Management firm (Sverdrup) for the design and the constructibility reviews of the (1) NIF Laser and Target Area Building and (2) Optics Assembly Building. Title I Design included developing advanced design details to finalize the building and the equipment arrangements and the service and utility requirements, reviewing Project cost estimates and integrated schedule, preparing procurement plans, conducting design reviews, completing the *PSAR* and NEP A documentation, and planning for and conducting the constructibility reviews.

Title I Design was completed in November 1996 and was followed by an Independent Cost Estimate Review.

5.1.3 Title II Design " r

The participants in Title II (final design) include LLNL, LANL, SNL, RM Parsons, AC Martin, and Jacobs/Sverdrup (constructibility reviews). The Title n Design provides construction subcontract packages and equipment procurement packages, construction cost estimate and schedule, Acceptance Test Procedures and the acceptability criteria for tested components (e.g., pumps, power conditioning, special

25

National Ignition Facility Project Execution Plan -Rev 2b



equipment), and environmental permits and plans for construction (e.g., *Storm Water .Pollution Prevention Plan*).33

5.1.4 Title III Engineering

The Title III Engineering participants include LLNL, Parsons, AC Martin, and .Jacobs/Sverdrup. Title III Engineering represents the engineering necessary to support the construction and equipment installation, including inspection and field engineering. The main activities are to perform the engineering necessary to resolve issues that may arise during construction (e.g., fit problems, interferences, etc.). Title ill Engineering will result in the final as-built drawings that represent the NIF configuration.

5.1.5 Construction and Equipment Procurement, Installation, and Acceptance

Based on the March 7, 1997, Critical Decision 3, construction began with site preparation and excavation of the"LTAB forming the initial critical-path activities. The NIP Construction Safety Program (Section 4.7.2.3) was approved and sets forth the safety requirements at the construction site for all LLNL and non-LLNL (including contractor) personnel. There was sufficient Title n Design completed to support bid of the major construction and equipment procurements. The conventional facilities are designed as construction subcontract bid packages and competitively bid as firm fixed price procurements. The initial critical-path construction activities include both the Laser and Target Area Building and the Optics Assembly Building (where large optics assembly and staging will take place). In addition, the site support infrastructure needed to support construction of conventional facility, beampath infrastructure installation, and line replaceable equipment and optics staging are being put in place. At the same time, procurements on the critical path (e.g., target chamber) began following the established *NIF Project Acquisition Plan.16* This plan is being updated to reflect the current acquisition strategy.

The next major critical path activity is the assembly and installation of the Beampath Infrastructure Systems. These are

the structural and utility systems required to support the line replaceable units. The management and installation of the Beampath Infrastructure System is being contracted to an Integration Management and Installation Contractor. This was done to fully involve industry in the construction of NIF as directed in the Secretary of Energy's 6-Point Plan and recommended by the Secretary of Energy Advisory Board interim report in January 2000.³⁴ During the period of Beampath Infrastructure System installation, line replaceable unit and optics procurements continue.

The line replaceable unit equipment will be delivered, staged, and installed as phased beneficial occupancy of the Laser and Target Area Building is achieved. This is a complex period in which priority conflicts may occur because construction, equipment installation, and acceptance testing will be occurring. The Associate Project Managers, Area Integration Managers, and Integration Management and Installation Contractor will manage and integrate the activities to avoid potential interferences affecting the schedule. The construction, equipment installation, and acceptance testing will be supported by Title III inspection and field engineering, which will include resolving construction and installation issues and preparing the final as-built drawings.

26

National Ignition Facility Project - Rev 2b



5.1.6 Operational Testing and Commissioning

After installation, the facility and equipment will be commissioned prior to the phased turnover to the operations organization. The transfer points employ the Management Pre-Start Review (MPR) process in which an independent team evaluates the readiness (e.g., training and qualification of operators, Commissioning Test Procedures results, as-built drawings, etc.) and recommends turn over by the NIF Project Manager. The NIF Project Manager approves the transfer of responsibility for ISMS Work Authorization.

The integrated system activation will begin with the commissioning of the first bundle. MPRs will be used by the Project Manager to control each system turnover. In specific cases, such as light propagation Phase 4 light to target bay, the DOE NNSA Field Office will concur in the MPR. A sequence of MPRs are scheduled (see Table F-1) to ensure a disciplined and controlled turnover of NIF systems from construction to activation. MPRs will be conducted by LLNL prior to the start of first experiments and NIF 192-beam operation, and the results will be validated by the Defense Programs Office of the NIF Readiness Assessment. The first experiment and 192-beam Readiness Assessment requires that the FSAR12 be completed and approved (including the documented operating/maintenance procedures, operating staff training, and as-built design documentation). The 192 beam Readiness Assessment results are a key input for Critical Decision 4 (Project closeout) by the Acquisition Executive.

5.1.7 Project Completion

The complete set of NIP criteria is contained in the *NIF Functional Requirements and Primary Criteria*.⁶ These are the criteria that NIP is required to meet when fully operational. However, early test operation of NIP by the Program through a series of turnovers controlled by MPRs will be achieved by a phased transition to Program operations for user tests before Project completion. This enables the Program to begin experimental operations in support of Stockpile Stewardship and

other programmatic missions at the earliest possible date, as NIP performance capability is building up toward the eventual goals set out in the *NIF Functional Requirements and Primary Criteria*.⁶ The Project Completion Criteria are documented in Appendix K.

5.2 Security

The operation of the NIF generates classified data requiring safeguarding; the Project itself represents a large investment of government funds in assets that must be protected. The Functional Requirements and the System Design Requirements identify security-system design requirements. A NIF First Experiments Security Plan will be prepared and submitted for OAK/NNSA Safeguards and Security Division Director approval prior to the first-bundle experimental operations. The plan will describe the NNSA requirements and compliance of the NIF design (e.g., access control, vaults, secure transfer lines, etc.) and administrative procedures that implement them. It will also describe the site security organization and interface to the NIF Project security team. Issues related to transparency of experimentation by the user community and international collaboration will be addressed in the final NIF Security Plan to be approved by the OAK/NNSA Safeguards and Security Division Director before Critical Decision 4.

27

National Ignition Facility Project Execution Plan -Rev 2b



6. Effective Date and Amendments

This *NIF Project Execution Plan* will be implemented immediately upon approval. This approved plan is a controlled document and provides the Project baseline. All Project baseline revisions are subject to the BCCB system requirements as discussed in Chapter 4. Updated technical, schedule, and cost plans resulting from BCCB decisions, as well as appendix changes of this document, may be appended to this plan without concurrence of the original approvers.

The initial *Project Execution Plan* required approval by the Secretary in his roll as Acquisition Executive. Subsequent revisions to the body of the document will require approval of the Deputy Administrator for Defense Programs.

28

National Ignition Facility Project Execution Plan -Rev 2b



7. References

1. u.S. Department of Energy, *National Ignition Facility Justification of Mission Need*, NIF-0001653 Qanuary 1993).
2. U.S. Department of Energy, *The National Ignition Facility and Stockpile Stewardship* letter, April 24, 2000.
3. U.S. Department of Energy, *Critical Decision 2 Approval Letter for the National Ignition Facility*, NIF-0007328 (October 1994).
4. U.S. Department of Energy, *Record of Decision*, NIF-0001345, (December 19,1996).
5. U.S. Department of Energy, *Stockpile Stewardship and Management Programmatic Environmental Impact Statement*, DOE/EIS-0236 (September 1996).
6. *National Ignition Facility Functional Requirements and Primary Criteria*, Rev. 1.6, NIF-0001006, Lawrence Livermore National Laboratory (March 1996).
7. U.S. Department of Energy, *Documentation for Work Smart Standards Applications*, DOE Order G 450.3-1 (February 1997).
8. *Functional Requirements and Primary Criteria for the National Ignition Facility*, letter from Scott L. Samuelson to James M. Turner (April 29, 1997).
9. *Project Charter for the National Ignition Facility Conceptual Design*, NIF-LLNL-95- 599/L-20523 (March 1993).
- :LO. Memorandum of Understanding Regarding the Relationship between the Office of the National Ignition Facility and the Office of Research and Inertial Fusion (March 1995).
- :L 1. *Preliminary Safety Analysis Report*, NIF-0034583, Lawrence Livermore National Laboratory (September '30,1996).
- :L2. *Final Safety Analysis Report*, NIF-0019661, Lawrence Livermore National Laboratory (March 31, 1999).
- :L3. U.S. Department of Energy, *Draft Supplemental Environmental Impact Statement*, DOE/EIS-0236-SI (December 1999).
- :L4. *National Ignition Facility Conceptual Design Report*, UCRL-PROP-117093, L-16973-1, Lawrence Livermore National Laboratory (May 1994).
- :L5. *National Ignition Facility Configuration Management Plan*, Rev 1, NIF-0015684, Lawrence Livermore National Laboratory (October 1998).
- :L6. *National Ignition Facility Project Acquisition Plan*, NIF-LLNL-796-251, Lawrence Livermore National Laboratory (April 1996).
- :L7. U.S. Department of Energy, *Life-Cycle Asset Management Order*, DOE Order 430.1 (August 1995). .
18. U.S. Department of Energy /Defense Progra~, *Construction Program Management Plan*, Rev 0 , Office of the Deputy Assistant Secretary for Research, Development and Simulation, DP-10 Qune 1, 1999). ~
- :L9. *Transition Period Implementation Plan II*, NIF-OO49490, Lawrence Livermore National Laboratory Qune 2000).

- 20. National Ignition Facility Project Control Procedure 1.11, *Integrated Safety Management*, NIF-0018612-0C, Lawrence Livermore National Laboratory (June 2000).
- 21. U.S. Department of Energy, *Integrated Safety Management System Guide*, DOE Order P 450.4 (November 1997).
- 22. *National Ignition Facility Quality Assurance Program Plan*, Rev. 2, UCRL-ID-125435, Lawrence Livermore National Laboratory (June 1998).
- 23. *National Ignition Facility Environmental Safety and Health Management Plan*, NIF- LLNL-95-599/L-20523, Lawrence Livermore National Laboratory (March 1996).
- 24. *Preliminary Hazards Analysis*, NIF-LLNL-93-125, Lawrence Livermore National Laboratory (October 1994).
- 25. *Construction Safety Program*, Rev. 2, NIF-0001321, Lawrence Livermore National Laboratory (July 30, 1999).
- :26. U.S. Department of Energy, *Quality Assurance*, DOE Order 5700.6C (May 1996).
- 27. *NIF Risk Management Plan*, UCRL-10126809, Rev. 1, NIF0001564-0B.
- :28. U.S. Department of Energy, *Environmental Impact Statement for the Programmatic Environmental Impact Statement for Stockpile Stewardship and Management Notice of Intent*, FR 31291, Federal Register (June 1995). -
- :29. *Mitigation Action Plan*, NIF-0001726, Lawrence Livermore National Laboratory (February 1997).
- :30. *Pollution Prevention/Waste Minimization Plan*, NIF-0010575, UCRL-AR-131-194, Lawrence Livermore National Laboratory (September 1998).
- 31. U.S. Department of Energy, *Supplemental Environmental Impact Notice of Intent*, FR 98-25718, Federal Register (September 1998).
- 32. *Emergency Plan*, UCRL-MA-113311, Rev. 3 Vol. 3, Lawrence Livermore National Laboratory (May 1999).
- :33. *Storm Water Pollution Prevention Plan*, NIF-0003471-0C, Rev. 5, Lawrence Livermore National Laboratory (November 1999).
- :34. *Interim Report of the National Ignition Facility Laser System Task Force*, Lawrence Livermore National Laboratory (January 2000).

"

\.

30

National Ignition Facility Project Execution Plan -Rev 2b



Appendix A

Acronyms and Abbreviations





31

National Ignition Facility Project Execution Plan -Rev 2b



BCCB

DOE

DSEIS

I~AC

]~SAAB

I~S&H

FSAR

ICF

ISM

I~ANL

I.,LNL

N.A

-roJ r

fl11.L.1

fllJ.L.2

flll.LA

l'.J.L.5

r'.JEPA

NNSA

l'lwBS

Acronyms and Abbreviations

Baseline Change Control Board

Baseline Change Proposal

Department of Energy

Draft Supplemental Environmental Impact Statement

Estimate-a t-com p letion

Energy System Acquisition Advisory Board Environmental Safety and Health

Final Safety Analysis Report

Inertial Confinement Fusion

Integrated Safety Management

Los Alamos National Laboratory

Lawrence Livermore National Laboratory

Assembly, Installation, Refurbishment Equipment Integrated Computers and Controls

Conventional Facilities

Main Laser System Multiplexed Diagnostics

Laser Transport & 3w Systems

Laser System Beam Control and Diagnostics

Laser System Integration

Laser System Optical Integration

Management

Target Experimental Systems Utilities

National Environmental Policy ~t

National Ignition Facility ~: National Nuclear Security Administration NIP Project Work Breakdown Structure

32

National Ignition Facility Project Execution Plan -Rev 2b



ID&M

IOAK

:PACE

:PRC

.PSAR

.ROD

:RTBF

:SEAB

:SNL

,SSMPEIS

UR/LLE



Operations and Maintenance

Department of Energy Oakland Operations Office

Plant and Capital Equipment

Program Review Committee
Preliminary Safety Analysis Report Record of Decision
Readiness in Technical Base Facilities

Secretary of Energy Advisory Board

Supplemental Environmental Impact Statement

Sandia National Laboratories

Stockpile Stewardship and Management Programmatic Environmental Impact Statement

University of California
University of Rochester Laboratory for Laser Energetics

33

National Ignition Facility Project Execution Plan -Rev 2b

Appendix B


NIF Work Breakdown Structure

34


National Ignition Facility Project Execution Plan -Rev 2b



NIF Work Breakdown Structure




-IN.F.'
 Site
 improvements



-IN.L.1
 Main Laser System (MLS)







--I.N.C.1
Supervisory
Control



N.L4
Laser System I Beam Control & Diagnostics




-fN:A. 1 Transport &
Handling



-IN.U.1
Water
Systems




IN.A.3
I A!sembly.
i nstallation. & I Rel\orbishment
Integration



-IN.M.1 -
Project
Management



-/N.O.'
_Operations Management



'~O-OO-O700-5539pb01

:Figure B-1. NIF Work Breakdown Structure.



35



National Ignition Facility Project Execution Plan -Rev 2b

Appendix C

NIF Project Work Logic Diagram



36



{3)OAS)"-,-~

4O.(JO-)194-0094pb08 13JMY/ach

National Ignition Facility Project Execution Plan Rev 2b



Appendix D

NIF Project Data Sheet



39



I



I

96-D-111, National Ignition Facility (NIF), Lawrence Livermore National Laboratory, Livermore, California

(Changes from FY 200] Congressional Budget Request are denoted with a vertical line [I] in the left margin.)

Significant Changes

•

This revised Construction Project Data Sheet reflects the rebaselining action performed to meet the Secretary of Energy's commitment to provide the new NIF schedule and cost estimate to Congress by September 2000. In this replanning, there are no scope changes; the NIF Functional Requirements/Primary Criteria remain as approved in the Baseline Change Proposal (BCP) 97-004. The changes to the schedule and cost estimate are mainly due to two factors: (1) The original contingency factors of 12% on Total Project cost (TPC) and 15% on Total Estimated Cost (TEC) were too low; (2) the complexity of the beampath infrastructure design and the necessity to assemble and install the laser system in clean environment were not fully appreciated and, as a result, the cost and schedule associated with this scope were seriously underestimated in the original baseline.

•

The new NIP baseline:

•

1. Raises the TEC contingency on the go-forward costs by \$252M or 26.7%; a level commensurate with DOE guidelines and includes an assessment of risk for each element. This contingency is based on a "bottom-up" analysis that includes inputs from formal risk analysis, cost estimating uncertainty analysis, allowance for post-award change orders, industry standard allocations for conventional construction, and project management assessments;

.2. Incorporates the results of a comprehensive systems engineering analysis, which increased the cost estimates of beampath infrastructure construction and laser special equipment;

.3. Changes the method of accomplishing key implementation activities by transferring that responsibility to experienced industrial firms consistent with the Secretary's directive. An Integration and Management Installation (IMI) contract has been submitted to DOE for approval;

.4. Initiates a mission first strategy deployment strategy that maximizes the utility of the NIF for Stockpile Stewardship activities as early as possible during commissioning. .

.These actions have resulted in the path forward for the project that increases the total cost of the project from its original TPC estimate of \$1.198B to the rebaselined estimate of \$2.248B or by approximately \$1 billion and extends the NIF completion date from October 2004 to September :2008.

The funding amounts contained in this datasheet conform to the annual budget profile contained in the letter from the Secretary of Energy to Congress dated June 1, 2000. These amounts have been reviewed for project impact and execution during a recently completed rebaselining exercise. The rebaseline cost and schedule estimates have been validated by an independent DOE review team.



Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

1



•

This datasheet changes the presentation of the costs for the National Ignition Facility to include not only the line item construction costs (TEC) and traditional Other Project Costs, but also the other related Operations and Maintenance costs that support NTF. These costs were funded from FY 1995 through FY 2000 within Lawrence Livermore National Laboratory's Inertial Confinement Fusion program. In the FY 2001 Budget Request, the funding is in Readiness in Technical Base and Facilities, and is specifically identified as NTF Operations and NIF Program Facilities and Infrastructure Buildup Activities. The activities supported with this funding are, and always have been, an integral part of the research and development program necessary to accomplish the advances in technology required to complete NIF, the largest and most complex optical unit ever to be designed and constructed. It includes the development of laser and optics technology, as well as the assembly, installation and activation of the Line Replaceable Units (the modules of the laser system) for all beams of NIF. The change from the amount assumed at the time of submission of the FY 2001 budget is due to the fact that there will now be research, development and support work associated with NTF through completion of the project in FY 2008. However, this does not represent an overall increase in funding during these years, since there would have been comparable costs for operating NTF from FY 2004 through FY2008.

Weapons Activities/Construction! 96-D..III-National Ignition Facility

Rev 2b

2

1. Construction Schedule History



iA-E Work I Initiated

Fiscal Quarter

A-E Work
I Com~leted

Physical Construction
I Start

Physical
Construction
I Com~l~

Total
Estimated
Cost

(\$000)

Total
Project
Cost
(\$000)

Other Related
Costs (\$000)

Total
Project-
Related
Costs (\$000)

FY 1996 Budget Request
(Preliminary Estimate) ... FY '1998 Budget Request
(Title/Baseline) FY :-OOO Budget Request.
FY :-001 Budget Request
(Current Baseline Estimate) FY 2001 Amended Budget
Request.

101996

101996 101996

101996

101996

101998

101998 20 1998

20 1998

20 1998

301997

30 1997 30 1997

30 1997

30 1997

302002

302003 302003

302003

402008

842,600 1,073,600

1,045,700 1,198,900 1,045,700 1,198,900

1,045,700 1,198,900

2,094,897 2,248,097

N/A

N/A N/A

833,100 2,032,000 1,200,000a 3,448,097

N/A

N/A N/A

2. Financial Schedule

(TEC Funding)

(dollars in thousands)

C	Fiscal Year	Appropriations	Obligations	Costs	1996	37,400	37,400	33,990	1997	131,900	131,900	74,294	1998	197,800	197,800	165,389	1999	284,200	284,200	251,476	2000	247,158b	247,158	240,600	2001	209,100	209,100	308,370	2002	245,000	245,000	254,960	2003	187,200	187,200	196,580	2004	150,000	150,000	136,250	2005	130,000	130,000	128,590	2006	130,000	130,000	130,240	2007	130,000	130,000	145,370	2008	15,139	15,139	28,788
---	-------------	----------------	-------------	-------	------	--------	--------	--------	------	---------	---------	--------	------	---------	---------	---------	------	---------	---------	---------	------	----------	---------	---------	------	---------	---------	---------	------	---------	---------	---------	------	---------	---------	---------	------	---------	---------	---------	------	---------	---------	---------	------	---------	---------	---------	------	---------	---------	---------	------	--------	--------	--------

a

The Other Related Costs show an increase of \$366.9 million. A similar amount would have been spent under the original estimate for operation of the completed facility. Therefore, for fiscal years 2004 to 2008, there is no expected increase in total funding for NIF Other Related Costs. (See Significant Changes for more detail.)

b Original appropriation was \$248,100,000. This was reduced by \$942,000 for the FY 2000 rescission enacted by P.L.106-113.

Weapons Activities/Construction! 96-D.III-National Ignition Facility

Rev 2b

3



3. Project Description, Justification and Scope

The Project provides for the design, procurement, construction, assembly, and acceptance testing of the National Ignition Facility. The NIF is an experimental inertial confinement fusion facility intended to achieve controlled thermonuclear fusion in the laboratory by imploding a small capsule containing a mixture of the hydrogen isotopes, deuterium and tritium. The NIF is being constructed at the Lawrence Livermore National Laboratory (LLNL), Livermore, California as determined by the Record of Decision made on December 19, 1996, as a part of the Stockpile Stewardship and Management Programmatic Environmental Impact Statement (SSM PEIS).

The mission of the National Inertial Confinement Fusion (ICF) program is to execute high energy density physics experiments for the Stockpile Stewardship program, an important part of which is the demonstration of controlled thermonuclear fusion in the laboratory. Technical capabilities provided by the ICF program also contribute to other DOE missions including nuclear weapons effects testing and the development of inertial fusion power. As a key element of the Stockpile Stewardship Program, the NIF is designed to achieve propagating fusion burn and modest (1-10) energy gain within 2-3 years of full operation and to conduct high energy density experiments, both through fusion ignitions and through direct application of the high laser power. This mission was identified in the NIF Justification of Mission Need, which was endorsed by the Secretary of Energy. Identification of target ignition as the next important step in ICF development for both defense and non-defense applications is consistent with the earlier (1990) recommendation of DOE's Fusion Policy Advisory Committee, and the National Academy of Sciences Inertial Fusion Review Group. In 1995, the DOE's Inertial Confinement Fusion Advisory Committee affirmed the program's readiness for an ignition experiment. A review by the JASONs in 1996 affirmed the value of the NIF for stockpile stewardship.

The NIF project supports the DOE mandate to maintain nuclear weapons science expertise required for stewardship of the stockpile. After the United States announcement of a moratorium on underground nuclear tests in 1992, the Department established the Stockpile Stewardship program to ensure the preservation of the core intellectual and technical competencies in nuclear weapons. The NIF is one of the most vital facilities in that program. The NIF will provide the capability to conduct laboratory experiments to address the high energy density and fusion aspects that are important to both primaries and secondaries in stockpile weapons.

At present, the Nation's computational capabilities and scientific knowledge are inadequate to ascertain all of the performance and safety impacts from changes in the nuclear warhead physics packages due to aging, remanufacturing, or engineering and design alterations. Such changes are inevitable if the warheads in the stockpile are retained well into this century, as expected. In the past, the impacts of such changes were evaluated through nuclear weapon tests. Without underground tests, we will require better, more accurate computational capabilities to assure the reliability and safety of the nuclear weapons stockpile for the indefinite future.

To achieve the required level of confidence in our predictive capability, it is essential that we have access to near-weapons conditions in laboratory experiments. The importance of nuclear weapons to our national security requires such confidence. For detonation of weapon primaries, that access is provided

Rev 2b

4



in part by hydrodynamic testing. For secondaries and for some aspects of primary performance, the NIF will be a principal laboratory experimental physics facility.

The most significant potential commercial application of ICF in the long term is the generation of electric power. Consistent with the recommendations of the Fusion Policy Advisory Committee, the NIF will provide a unique capability to address critical elements of the inertial fusion energy program by exploring moderate gain (1 -10) target designs, establishing requirements for driver energy and target illumination for high gain targets, and developing materials and technologies useful for civilian inertial fusion power reactors.

The ignition of an inertial fusion capsule in the laboratory will produce extremely high temperatures and densities in matter. Thus, the NIF will also become a unique and valuable laboratory for experiments relevant to a number of areas of basic science and technology (e.g., stellar phenomena).

The NIF is an experimental fusion facility consisting of a laser and target area, and associated assembly and refurbishment capability. The laser will be capable of providing an output pulse with an energy of 1.8 megajoules (MJ) and an output pulse power of 500 terawatts (TW) at a wavelength of 0.35 micrometers (μm) and with specified symmetry, beam balance and pulse shape. The NIF design is an experimental facility housing a multibeam line, neodymium (Nd) glass laser capable of generating and delivering the pulses to a target chamber. In the target chamber, a positioner will center a target containing fusion fuel, a deuterium-tritium mixture, for each experiment.

The NIF experimental facility, titled the Laser and Target Area Building, will provide an optically stable and clean environment. This Target Area Building will be shielded for radiation confinement around the target chamber and will be designed as a radiological, low-hazard facility capable of withstanding the natural phenomena specified for the LLNL site. The baseline facility is for one target chamber, but the design shall not preclude future upgrade for additional target chambers.

The NIF project consists of conventional and special facilities.

Site and Conventional Facilities include the land improvements (e.g., grading, roads) and utilities (electricity, heating gas, water), as well as the laser building, which has an approximately

20,300 square meters footprint and 38,000 square meters in total area. It is a reinforced concrete and structural steel building that provides the vibration-free, shielded, and clean space for the installation of the laser, target area, and integrated control system. The laser building consists of two laser bays, each 31 meters (m) by 135 m long, and a central target area--a heavily shielded (1.8 m thick

concrete) cylinder 32 m in diameter and 32 m high. The laser building includes security systems, radioactive confinement and shielding, control rooms, supporting utilities, fire protection, monitoring, and decontamination and waste

handling areas. Optics assembly and refurbishment capability is provided for at LLNL by incorporation of an optics assembly area attached to the laser building and minor modifications of other existing site facilities.

Special facilities include the Laser System, Target Area, Integrated Computer Control System, and Optics.

The laser system is designed to generate and deliver high power optical pulses to the target chamber. The system consists of 192 laser beams configured to illuminate the target surface with

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

5



~

•

a specified symmetry, uniformity, and temporal pulse shape. The laser pulse originates in the pulse generation system. This precisely formatted low energy pulse is amplified in the main amplifier. To minimize intensity fluctuation, each beam is passed through a pinhole in a spatial filter on each of the four passes through the amplifier and through a transport spatial filter. The beam transport directs each high power laser beam to an array of ports distributed around the target chamber where the frequency of the laser light is tripled to 0.35 μm , spatially modulated and focused on the target. Systems are provided for automatic control of alignment and the measurement of the power and energy of the beam. Structural support and auxiliary systems provide the stable platform and utilities required.

The target area includes a 10 m diameter, low activation (i.e., activated from radiation) aluminum vacuum chamber located in the Target Area of the laser building. Within this chamber, the target will be precisely located. The chamber and building structure provide confinement of radioactivity (e.g., x-rays, neutrons, tritium, and activation products).

Diagnostics will be arranged around the chamber to demonstrate subsystem performance for project acceptance tests. Structural, utility and other support systems necessary for safe operation and maintenance will also be provided in the Target Area. The target chamber, the target diagnostics, and staging areas will be capable of conducting experiments with cryogenic targets. The Experimental Plan indicates that cryogenic target experiments for ignition will be needed 2-3 years after completion of the project. Therefore, the targets and this cryogenic capability will be supplied by the experiments. The NIF project will make mechanical and electrical provisions necessary to position and align the cryogenic targets within the chamber. The baseline is for indirectly driven targets. An option for future modifications to permit directly driven targets is included in the design. -

The integrated computer control system includes the computer systems (note: no individual computer will cost over \$100,000) required to control the laser and target systems. The system will provide the hardware and software necessary to support initial NIF acceptance and operations checkout. Also included is an integrated timing system for experimental control of laser and diagnostic operations, safety interlocks, and personnel access control.

Thousands of optical components will be required for the 192 beamlet NIF. These components include laser glass, lenses, mirrors, polarizers, deuterated potassium dihydrogen phosphate crystals, potassium dihydrogen phosphate crystals, pulse generation optics, debris shields and windows, and the required optics coatings. Optics includes quality control equipment to receive, inspect, characterize, and refurbish the optical elements.

Project Milestones:

Major milestones and critical decision points have changed as follow:

Milestones

Approval of Mission Need (CD1)

Titl13 I Initiated

NEPA Record of Decision

Approval to Initiate Construction (CD3)

Current
Date

Jan 1993

Jan 1996

Dec 1996

Mar 1997

Previous
Date

Jan 1993

Jan 1996

Sep 1996

Mar 1997



Weapons Activities/Construction! 96-D.III-National Ignition Facility

Rev 2b

6



Start Special Equipment Installation

151 light

-
12 bundle

24 bundles

Project Complete (CD4)

Nov1998

Jun 2004

Jun 2007

Sep 2008 Sep 2008

Nov 1998

NA

Oct 2003

NA

Oct 2003

*CD4 was previously defined as 12 bundles commissioned and 12 bundles installed. CD4 is now defined as all 24 bundles commissioned.

Project milestones for FY 2000 and FY 2001 include: .FY 2000

~

Complete Optics Facilitization

1Q

~

~

Complete Optics Assembly Building
Place Integration Management and Installation Contract

Certification of new cost and schedule baseline

3Q

4Q

4Q

FY 2001

~

•

~

Supplemental Environmental Impact Statement -Record of Decision

Inert gas/vacuum Management Pre-Start Review -Phase 3

A ward production contracts for amplifier slabs

End conventional construction

1Q 2Q 3Q

4Q



Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

7

4. Details of Cost Estimate

Design Phase

Preliminary and Final Design costs (Design Drawings and Specifications)

Design Management Costs (1.8%ofTEC) Project Management Costs (1.8% of TEC) Total Design Costs (13.2%ofTEC) Construction Phase

Improvements to Land. Buildings. Special Equipment. Utilities. Inspection, Design and Project Liaison, Testing, Checkout and Acceptance

Construction Management (0.9% of TEC) Project Management (2.6% ofTEC) Total Construction Costs (74.80;00fTEC) '!' ' ', ...,

Contingencies

Design Phase (2.2% of TEC; 3.9% of remaining **TEC BA**) Construction Phase (9.90;0 of TEC; 20.90;0 of remaining **TEC BA**) Total

Contingencies (12.0% ofTEC; 26.7% of remaining **TEC BA**) Total, Line Item Costs (TEC)

(dollars in thousands

199,556 101,143 37,721 21,900 38,717 22,000 275,994 145,043

1,800 173,400 1,199,825 500 118,700 18,000 54,683 1,566,908

1,800 170,724 520,802 500 73,250 22,800 31,500 821,376

45,330 1,000 206,665 78,281

-
251,995 79,281 2,094,897 1,045,700

The cost estimate assumes a project organization and cost distribution consistent with the management requirements appropriate for a DOE Major System as outlined in the NIP Project Execution Plan.

Actual cost distribution will be in conformance with accounting guidelines in place at the time of project execution.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

8

I

5. Method of Performance

The NIP Project Office (consisting of LLNL, Los Alamos National Laboratory (LANL), Sandia National Laboratory (SNL), and University of Rochester Laboratory for Laser Energetics (UR/LLE) and supported by competitively selected contracts with Architect/Engineering firms, an integration management and installation contractor, equipment and material vendors, and construction firms) will prepare the design, procure equipment and materials, and perform conventional construction, safety, system analysis, and acceptance tests. DOE/NNSA will maintain oversight and coordination through the Defense Programs Office of the NIP Project. All activities are integrated through the guiding principles and five core functions of the DOE Order on Integrated Safety Management Systems (ISMS) (DOE P450.4). DOE conducted the site selection and the NEPA determination in the SSMPEIS. LLNL was selected as the construction site in the ROD made on December 19, 1996.

5.1 NIF Execution

5.1.1 Conceptual and Advanced Conceptual Design

The conceptual design was completed in May 1994 by the staff of the participating laboratories. Keller and Gannon contractors provided designs of the conventional facilities and equipment.

Design requirements were developed through the Work Smart Standards (WSS) Process approved by the Director of the Oakland Operations Office. New requirements have been defined since the original WSS was placed in Contract 48 in 1997. A gap analysis will be performed, and if changes are required a revision will be prepared.

The Conceptual Design Report was subjected to an Independent Cost Estimate (ICE) review by Foster Wheeler USA under contract to the DOE. The advanced conceptual design phase further developed the design, and is the phase in which all the criteria documents that govern Title I Design were reviewed and updated.

5.1.2 Title I Design

In fiscal year 1996, Title I Design began with the contract award for the Architect/Engineers (Parsons and AC Martin) and a Construction Management firm (Sverdrup) for the design and the constructibility reviews of the (1) NIF Laser and Target Area Building and (2) Optics Assembly Building. Title I Design included developing advanced design details to finalize the building and the equipment arrangements and the service and utility requirements, reviewing project cost estimates and integrated schedule, preparing procurement plans, conducting design reviews, completing the PSAR and NEPA documentation, and planning for and conducting the constructibility reviews.

Title I Design was completed in November 1996 and was followed by an ICE review.

Weapons Activities/Construction! 96-D-111-National Ignition Facility

Rev 2b

9

5.1.3 Title II Design

The participants in Title II (final design) include LLNL, LANL, SNL, Parsons, AC Martin, and Jacobs/Sverdrup (constructibility reviews). The Title II Design provides construction subcontract packages and equipment procurement packages, construction cost estimate and schedule, Acceptance Test Procedures, and the acceptability criteria for tested components (e.g., pumps, power conditioning, special equipment), and environmental permits for construction (e.g., *Storm Water Pollution Prevention Plan*).

5.1.4 Title III Design

The Title III engineering participants include LLNL, Parsons, AC Martin, and Jacobs/Sverdrup. Title III engineering represents the engineering necessary to support the construction and equipment installation, including inspection and field engineering. The main activities are to perform the engineering necessary to resolve issues that may arise during construction (e.g., fit problems, interferences). Title III engineering will result in the final as-built drawings that represent the NIF configuration.

5.1.5 Construction and Equipment Procurement, Installation, and Acceptance

Based on the March 7, 1997, Critical Decision 3, construction began with site preparation and excavation of the Laser Target Area Building (LT AB) forming the initial critical-path activities. The NIP Construction Safety program was approved and sets forth the safety requirements at the construction site for all LLNL and non-LLNL (including contractor) personnel. There was sufficient Title II Design completed to support bid of the major construction and equipment procurements. The conventional facilities are designed as construction subcontract bid packages and competitively bid as firm fixed price procurements. The initial critical-path construction activities include both the Laser and Target Area Building and the Optics Assembly Building (where large optics assembly and staging will take place). In addition, the site support infrastructure needed to support construction of conventional facility, beampath infrastructure installation, and line replaceable equipment and optics staging are being put in place. At the same time, procurements on the critical path (e.g., target chamber) began following the established *NIF Acquisition Plan*.

The next major critical path activity is the assembly and installation of the Beampath Infrastructure Systems. These are the structural and utility systems required to support the line replaceable units. The management and installation of the Beampath Infrastructure System is being contracted to an Integration Management and Installation Contractor. This was done to fully involve industry in the construction of NIF as directed in the Secretary of Energy's 6-Point Plan and recommended by the Secretary of Energy Advisory Board interim report in January 2000. During the period of Beampath Infrastructure System installation, line replaceable unit and optics procurements continue.

Rev 2b

10



I

I



I

I

The line replaceable unit equipment will be delivered, staged, and installed as phased beneficial occupancy of the Laser and Target Area Building is achieved. This is a complex period in which priority conflicts may occur because construction, equipment installation, and acceptance testing will be occurring. The Product Line Managers, Area Integration Managers, and Integration Management and Installation Contractor will manage and integrate the activities to avoid potential interferences affecting the schedule. The construction, equipment installation, and acceptance testing will be supported by Title III inspection and field engineering, which will include resolving construction and installation issues and preparing the final as-built drawings.

5.1.6 Operational Testing and Commissioning

After installation, the facility and equipment will be commissioned prior to the phased turnover to the operations organization. The transfer points employ the Management Pre-Start Review process in which an independent team evaluates the readiness (e.g., training and qualification of operators, Commissioning Test Procedures results, and as-built drawings) and recommends turnover by the NIF Project Manager. The NIF Project Manager approves the transfer of responsibility for ISMS Work Authorization.

The integrated system activation will begin with the commissioning of the first bundle. Management Pre-Start Reviews (MPRs) will be used by the Project Manager to control each system turnover. In specific cases, such as first light, first experiment, and ignition readiness, the DOE/NNSA Field Office will oversee and concur in the MPR. A sequence of MPRs are scheduled to ensure a disciplined and controlled turnover of NIF systems from construction to activation. MPRs will be conducted by LLNL prior to the start of first experiments and NIF 192-beam operation, and the results will be validated by the Defense Programs Office of the NIF Readiness Assessment. The first experiment and 192-beam Readiness Assessment requires that the FSAR be completed and approved (including the documented operating/maintenance procedures, operating staff training, and as-built design documentation). The 192-beam Readiness Assessment results are a key input for Critical Decision 4 (Project closeout) by the Acquisition Executive.

5.1.7 Project Completion

The complete set of NIF criteria is contained in the *NIF Functional Requirements and Primary Criteria*. These are the criteria that NIF is required to meet when fully operational. However, early test operation of NIF by the Program through a series of turnovers controlled by Management Pre- Start Reviews will be achieved by a phased transition to Program operations for user tests before Project completion. This enables the Program to begin experimental operations in support of Stockpile Stewardship and other programmatic missions at the earliest possible date, as NIF performance capability is building up toward the eventual goals set out in the *NIF Functional Requirements and Primary Criteria* and *Project Completion Criteria*.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

11

6. Schedule of Project Funding

Project Cost
Fac:ility Costs
Design. Construction. Total,LineitemTEC !."!". Other Project Costs
R&D necessary to complete construction Conceptual design costs bP.c
NE A documentation costs. Other project-related costs d Total, Other Project Costs. Total Project Cost (TPC)

a

Oth,er Related Operations and Maintenance Costs - NIF Demonstration Program e TOTAL Project and Related Costs.

Budget Authority (BA) requirements T TEC(capitalfunding) .".!!!!.
OPC(O&Mfunding) NIF Demonstration Program (O&M funding)
Total,BArequirements ,,, ". "" ,

(dollars in thousands)

143,043	75,000	50,000	30,000	23,281	321,324
130,630	175,476	190,600	278,370	997,497	1,773,573
273,673	251,476	240,600	308,370	1,020,775	2,094,897

85,126 12,300 3,754 18,815

13,909
0 **601**
1,638

2,252
0 370 660

3,238 0
600
480

0
0
1,275
8,182

104,525
12,300
6,600 29,775

119,995 **16,148** 3,282 4,318 9,457 153,200

393,668 267,624 243,882 312,688 1,030,235 2,248,097

276,400 55,648 70,723 76,799 720,430 1,200,000
670,068 323,272 314,605 389,487 1,750,665 3,448,097

367,100 284,200 247,158 **209,100** 987,339 2,094,897 132,300 6,800 5,900 5,900 2,300 153,200 276,400 65,900 77,200 60,800 719,700 1,200,000
775,800 356,900 330,258 275,800 1,709,339 3,448,097

11 Costs include optics vendor facilitization and optics quality assurance.

b Includes original conceptual design report completed in FY 1994 and the conceptual design activities for the optical assembly and refurbishment capability and site infrastructure.

(; Includes preparation of the NIF portion of the Stockpile Stewardship and Management Programmatic Environmental Impact Statement, NIF Supplemental Environmental Impact Statement and environmental monitoring and permits.

d Includes engineering studies (including advanced conceptual design) of project options; assurances, safety analysis, and integration; start-up planning, management, training and staffing; procedure preparation; startup; and Operational Readiness Review.

e Funding previously requested and appropriated in the Inertial Confinement Fusion Program and, beginning in FY 2001, under Readiness in Technical Base and Facilities, NIF Operations.

Long-lead procurements and contracts require BA in advance of costs.

Weapons Activities/Construction! 96-D..III-National Ignition Facility

Rev 2.b

12

7. Related Annual Funding Requirements



Annual facility operating costs a Annual facility maintenance/repair costs b , Programmatic operating expenses directly related to the facility C
Capital equipment not related to construction but related to the programmatic effort in the!facility GF'P or other construction related to the
programmatic effort in the facility. Utility costs d '

e
Other costs. Total related annual funding (estimate based on operating life of FY 2009 throughFY2038)

(dollars in thousands) Current Previous
Estimate Estimate 38,767 21,200 55,787 33,200 41,865 61,100

204 204 6,637 1,577

200 200 9,000 6,300

145,042 f 131,200 9

a

Includes all **NIF** support personnel not in maintenance/repair, some of which were included previously in Pro~Jrammatic expenses (245 personnel).

b Includes refurbishment of laser & target systems, building maintenance, and component procurement (137 personnel).

C Includes the **LLNL** portion of the nationalCF Program that is directly related to the use of **NIF** but not facility scientific support. which is now included in facility operating costs.

d Estimate of electricity usage.

e Estimate of industrial gases (argon. synthetic air).

f

In FY2001 dollars.

9 In FY 2000 dollars.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

13

8. Design and Construction of Federal Facilities

All *DOE* facilities are designed and constructed in accordance with applicable Public Laws, Executive Orders, OMB Circulars, Federal Property Management Regulations, and *DOE* Orders. The total estimated cost of the project includes the cost of measures necessary to assure compliance with Executive Order 12088, "Federal Compliance with Pollution Control Standards"; Section 19 of the Occupational Safety and Health Act of 1970, the provisions of Executive Order 12196, and the related Safety and Health provisions for Federal Employees (CPR Title 29, Chapter XVII, Part 1960); and the Architectural Barriers Act, Public Law 90-480, and implementing instructions in 41 CFR 101-19.6.

The project will be located in an area not subject to flooding determined in accordance with Executive Order 11988.

DOE has reviewed the GSA inventory of Federal Scientific laboratories and found insufficient space available, as reported by the GSA inventory.

Weapons Activities/Construction! 96-D-III-National Ignition Facility

Rev 2b

14

National Ignition Facility Project Execution Plan Rev

NIF

Appendix

E

Project

Baseline

54

Costs

National Ignition Facility Project Execution Plan Rev 2b



Table E-1. NIF Annual Financial Schedule (Escalated \$M)

	FY93	FY94	FY95	FY96	FY97	FY98	FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	Total
Total Estimated Cost																
BA																
-																
<u>BA</u>																
<u>BC</u>																
SA																
~																
6.0																
-																

Total Estimated Cost

BA

-

BA
BC

SA

~

6.0

-

6.0

6.2 9.6

6.2 9.6

37.4	131.9	197.8	284.2	247.2	209.1	245.0	187.2	150.0	130.0	130.0	130.0	15.1	2094.9
34.0	74.3	165.4	251.5	240.8	308.4	254.9	196.6	136.2	128.6	130.2	145.4	28.8	2094.9

6.0 6.8

5.3 16.1

5.9 3.3

5.9, 4.3

1.4 1.2

0.9

2.7

1:ot-MI

1.2

I 1.2

6.0 246.4

2248.1 5.3 2248.1

'Table E-2. NIF Annual Cost Plan at NWBS Level 2 and selected Level 3 (Escalated \$M)

-Cost Profile NWBS FY93-99 FY00 I FY01 FY02 FY03 FY04 I FY05 FY06 I FY07 FY08 Total'

Total Estimated Cost

~ .c N.F

~' --

N.L.1

f\lanagement

- , Target Experimental Systems

~L\tilities

N.L.5

t=

.1

~

Contingency

Total PACE Funded

N.L.1

N.L.6

N.M

27.6

180.2

6.2

30.5

1.1
18.8
75.8
38.8
0.3
0.0

99.1

136.1

37.0

12.4

5.4

26.8

~ ~

25.7

1- -1.81

~

3.9

--:--:--

I 2.1

~

i 3.3

10.9

i 4.6

[-m-

I~

5.0

i 32.7

1--

3.6

3.7

5.4 0.8

,~

~

24.6 4.4

I

3.1

7.3 0.3

~

3.7

20.7 4.0

2.01 13.4

~ 31.4 I 3.B

; 26.4

13.4

1.21

~

25.7

2.21

61.1 i

~

~

r-2"54:9

0.71

~

'---

23.2

3.1

~

~

0.01 0.01

-C:---I .0.0

1:1 4.3

0.0

m

4.1

0.0 56.6

11.3

2.3

0.0

4.7

1-aA

I~ I~

36.5

136.2

0.0

~

0.0

9 ro:o

~:t:1

0.8
75.3
0.6
12.0 1.7

0.0
86:91
0.6 **11.4**
0.7

0.0 103.1 0.4 14.6
1-0:-1

I 0.01
0.0
3.7
0.1

~

~

128.6

0.01

~

1.9

r--o:T
0.2

~

0.0 0.0 **1.2**
0.1

,
I 0.0

~

145.4

0.-01
I

0.0

1.2

0.0

0.01 **0.0 0.9** 0.9,

0.0
0.0
1.2
1.2

661.31-243::9'-312.71 256.1~9.31 **137.5** 1-29-:6

I 46.8

0.0

-I 58.2

0.0
 14.71
 0.0
 2.8
 0.0

I 235.9

!
 775.3]
 26.1 186.5 22.7

0.0 0.0
0.6
 0.0 0.0 10.5
 28.8

6.7
 65.5 210.0
 I 53.6

I~
 1252-:0

~

0.01
 c--'
 ;~
 ,~
 ~

0.2
 104.4
 ,
 153.2

National Ignition Facility Project Execution Plan Rev 2b

Appendix F

NIF Project Integrated Schedule, Major Milestones and Critical Decisions, and NIF Project Documents

National Ignition Facility Project Execution Plan -Rev 2b

NIF Project Integrated Schedule, Major Milestones and Critical Decisions, and NIF Project Documents

This appendix contains the NIF Summary Integrated Project Schedule (Figure F-1), Major Project Milestones and Critical Decision Points (Table F-1), and NIF Project Documents (Table F-2).

CD1

\7

FY93: FY94 j-FY:gs-; FY96 : FY97: FY9B: FY99 : FY00! FYO1 : FYO2: FYO3 : FYO4 [FYO5 : FYO6-

Conceptual Design -'



: :::: i I : :: Project Pre~redness: : : : : : :
 IJ!:::~:,::;,""~J : : : : : : : , : Prelim Crltle II) Design end:Start Optics Vendor Facilltl2ation : : i ~ !;i\$1!! i i ! i ;! \\
 : : : Detail (title II) Ddislgn and ~ong Leail procure:ments : : : : !."";,"i~; : : : : : Facillty~onstru : :
 ..
 ..
 ..'
 ; : : : ', n Ins II ' : : : ~
 j !! [I
 : ' : : : FSAR Approv~d : : :
 : : : : I c : : t | : : :
 : , : : : ', 12 Bundles Commi,stoned : : PEIS:: SEIS':
 : A 'A : J. A :
 N61lssued: ROD ~UbliShedl NOLLssued : ROO PUBllSh~d
 : i Site ~lectJon i i : i
 1 Optics Fa~illtjzatloh Complete : i ~
 ; 1""1 :4 1 ;

,C i ; ,FYP7. C: FY08 f :

,,
,
,
..



: ; ; pr 1 ~ : Ct

,

CD2
'7

KD1 ""1

CD3
""7

DM1
\\7

DM2
~7

CD4

~

~
)Ject

Implet!

C01 Approve mission needed C:02 Approve new start
K:01' Oellums process- NIF study complete

CD3 Approve construction start CD4 Approve operation start
DM1 Optics facilitization complete DM2 End conventional construction

Figure F-1. NIF Summary Integrated Projec~,~chedule.



57

National Ignition Facility Project Execution Plan Rev 2b



Table F-1. NIF Project Major Milestones and Critical Decision Points.

Activity
m

10

Milestone Description

CDI-Approval of Mission Need

3010 IcDR Complete

20

CO2-Approval of New Start

1010 !Notice of Intent Issued

3020 jArchitect/Engineer Contracted

30

IKDI'Dellums Process Complete

3030 mile I Initiated

3040 /Construction Manager Contracted

2010 IPSAR DOE Concurrence

3050 /PSAR Approved

1020 /Approval to Initiate Title n Design

1030 !-Approval to Initiate Long Lead

40

NEPA Record of Decision

50

CD3-Approval to hritiate Title n Construction

2020

Issue Pollution Prevention/Waste Min

3060 !Start Special Equipment Installation

1040 jOptics Facilitization Complete (OM-I)

**DOE Acquisition
Executive**

~

x

x

x

x

x

**NNSA Deputy
Adminstrator for Defense Projects**

**NNSA
Office of the
NIF Project**

Levell I Level 2

x

x

x

x

x

x

**NIF
Project Manager
Level 3**

x

x

x

x

x

x

**Planned
Dates
Jan-93**

**Actual
Dates
Jan-93**

May-94 I May-94

Oct-94

Jun-95

Oct-94

Jun-95

Dec-95 ! Dec-95

Dec-95 I Dec-95

Jan-96

Jan-96

May-96 I May-96

Aug-96 I Aug-96

Sep-96 I Sep-96

Nov-96 I Nov-%

Nov-96 I Nov-96

Dec-96 I Dec-96

Mar-97 I Mar-97

Aug-98 I Aug-98

Nov-98 I Nov-98

Dec-99

Dec-99

58

National Ignition Facility Project Execution Plan Rev 2b





**IDOE Acquisition
Executive!**

I Activity 1m

I Milestone Description

Level 0

60

iRebaseline Plan Approved

x

2040 IIMI Contract Approved

3210

**OAB MPR Phase I-Pennit Equipment
Installation**

2030 ~EIS Record of Decision

3240

Inert GasNacuum MPR Phase 3-Pemlit SF Vacuum

1050

End Conventional Construction (DM-2)

2050 rrrarget Chamber Positioned

2060

~oint MPR-OAB Phase 2-Pennit LRU IAssembly

3320

LRU Installation MPR P2-Permit LB2 LRU Instl

3205

**rPDL MPR-Pennit Production Optics
IProcessing**

3310

1..RU Installation MPR PI-Pennit PAM/PABTS Instl

3280

**PCS MPR-Pennit 1B2 FIashlamp Test Main Amp PI
I**

3330

~u Installation MPR P3.Pennit SY2 LRU Instl

3110

n.s MPR Phase I-Permit P AMMA Opemtions

307U fsAR Approved

3340

LRU Installation MPR P4-Pennit TB ~U Instl

3410

Light Propagation MPR P1-Pennit Light in LB2- TB

**NNSA Deputy
Administrator for Defense Projects**

Levell

x

**NNSA
Office of thE ;NIF Project**

**NIF
Project Manager**

I ---I ---I P!anned I Actual Level 2 I Level 3 ~ Dates I Dates

May-00 I May-00 I

x

Sep-00

x

Sep-00

x

Oct-00

x

Mar-01

Sep-01

x

Mar-02

x

Apr-03

x

Aug-03

x

Oct-03

x

Oct-03

x

Oct-03

x

Oct-03

x

Nov-O3

x

Dec-O3

x

Dec-O3

x

Dec-O3

59

National Ignition Facility Project Execution Plan Rev 2b



DOE Acquisition
Executive I

NNSA Deputy
Administrator for Defense Projects

NNSA
Office of the NIF Project

!Activity
m Milestone Descri Level 0 Levell Level 2

2070 iFSAR NNSA Concu=nce

x

3120

ILS MPR Phase 2-Permit MOR ::>perations

3130

n..s MPR Phase 3-Pennit PASS Laser Align

3140

~ MPR Phase 4-Pennit n.s Integration Testing

3420

light Propagation MPR P2-Pennit light in LB2

3430

ught Propagation MPR P3-Pennrit ught in PDS

2080

croint MPR-Light Propagation Phase 4- pennit Light to Target Bay

x

3220 !Inert GasNacuum MPR Phase I-Pennit tre Vacuum

3230

**linen GasNacuum MPR Phase 2-Pemrit
bas Filling**

3520 frst Light to Target Chamber Center

3500

First Experiments Readiness

3510

**IOkj I w to Precision Diagnostics-
LB2/SY2**

3590 II st Bundle Commissioned

2090 INNS~ Approval First Experiments !Readmess Assessment

X

3350 iLRU Installation MPR P5-Permit LBI iLR U Ins tl

3290

**PCS MPR-Permit LBI Aashlarnp Test
Main Amp P2**

J060

**Beampath Infrastructure
'Commissioning Complete**

x

**NIF
Project
I Manager
I Level3**

x

**! Planned
Dates**

Jan-04

Jan-04

Jan-04

Jan-Q4

Feb-04

Feb-04

Feb-04

Mar-Q4

May-04

Jun-04

Nov-04

Dec-04

Dec-04

Jan-OS

Jan-O6

Feb-Q6

Mar-06

**I Actual
Dates**

~

60



**DOE Acquisition
Executive**

**I NNSA Deputy
Administrator for Defense Projects**

**I NNSA
Office of the NIF Projectl**

**NIF
Project
Managel~**

Activity Actual I m Milestone Descri Level 0 Level] Dates

3600 16 Bundles Commissioned

3360

[.RU Installation MPR P6-Pennit SYI LRU Instl

3450

Light Propagation MPR PS-Perrnit Light in LBI

3460

light Propagation MPR P6-Pemrit Ught in SYI

3610 ~ Bundles Commissioned

2110 /4-Fold Symmetry Capability

3620 112 Bundles Commissioned

2120

8-Fold Symmetry in One Cone Capability

3630 115 Bundles Commissioned

2130

8-Fold Symmetry in Two Cones Capability

3640 115 Bundles Commissioned

3680 Security Review (UNL)

2150 Security Review (NNSA)

3670

Readiness Assessment-Full NIF Operations (UNL)

2140

Readiness Assessment-Full NIF Operation (Office of the NIF)

3660 124 Bundles Commissioned

70

CD4-Approval to Begin Operations

x

Jun-06

Aug-06

Sep-06

Nov-06

Dec-06

Dec-06

Jun-07

Jun-07

Dec-07

Dec-07

Mar-08

May-08

May-08

May-DB

Jul-08

Sep-08

Sep-08.

* = CD4 is now defined as all 24 Bundles Commissioned

61

National Ignition Facility Project Execution Plan Rev 2b



Responsibilities

Document

I Justification of Mission Need

-
-
- Project Data Sheet
- Project Charter
- Project Execution Plan
- Primary Criteria
- Functional Requirements
- System Design Requirements Interface Control Documents
- Preliminary Hazards Analysis Quality Assurance Plan
- I Conceptual Design Report**
- Environmental Permits
- EPA (SSMPEIS/ROD)
- Relin. Safety Analysis Report
- ES&H Plan
- Security Plan
- Quality Assurance Audit
- Construction Completion Report
- Project Control Manual
- Final Safety Analysis Report Operational Test Procedures
- LLNL Readiness Assessment Report
- NNSA Readiness Assessment Report

Annual Budget Validation Report
Unusual Occurrence Report Configuration Management Plan
Monthly Status Report
Quarterly Status Report Project Acquisition Plan
Joint MPRs tttt
Readiness Assessments ttttt

Freq.

0
a
0

n n n n
0

0
n

0
0
n

n n

0
n
0
n
0 0
a

n

n m

r--;-

0

AE.

A

A

-

II

NNSA--

P
A
P,A
A A

C
I
R

R C

c

R

EH...

c

I

OECM''''''''

R

P,A

I

ONIp'...'

R I
P,C
I
A
I

c
C R C
In
C C C
P A

c

P,A
R I C I

P
I C C

NPoi

P

P,C

P

P

P,A

P,A

P,A

P,A

P,A

P

In

P,A

P,A P,A

P

P,A

P,A

p,Attt1

P,A

R

P,A P,A

P P A A

A

NEPAtt

P

Table F-2. NIF Project Documents.

.Acquisition!..xecutive

..National Nuclear Security Administration ...Environmental Safety and Health

Office of Engineering and Construction Management ,t Office of the NIF Project

:t J:'JIF ~ojec\Office

!! National Environmental Policy Act preparer
!!! Approval by Environmental Protection Agency, Regional Air Quality Districts
!!!! Results will be included in the Readiness Assessment
!!!!!! Light Propagation Phase 4, Tritium Systems and Cryogenic Target, High-Yield Ignition Readiness
!!!!!!! First experiments, full 192-beam operation

:Frequency Key: a = annual, n = "as-needed," 0 = "one-time," m = monthly, q = quarterly

Responsibility Key: P = preparation, R = review. C = concurrence, A = approval, I = information only, In = input

CAB Phase II- Permit LRU Assembly

Appendix G

**Key Decision 1 (Critical Decision 2) Approval Letter,
October 1994**

63

National Ignition Facility Project Execution Plan Rev 2b



**The Secretary of Energy
Washington, DC 20585**

MEMO~"DUM 1-'OR THE SECRETARY

THROUGH:

FROM:

SUBJECT:

**Charles E. Curtis
Under Secret8r)"**

Victor H. Reis

ACTION:

**Approve Key Decision One for
the National Ignition Facility**

Since the May 24, 1994, Energy SYStE!m5 Advisory Board meeting on the National Ignition Facility, the Department has conducted a wide ranging review of issues and concerns associated with proceeding to the next stage of development of the facility. The issues examined in this context include concerns about the impact of the facility on U.S. nonproliferation goals; contributions of the project to stockpile stewardship efforts and other science, technology and energy objectives of the Department; and environmental, safety, health and budgetary considerations.

Many of these issues, most notably the concern that construction of the facility may hinder U.S. nonproliferation objectives, have also been articulated by various individuals, non-governmental organizations, and members of Congress.

The Department concurs that the issues identified above must be carefully examined and thoroughly debated prior to a decision to proceed with construction of the facility. To that end, the Department has endorsed an ongoing process of analysis and dialogue as proposed by the Chairman of the House Armed Services Committee. Congressman Ron Dellums, to satisfy concerns about outstanding issues. Specifically, the Dellums process will consist of the following elements:

(1) if a positive Key Decision One (authorizing preliminary design) is taken, the Department agrees to establish a new milestone -- a Key Decision One Prime -- prior to making Key Decision Two (authorizing detailed design). The principal focus of Key Decision One Prime would be to resolve the question of: whether or not the National Ignition Facility will aid or hinder our nonproliferation efforts:

(2)

(3)

an assessment that the mission and purpose of the facility remain timely and relevant; comprehensive stakeholder participation on issues of concern, especially nonproliferation; and

64

National Ignition Facility Project Execution Plan Review



(4)

coordination with other agencies of the U.S. government necessary for carrying out the steps agreed to above.

The Department took the first step in implementation of this process through a workshop on the National Ignition Facility on September 8, 1994, with representatives of Federal agencies, national laboratories, contractors, non-governmental organizations and advisory groups.

Based upon careful consideration of information and viewpoints received to date, and subject to the conditions and requirements of the Drell process, we conclude that it is appropriate to approve Key Decision One at this time. Approval of Key Decision one will support the initiation of the National Environmental Policy Act process, as well as the establishment of a budget line item for fiscal year 1996 to support preliminary design work such as engineering studies, preliminary drawings, preliminary cost estimates and project scheduling.

The following reasons support the conclusion to approve Key Decision one at this time:

Issues
The National Ignition Facility has the potential to contribute significantly in the following mission areas:



(1)

(2)



Nuclear weapons physics: In the presence of underground testing, the National Ignition Facility would be a critical tool for the Department's Science-Based Stockpile Stewardship program. It would play an important role in maintaining the continued safety and reliability of the stockpile by creating experimental conditions that approach certain aspects of nuclear weapons physics. In particular, this experimental capability would allow nuclear weapons scientists to assess stockpile performance, verify operational tools, and increase their understanding of weapons physics.

Inertial fusion energy: The National Ignition Facility would represent the scientific culmination of more than 30 years of research in inertial confinement fusion. This type of fusion concept focuses laser or particle beams on spherical targets causing them to implode, creating high temperatures and pressures necessary for these targets to burn. With the National Ignition Facility, scientists plan to achieve ignition (self-heating of the fuel) and fuel burn (more fusion energy produced than laser energy deposited) in the laboratory for the first time. Such an achievement could be an important step toward the development of fusion energy. The recent declaration of work in the inertial confinement fusion program would enable international

2

65



(3)

cooperation on experiments at the National Ignition Facility.

Key Applications: The National Ignition Facility would be a magnet facility, attracting world-class scientists and engineers to work on problems of major importance to society. The ability to probe experimental conditions similar to those at the center of the sun and the stars would accelerate progress in basic sciences such as stellar physics and cosmology. In addition, as the world's largest precision optical instrument, the project would spur industrial capabilities, technologies, and commercial applications.

Cost and Schedule

The facility would take approximately seven years to design and build (fiscal years 1996 through 2002), with the total project cost estimated at \$900 million over the seven year period (in fiscal year 1995 dollars). The annual operating cost is expected to be about \$60 million. The total experimental operating lifetime of the facility is projected to be 15 years, and cost \$900 million. Decommissioning and decontamination costs are estimated at \$35 million. This results in a life-cycle cost estimate of about \$1.8 billion.

Nonproliferation Concerns

Concerns have been expressed about the potential for the National Ignition Facility to undermine U.S. nonproliferation goals. In particular, some have argued that research at the facility would allow the U.S. to continue to design and develop advanced new nuclear weapons concepts, thereby circumventing the prohibitions of the Comprehensive Test Ban Treaty. Others are concerned that access to the technologies or research data of the National Ignition Facility by non-nuclear weapon states could lead to horizontal proliferation. On the other hand, because of its contribution to the maintenance of a safe and reliable nuclear stockpile, the National Ignition Facility might further U.S. nonproliferation goals by speeding acceptance of a Comprehensive Test Ban on nuclear weapons states.

The Department believes that a policy of international collaboration and transparency for future experimentation at the facility could help dispel fears about a secret advanced U.S. weapons program, and thus allay many of the nonproliferation concerns. The Department will further explore this approach of openness for the facility, and will, resolve the broader range of nonproliferation issues within the Key Decision One Priority process.

3;

National Ignition Facility Project Execution Plan Rev 2b

Safety and Environmental Analysis

The Department has completed a preliminary hazards analysis concerning the National Ignition Facility followed by safety, environmental, radiation protection, quality assurance, and decontamination and decommissioning assessments. The facility has been classified by the Department to be a low-hazard, non-nuclear facility. The project will be reviewed in accordance with the National Environmental Policy Act to evaluate the safety and environmental impacts from siting, construction and operation of the facility.

Siting

"The National Environmental Policy Act" requires that any preference related to the siting of a facility be stated by the Department. Given the resident technical expertise and existing infrastructure at Lawrence Livermore National Laboratory, we believe that Livermore is preferable at this time to other candidate sites. Accordingly, we would recommend that you announce the Departmental preference for Livermore if Key Decision One is approved.

National Environmental Policy Act Process

Approval of Key Decision One obligates the Department to initiate the process of environmental review required under the National Environmental Policy Act. The Department intends to initiate a programmatic environmental impact statement on Stockpile Stewardship and Management as a replacement to the now outdated programmatic EIS for reconfiguration. Since the National Ignition Facility would be an important element of the stockpile stewardship program, we believe that the environmental impact work on the proposed National Ignition Facility should occur within the larger framework of the programmatic environmental impact statement for stockpile stewardship.

Recommendation

0

Approve Key Decision One, which will: (1) initiate the National Environmental Policy Act process for the facility; and (2) establish a line item in the fiscal year 1996 budget to support preliminary planning, engineering, schedule and cost studies.

0

0

Endorse the Open and deliberative process for further inquiry proposed by Congressman Dellums for proceeding to Key Decision One prior to Key Decision Two.

Announce that Lawrence Livermore National Laboratory is the Department's preferred site for the National Ignition Facility.

4



67

National Ignition Facility Project Execution Plan Rev 2b



0

I approve a National Environmental Policy Act process that would include an examination of the National Ignition Facility as part of the programmatic environmental impact statement on stockpile stewardship and management.

APPROVED:

(1

DISAPPROVED:

DATE:

October 20, 1994

68

National Ignition Facility Project Execution Plan Rev 2b



Appendix H

**Approval of Baseline Change Action,
March 1997**



69

National Ignition Facility Project Execution Plan Rev 2b



Department of Energy

Washington, DC 20585
December 20, 1996

MEMORANDUM FOR THE SECRETARY

THROUGH:

THROUGH:

FROM:

SUBJECT:

ISSUE:

BACKGROUND:

CHARLES B. CURTIS !
DEPUTY SECRETARY

DONALD W. PEARMAN, JR.,
ASSOCIATE DEPUTY SECRETARY FOR FIELD MANAGEMENT

Victor H. Ricks
Assistant Secretary for Defense Programs

6C110N: ACQUISITION EXECUTIVE APPROVAL OF BASELINE CHANGE PROPOSAL FOR THE NATIONAL IGNITION FACILITY

Acquisition Executive approval is requested to adjust the cost and schedule baseline for the National Ignition Facility strategic system. If you approve the proposed baseline change proposal, total project cost would be increased by \$25.1 million from \$1,073.6 million to \$1,198.9 million, the total estimated cost of construction would be increased by \$203.1 million from \$842.6 million to \$1,045.7 million, and the completion date would be extended by twelve months.

The National Ignition Facility (NIF) is a key element of Defense Programs' Strategic Stewardship and Management Program. The strategic system provides for design, construction and acceptance of high-energy, high-power solid-state laser and target system for laboratory-scale weapons physics experiments, inertial confinement fusion ignition research and applications of high energy density physics. Preliminary design is complete and final design has started. The Record of Decision for the Strategic Stewardship and Management Programmatic Environmental Impact Statement was issued on December 19, 1998, and the Lawrence Livermore National Laboratory, Livermore, CA has been selected as the construction site. The proposed cost and schedule baseline changes have been recommended for approval to the Assistant Secretary of Defense Programs by the NIF Level 1 DOE Headquarters, Baseline Q1a Strategic Control Board. These changes extend the baseline completion date by

12 months (or 2001.) from the end of FYO2 to the end of FYO3, with an increase in the total project cost of \$125.3 million (or 11.7%) from \$1,073.6 million to \$1,198.9 million. The total estimated cost of

* --, _ . ! ~ ~ ~

DISCUSSION:

construction increased by \$203.1 million from \$842.6 to \$1,045.7 million. However, other project costs decreased by \$77.8 million, thus limiting the increase in the total project cost to \$125.3 million.

The proposed baseline cost and schedule increases are a result of: (1) the changes to the project scope (described below) incorporated in the preliminary design (Title 1); (2) the expected annual funding availability in the five year period FY 1998-2002; and, (3) selection of the Lawrence Livermore National Laboratory as the NIF construction site.

The scope changes are:

Facility user design requirements from the weapons program, weapons effects testing, and inertial fusion program needed to meet their programmatic missions.

Site-specific infrastructure requirements for the Livermore construction site which were footnoted in the FY96 and FY97 Project Data Sheets.

Title 1 design changes to meet operational and maintenance goals.

The changes to the total project cost associated with these scope changes is \$74.3 M

The remainder of the increase, \$51 M, is attributable to the extension of the baseline completion date by twelve months to October 2001. This was necessary to conform the project's annual funding requirements to expected DP funding availability during the five year period.

The NIF is a significant step beyond the state of the art in inertial confinement science, technology and facility size. The Project has been well managed and progressed on schedule: Title I design has been completed and LLNL has been selected as the site. The baseline scope changes are to accommodate requests by the user community. These scope changes and maturation of the project drive the cost increase. The cost increase is not unreasonable and is based on a well-established science base and conceptual design. An Independent Cost Estimate (ICE) conducted by the Office of Field Management has validated the scope. The cost increase which resulted from the extension of the baseline schedule has been examined by the ICE.

National Ignition Facility Project Execution Plan Rev 2b

SENSITIVITIES:

POLICY IMPACT:

RECOMMENDATION:

This action establishc~s a new baseline cost and schedule for a highly visible Department science and technology initiative, especially under the revised OMB Circular A-II, part 3.

Action is consistent \vith current Department policy.

That you approve the recommended Baseline Change Proposal to:

- Increase the Ibaseline total estimated cost of construction by \$203.1 minion from S842.6 minion to SI,O45.7 minion.**
- Increase the baseline total project cost by S 125.3 million from SI,O73.~i million to SI,198.9 million.**
- Extend the blLSe(in e project completion date by twelve months from October 2002 to October 2003.**

Attachment

APPROVE:

~4.Lt3Q...()

DISAPPROVE:

DATE:

Concun-ences:



March 7, 1997

General Counsel Shebek for Lordhaus 1/13/97 Policy/Chupka 1/12/97

Economic Impact Moody 1/8/97

Human Resources Tamura for Dumam 1/6/97 Chief Financial Officer Smedley 1/13/97

Environment, Safety and Health/Brush for O'Toole 1/14/97 Environmental Management/~-m (undated)

National Security/Baker 1/1~/97

Congressional/Alcock for Fol:nster 12/27/96

72

National Ignition Facility Project Execution Plan Rev 2b



Appendix I

Critical Decision 3 Approval Memorandum,
March 1997



73

National Ignition Facility Project Execution Plan Rev 2b





Department of Energy
Washington, DC 20585

February 6, 1997

MEMORANDUM FOR NIP, ACTING SECRETARY

FROM:

Charles B. Curtis Deputy Secretary

IV II "" ,-, &" V 10
W~ t. t. t. t
1997-003291

LiA/ I (1997.

FROM:

SUBJECT:

ISSUE:

BACKGROUND:



Victor H. Reis l''I(f~
Assistant Secretary for Defense Programs

ACTION: Memorandum to (the Energy Systems Acquisition Advisory, Board Acquisition Executive requesting approval of Critical Decision 3 (CD-3), Start of Construction for the National Ignition Facility (NIF).

The Department's project management system process and OMB Circular A-109, require that the Secretary, 1\$ the Acquisition Executive, approve CD-3, before the NIF can proceed to its next phase, the start of Construction. It is critical that CD-3 is approved before MARDI to prevent costly slippage in schedule.

The National Ignition Facility is a key element of Defense Programs' Science-based Stockpile Stewardship and Management Program. This Strategic System provides for design, construction and acceptance of 1. high-energy, high-power solid-state laser and target system for laboratory-scale weapons physics experiments, inertial confinement fusion ignition and research, and applications of high energy density physics.

All previous Critical Decision milestones, previously called Key Decisions (KDs), have been approved. These include KD-O (now CD-1), Approval of Mission Need (Reference 1), approved by Secretary Watkins on January 15, 1993; KD-1 (now CD-2), Approval of New Start (Reference 2), approved by Secretary O'Leary on October 20, 1994; and, KD-1' (prime) (Reference 3), an added decision milestone, approved by Secretary O'Leary on December 20, 1995. Approval of KD-1' was based on the finding that the technical proliferation concerns at the NIF were manageable and, therefore, could be made acceptable, and the NIF could contribute positively to U.S. arms control and nonproliferation policy goals. The Secretary delegated authority to approve the Project Execution Plan to the Assistant Secretary on June 14, 1996 (Reference 4). The Mission Need was reaffirmed at each successive milestone.

@ :-

."

74

National Ignition Facility Project Execution Plan Rev 2b

=



The Record of Decision for the Stockpile Stewardship and Management Programmatic Environmental Impact Statement (Reference 5) was issued by Secretary O'Leary on December 9, 1996. Lawrence Livermore National Laboratory has been selected as the construction site. The Preliminary Safety Analysis Report (Reference 6) categorizes

the NIF as a low hazard, radiological facility. DOE/OAK approved this report on October 3, 1996, in the Safety Evaluation Report on the Lawrence Livermore National Laboratory. I

The NIF project has completed preliminary design (Title I) which added project scope changes to the conceptual design completed in May, 1994. These changes included: (1) facility user requirements from the weapons physics, the radiation effects testing, and the inertial fusion programs; (2) site-specific infrastructure requirements (previously only footnoted in the Project Data Sheet pending site selection); and,

(3) design requirements to meet operational and maintenance goals. An independent design review committee conducted a detailed technical assessment of the preliminary design and in their Summary Report of December 9, 1996, (Reference 7), recommended proceeding with detailed engineering design (Title II). major long-lead procurement and site preparation. The NIF preliminary design formed the basis for DOE Field Management's Independent Cost Estimate (Reference 8) which was within 1 percent of the project's estimate. This constitutes excellent agreement and validates the NIF cost baseline for proceeding with final design. Final design and planning for the start of construction are proceeding in accordance with approved fiscal year 1997 plans.

Congressional funding for the NIF project in fiscal years 1996 and 1997 provided the Department's full requests.

The 1997 appropriation included funding for site preparation and construction planning. The Department's fiscal year 1998 budget submission, including the NIF Project Data Sheet requests funding appropriation for the remaining funds necessary to complete construction of the NIF. The Project Data Sheet incorporates the scope changes and associated cost and schedule changes. These changes: (1) extend the budget completion date by one year from the end of fiscal year 2002 to the end of fiscal year 2003; (2) increase the Total Project Cost from \$1,073.6 million to \$1,198.9 million, an increase of \$125.3 million; and, (3) adjust timing in accordance with overall program needs and compatibility with anticipated obligations, authority targets for Defense Programs for fiscal year 1998 and beyond. These scope, cost and schedule changes were approved through the Level 1 NIF Baseline Change Control Board and subsequently concurred with by the Energy Systems Acquisition Advisory Board members. This is a Level 0 action (R4; priority 9).

January 16, 1997. Final approval by the Acquisition Executive has been requested.

75

National Ignition Facility Project Execution Plan Rev 2b



SENSITIVITY:

POUCY IMPACT:

As of 2/19/97: On February 14, 1997, a lawsuit was filed naming DOE and the National Academy of Sciences (NAS) as defendants. The suit seeks among other things, to enjoin DOE from relying on a National Academy of Sciences Inertial Confinement Fusion technical review panel in making its decision to start construction (CD-3) because, it alleges, DOE is in violation of the Federal Advisory Commission Act (FACA). While the NAS final report is expected in early March, DOE has released its technical conclusions without the NAS panel report. The Office of General Counsel concurs with DOE and has no legal objection to DOE's intention to proceed with CD-3.

Action is consistent with current Department policy.

RECOMMENDATION: Approve Critical Decision 3, Stand-By Construction for the ND=.

APPROVE: {J ~ r.:j<~':4 --

DISAPPROVE:

DATE:

fte.rch 7.1.997

-
-

The Energy Systems Acquisition Advisory Board s~ JField Management, has ~ concurrences from an m~ ofthe Board.

PolicyfChupka Undated

Economic impad.fMoody 214/97

Human ResourcestraImJra for Durham mJ/97

ChicfFmanciaI OfficcrISmedle')' 2fJ.1/97


Emirorunent. Safar and HtalthfBrusb for O'Toole 2fJ.4/97 En-.ironmental ManagementIAIm Undated

National SecurityfBak~ 211.1/97

CongressionaJ/Fonist~ Undated

Gcnet'al CounselfJohnston 2119/97 I\

Sullivan



2/19/97



Franklin G. Peters
Acting Associate Deputy Secretary

••

for Field Mulagement

..

76



,

National Ignition Facility Project Execution Plan Rev 2b



Appendix J

NIF Functional Requirements and Primary Criteria



77

National Ignition Facility Project Execution Plan Rev 2b



Department of Energy
Oakland Operations Office
1301 Clay Street
Oakland, California 94612-5208

APR 29 1997

Dr. Jeffrey A. Paisner
NIF Project Manager
Lawrence Livermore National Laboratory P.o. Box 808, L-488
Livermore, Ca. 94550

""A'f \]1 I ,~~,

Subject: Close-out of the Baseline Change Proposal 97-004

Dear Dr. Paisner:

Baseline Change Proposal (BCP) 97-04, incorporating minor changes to the "NIF Functional Requirements and Primary Criteria, " has been approved by the level 1 Baseline Change Control Board. As you recall, approval of BCP 97-04 was delayed, pending completion of the Work Smart Standards (WSS) Process Document. The WSS Process Document was submitted to the Level 1 BCP, and approved on March 20, 1997, closing-out BCP 97-04.

Following approval of the BCP 97-04, the Functional Requirements and Primary Criteria (FRPC) were submitted to Dr. James Turner for approval. His approval was received on April 4, 1997. In order to make the FRPC the official requirements for design and construction of the NIF, I have requested that the FRPC be included into the University of California Contract (DE-AC03-76SF0048). On April 18, 1997 a letter was sent to Mr. Ronald Nelson from the DOE Contracting Officer requesting that the FRPC be applied to the contract for design and construction of the NIF. The FRPC, once incorporated into the contract, define the requirements and standards to be used for design and construction of the NIF, and will replace DOE environment, safety and health orders specified in Appendix G, Section I for the NIF only.

Enclosed is a copy of the approved FRPC and the WSS Process Document. Please distribute copies of the final FRPC to the following organizations:

- 1. DOE Headquarters, DP-18 (3 copies)
- 2. NIF DOE Field Office, ICFD (15 copies)
- 3. Level 1 BCCB Secretary, (1 copy)

78

~



Dr. Paisner

Thank you for your efforts in closing out BCJP 97-04. If you have any questions, please call me at (510) 423-0593.

s 4~~. Samuelson
~;ttDioE Field Manger

Enclosures:

cc: Jon Yatabe, Level 3 BCCB

79

DOE P. 1000.1

National Ignition Facility Project Execution Plan Rev 2b

(13-00)
United States Government

Department of Energy

memorandum

DATE:
REPLY TO ATTN OF:

SUBJECT:

APR 03 1997

Oakland Operations Office (ICFD) I
Functional ~quirements and Primary Crlt;eria for the NIF

TO:

James M. Turner, Ph.D, Manager

Attached are the Functional Requirements and Primary Criteria (FRPC) for the National Ignition Facility (NIF) and the Work Smart Standards (WSS) Process Document. The J-C establishes the scientific and engineering requirements that must be met during design and construction of NIF. The WSS Process Document, documents the process used to develop the FRPC.

The requirements identified in the FRPC for construction of NIF replace the set of standards that currently exist in the DOE/UC contract. When construction is complete the NIF will operate under the set of requirements established as a part of the WSS process that is currently under way at LLNL.

A Contracting Officer's Directive will be issued by LCMD that incorporates the FRPC into contract 48. These requirements will be in effect for the entire construction period.

In the absence of an established OAK policy for approval of standards and requirements under the Work Smart Standards process, I believe it is appropriate for you to approve this set of standards, prior to our issuing the C.O. Directive. Please indicate your decision by signing below.

80

National Ignition Facility Project Execution Plan Rev 2b

●
●
-'
●

Should you have any questions, or if you desire a briefing prior to making your decision, please contact me. I


Scott Samuelson

NIF DOE Field Manager

Action:

AProvej~~~~-

D a ~ :~~~~:~~~~r.z -

Disapprove D'ate

cc: C. Taylor

81

NIFOOO1006-0C



National Ignition Facility Functional Requirements and Primary Criteria

:Revision 1.6



March 1997

NIF

The National Ignition Facility





Functional Requirments and Primary Criteria Revision 1.6



NIF-OOO1006-0C



**NIF Functional Requirements land Primary Criteria
Rev. 1.6 !
Approval Sheet**

NIP Project Manager

Qffi~ fJ r ~~~.., ~

~~f Aaai;ner

Lawrence Livermore National Laboratory


NIP DOE Field Manager



Scott L.

**Sa'muelson
Oakland Operations Office**

Director, Office of the National Ignition Facility



**David H. Crandall
Defense Programs**

!!

Functional Requirements and Primary Criteria Revision 1.6

NIF-OOO1006-0C



Table of Contents

**1.0 Introduction , 1 1.1 Objectives 1 1.2 Application :: : 1 1.3 Tenna :..!...' 1 1.4 Site-Specific Requirements ,
:.....: 1**

2.0 Mission-Related Requirements : : 3 2.1 Laser 3

**2.1.2 Laser Pulse Peak Power* , 3 2.1.3 Laser Pulse Wavelength* , 3 2.1.4 Beamlet Power Balance* 3 2.1.5
Beamlet Positioning Accuracy* 3 2.1.6 Laser Pulse Duration ." , 3 2.1.7 Laser Pulse Dynamic Range 3 2.1.8 Capsule
Irradiation Symmetry" "!'.'''''''r :..4 2.1.9 Prepulse Power[4 2.1.10 Laser Pulse Spot Size 4 2.1.11 Beam
Smoothness 1 4 2.1.12 Direct-Drive Requirements* 4 2.1.13 Beam Focusing and Pointing 4**

**2.2 Experimental Area 5 2.2.1 ICF Target Compatibility* 5 2.2.2 Annual Number of Shots with Fusion Yield for
Chamber Design* 5 2.2.3 Maximum Credible DT Fusion Yield*." ~ 5 2.2.4 Classification Level of Experiments*..."
, 5 2.2.5 Target Positioner " 5 2.2.6 Time Between Shots with No Fusion Yield 5 2.2.7 Target Chamber Vacuum
Capability ...~ 5 2.2.8 Diagnostic Instrument Capabilities to Verify Laser Performance 6 2.2.9 Diagnostic
Instrument Capabilities for Ignition and Applications**

**Experiments 6 2.2.10 Removal and Replacement of Diagnostic Instruments* 6 2.2.11 Personnel Access
Inside the Target Chamber* 6**

.2.2.12 Distributed Laser Plasma Radiation Source Compatibility* 7 3.0 Safety Requirements 8 3.1 Radiation
Protection* " 8**

3.2 Life Safety " 9 3.3 Laser Safety* 9 3.4 Industrial Hygiene and Occupational Safety* 9 3.5 Fire
Protection* " 9 3.6 Robotic Systems Safety '!...'! ".'''''.'...'r "' , 10**

1.0 Introduction

1.1 Objectives

This document establishes the scientific and engineering requirements that must be achieved by the National Ignition Facility (NIF). The process used for developing these requirements is described in "Process for the Development of the NIP Primary Criteria and Functional Requirements," NIF-0001566, March 1997. Mission goals, as defined in the Justification of Mission Need, are translated into laser power, laser beam characteristics, and other performance specifications. Top-level operability, safety, and environmental requirements are defined and discussed. Finally, key requirements that must be met to satisfy Department of Energy (DOE) Orders, state, and federal regulations, national consensus standards and preferred procedures are highlighted to help ensure that they are incorporated by the design teams.

1.2 Application

The Functional Requirements and Primary Criteria serves as a technical baseline for the Project. Any modifications must be processed through the change control mechanism specified in the NIF Project Execution Plan and implementing procedures and formally approved. Each individual requirement or criterion has been placed in one of two hierarchy levels for control purposes. Those items which are Level 1, Primary Criteria, are marked with either a single or double asterisk and are controlled by DOE Headquarters. Nonasterisked items are classified as Level 2, Functional Requirements, and are controlled by the NIP DOE Field Manager. The control of double-asterisk requirements may be, delegated to the NIP DOE Field Manager at some point in the future as part of the ongoing decentralization process.

1.3 Terms

The terms "should" and "shall" have important implications beyond what might be implied by common usage. "Shall" denotes a requirement that is mandatory and must be met. "Should" denotes a nonmandatory recommendation or goal.

1.4 Site-Specific Requirements

These requirements are applicable to the LLNL site, selected by the DOE in the Record of Decision for the Programmatic Environmental Impact Statement for Stockpile Stewardship and Management. ..

MaICh1997

1

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

2.0 Mission-Related Requirements

The laser system shall be designed to meet the following requirements simultaneously, although all performance requirements need not be demonstrated simultaneously on a single event.

2.1 Laser

2.1.1 Laser Pulse Energy*

The laser shall be capable of routinely producing a temporally-shaped pulse of energy at least 1.8 million joules (MJ) incident on the entrance hole of the target hohlraum.

2.1.2 Laser Pulse Peak Power*

The laser shall be capable of producing a pulse with peak power of at least 500 trillion watts (TW).

2.1.3 Laser Pulse Wavelength*

The wavelength of the laser pulse delivered to the target shall be 0.35 microns (μm).

The design should not preclude delivering 0.53 μm and 1.05 μm wavelength light to the target with reasonable modifications.

2.1.4 Beamlet Power Balance*

The rms deviation in the power delivered by the laser beams from the specified power shall be less than 8% of the specified power averaged over any 2 nanosecond (ns) time interval. -

2.1.5 Beamlet Positioning Accuracy*

The rms deviation in the position of the centroids of all beams from their specified aiming points shall not exceed 50 micrometers (μm) at the target plane or its equivalent. .

2.1.6 Laser Pulse Duration

The laser shall be capable of producing a pulse with overall duration of up to 20 ns. 2.1.7 Laser Pulse Dynamic Range

The laser shall be capable of delivering pulses to the fusion target with a dynamic range of at least 50:1, where the dynamic range is defined as the ratio of intensity at the peak of the pulse to the intensity in the initial "foot" portion of the pulse.

.

~

March 1997

2

Functional Requirements and Primary Criteria Revision 1.6

NIF-OOO1006-0C

2.1.8 Capsule Irradiation Symmetry

Variations in the x-ray energy deposited on the fusion capsule, located in the target hohlraum, should be ~2% rms. Current target design and performance calculations indicate that this level of irradiation uniformity can be achieved by two-sided laser illumination of the hohlraum. Multiple laser beams on each side enter the hohlraum along two concentric cones with cone half-angles of approximately 27 degrees and 53 degrees, and with two-thirds of the beams on the outer cone and the remaining one-third on the inner cone. Each cone shall consist of 8 or more beams. The capability shall be provided for the pulse shape delivered by beams on the inner cone to be different from the shape delivered by those on the outer cone.

2.1.9 Prepulse Power

The laser intensity delivered to the target during the 20-ns interval prior to arrival of the main laser pulse shall not exceed 108W /cm².

2.1.10 Laser Pulse Spot Size

Each beam shall deliver its design energy and power encircled in a 600 μm diameter spot at the target plane or its equivalent. In the appropriate configuration, each beam should deliver 50% of its design energy and power encircled in a 100 μm diameter spot at the target plane or its equivalent.

2.1.11 Beam Smoothness

The NIP shall have spatial and temporal beam conditioning to control intensity fluctuations in the target plane.

2.1.12 Direct-Drive Requirements*

Future upgrade to meet the following requirements, specific to direct-drive experiments, shall not be precluded in the baseline NIF design.

2.1.12.1 Direct-Drive Irradiation Symmetry. Direct-drive ICF targets shall be irradiated by three pairs of concentric cones, with midplane symmetry. The cone half- angles and number of beams on each cone shall be:

Direct-drive cone Cone half-angle (approximate) Inner same as indirect drive 1/6
Outer same as indirect drive 1/3
Waist 75 degrees 1/2

Fraction of total beams

2.1.13 Beam Focusing and Pointing

The NIF should have flexibility in beam focusing and pointing to address the needs of radiation effects testing and other users.

,"

March 1997

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

2.2 Experimental Area

The National Ignition Facility shall be operated in a manner consistent with its role as a national resource. Whenever possible, the design shall accommodate the requirements of users with diverse needs. The baseline facility design shall not preclude future addition of target chambers for additional weapons physics and/or radiation effects testing. The baseline design and operation should be capable of performing radiation effects testing of important national assets, up to system level components, to maintain and certify their reliability. The following requirements are intended to satisfy the most basic of these needs.

2.2.1 ICF Target Compatibility*

The target chamber and target area support systems shall be capable of target operations with both cryogenic and noncryogenic targets containing fusion fuel. Provisions shall be made to accommodate and support experimenter-supplied cryotargets for cryogenic targets.

2.2.2 Annual Number of Shots with Fusion Yield for Chamber Design*

The NIP shall be capable of performing yield shots with total DT fusion yield of 1200 MJ / year. The NIP shall be capable of performing up to 50 shots per year with a routine DT fusion yield of 20 MJ. The NIP design shall provide for life-cycle-cost-effective future addition of components that are needed only for high yield operations and are therefore not needed in the first three to five years of operations, such as shield doors and decontamination equipment.

2.2.3 Maximum Credible DT Fusion Yield*

The target chamber shall be designed based on routine DT fusion yield of 20 MJ, with the capability to withstand a DT fusion yield produced by a single shot of up to 45 MJ (a 45 MJ yield corresponds to 1.6×10^{19} neutrons).

2.2.4 Classification Level of Experiments*

The facility shall be designed to allow both classified (at the SRD level) and unclassified experiments. Its design should permit changing classification levels with minimal impact on operations and cost.

2.2.5 Target Positioner

The target positioner shall be capable of placing and holding targets within 3 cm of target chamber center, with accuracy, repeatability, and stability consistent with the relative laser /target alignment specified in Section 2.1.5 and operations specified in Section 2.2.1.

2.2.6 Time Between Shots with No Fusion Yield

To address the needs of indirect-drive, direct-drive, and other users, the laser and experimental area shall be capable of conducting no fusion yield experiments with a time between shots of 8 hours, with a goal of 4 hours.

2.2.7 Target Chamber Vacuum Capability

The target chamber shall be capable of achieving a vacuum level of <1

.1D-STorr .

March 1997

4

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C



”

2.2.8 Diagnostic Instrument Capabilities to Verify Laser Performance

The facility shall have the following measurement capabilities that are required to verify the Primary Criteria and Functional Requirements:

- .Laser pulse energy and power.
- .Laser pulse duration and dynamic range.
- .Laser beam power balance.
- .Simultaneity of arrival of pulses from individual beamlines at target chamber center with 10 ps accuracy.
- .Laser beam pointing accuracy with 10-20 micron spatial resolution.
- .Laser prepulse intensity.
- .Laser pulse spot size.
- .Laser pulse smoothness.
- .Laser beam thermal recovery time.

2.2.9 Diagnostic Instrument Capabilities for Ignition and Applications Experiments

The target chamber and area shall be capable of accommodating diagnostic

instruments for the following measurements necessary for fusion ignition and applications experiments:

- .Symmetry of x-ray emission from imploded cores with 5- to 10-micron spatial resolution.
- .Motion of the x-ray emitting volumes in hohlraums with 20 micron spatial resolution.
- .Laser light backscattered into the focusing lens.
- .Radiation flux out of hohlraums within the photon energy range
0.15-2.5 keV with 100-ps time resolution and 20% accuracy.
- .Strength of radiation driven shocks with 5- to 10-micron resolution and time resolution of 10 ps.
- .Fusion yield over a range from 10^{11} to 10^{19} neutrons.
- .Symmetry of neutron emission from imploded cores with 20-micron spatial resolution.
- .Temperature of the compressed fusion fuel with 20% accuracy for ion temperatures of 2 keV or greater.
- .Number and energy distribution of fast electrons in hohlraums in the band from 5 keV to 300 keV.
- .Radiation flux out of hohlraums within the photon energy range
2.5-100 keV with 20% accuracy.

2.2.10 Removal and Replacement of Diagnostic Instruments*

Rapid removal and replacement of diagnostic..instruments consistent with the shot frequency specified in Section 2.2.6 shall be accomplished by diagnostic inserters and manipulators for close-in target diagnostics.

March 1997

5

Functional Requirements and Primary Criteria Revision 1.6

NIF-OOO1006-0C

2.2.11 Personnel Access Inside the Target Chamber*

Personnel access to the inside of the target chamber shall be consistent with requirements for periodic cleaning necessary to maintain radiological, low-hazard, non- nuclear operations and for inspection and maintenance consistent with operational requirements.

2.2.12 Distributed Laser Plasma Radiation Source Compatibility*

The NIP should provide the basic capability to allow laser irradiation of distributed target arrays with future upgrade. The target chamber should allow flexibility in beam dump placement.



March 1997

6

Functional Requirements and Primary Criteria Revision 1.6



NIF.OOOI006-0C



~.-

3.0 Safety Requirements**

The NIP shall be designed, constructed, and operated as a radiological low-hazard facility. Compliance with this classification shall be verified through a Preliminary Hazard Analysis assessment of bounding accidents involving those radionuclides and/or chemicals presenting the most significant hazards (see DOE Order 5481.1B, Safety Analysis Review System). Administrative controls shall be established prior to the first use of tritium-bearing targets to ensure that inventory limits for a low-hazard radiological facility are not exceeded.

3.1 Radiation Protection *

Collective and individual ionizing radiation doses to the public from all exposure pathways from the NIP shall meet the requirements of DOE Order 5400.5, Radiation Protection of the Public and the Environment, and 40 CFR 61, National Emission Standards for Emissions of Radionuclides Other Than Radon from Department of Energy Facilities. These requirements state that exposure of members of the public from emissions of radionuclides in the ambient air from normal NIP operations shall remain below 10 *mrem/y*. The facility shall also meet the requirements of DOE Order 5400.5 to not cause the public dose from all exposure modes and all sources of radiation at the site boundary to exceed 100 *mrem/y*.

The NIP personnel radiation protection program shall follow DOE Order N441.2 Radiation Protection for Occupational Workers and 10 CFR 835, Occupational Radiation Protection. The ALARA (as low as reasonably achievable) principle shall be utilized in both design and operation of the facility to eliminate unnecessary radiation dose to workers in the Laser and Target Area Building, collocated employees, and visitors from both routine and off-normal operations. Radiation protection shall include: shielding; control of workplace ventilation; monitoring of personnel for external and internal radiation dose; establishment of a routine contamination monitoring program including air monitoring; and the proper containment of radiation and radioactive materials.

The radiation shielding design limit the maximum doses to an individual worker to one-tenth (shielding design goal) of the occupational external dose limits specified in 10 CFR 835. Concrete shielding shall comply with ACI 301, which provides adequate strength for DBE loads. .

The requirements for radiological safety in 29 CFR 835, Occupational Radiation Protection, should be evaluated by the designers and incorporated when they are determined to be cost effective, even though the Projected inventory of tritium in NIP (0.05 g or 500 Ci) is well below the threshold for a nuclear facility. The target chamber and tritium processing systems shall form the primary confinement barrier. Leakage past these barriers shall be ALARA. The experimental-area ventilation system shall be

March 1997

7

Functional Requirements and Primary Criteria Revision 1.6

NIP-0001006-0C

designed to operate at negative pressures during and immediately after shots of greater than one megajoule and provide secondary tritium confinement.

The final exhaust release point from this system should be elevated for dispersion. Exhaust air shall be continuously monitored for radioactivity. The target area shall also be monitored to ensure that radiological conditions are safe for personnel entry.

3.2 Life Safety**

The NIF shall fully comply with the requirements for life safety contained all National Fire Protection Association (NFP A) Codes. Particular focus shall be directed towards features related to the means of egress, such as protection of vertical openings, travel distances, capacities, and emergency lighting.

3.3 Laser Safety*

The laser safety shall comply with AJ.\JSI 2136.1. Exposure to hazardous levels .of laser light shall be prevented by the use of physical barriers, personnel training, interlocks, and personnel entry controls. Protective equipment, such as laser goggles, shall be used when necessary for operational purposes. Interlock systems shall be dedicated and designed to be fail-safe and shall activate laser shutters or shut off power to laser systems if access doors are opened and hazardous exposures are possible.

3.4 Industrial Hygiene and Occupational Safety*

Industrial hygiene and occupational safety shall comply with 29 CFR 1910 Occupational Safety and Health Act (OSHA) -Operation. Construction safety shall comply with the requirements of 29 CFR 1926, OSHA- Construction.

Facility subsystems (e.g., capacitor banks, vacuum systems, tritium recovery, nitrogen supply *I* and personnel safety interlock systems) shall be designed to default to a safe state upon loss of power.

3.5 Fire Protection*

The NIP shall meet the design and fire protection requirements, all NFP A Codes and the Uniform Building Code (UBC). The structural members of the Experimental Building (including exterior walls, interior bearing walls, columns, floors, roofs, and supporting elements) shall, as a minimum, meet UBC fire-resistive standards. Appropriate fire barriers shall be provided to limit property damage, fire propagation, and loss of life by separating adjoining structures, isolating hazardous areas, and protecting egress paths. The NIF shall meet the requirements for an J'improved risk'' level of fire protection sufficient to attain DO~, objectives. To achieve this level of protection, automatic fire sprinklers shall be installed throughout the complex. The sprinklers shall be coupled with adequate fire protection water supplies and automatic and manual means for detecting and reporting incipient fires. Fire hazard analyses will be completed as required by all NFP A Codes.

March 1997

8

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

3.6 Robotic Systems Safety

Robotic systems shall comply with the requirements of ANSI/RIA R15.06-1992; Industrial Robots and Robot System-Safety Requirements.

March 1997

9

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

4.0 Environmental Protection

4.1 Waste Management**

The NIF shall minimize the generation of wastes at the source per: DOE Policy P450.1, Environmental Safety and Health Policy for the Department of Energy Complex, General Environmental Protection Program, and DOE Order 5820.2A, Radioactive Waste Management; and the Resource Conservation and Recovery Act (USC 6901 to 6992); and the Toxic Substances Control Act (USC 2601-2692). The NIF waste handling areas shall comply with the standards of confinement and ventilation requirements specified by DOE Order 5820.2A, Radioactive Waste Management.

The NIF will generate hazardous waste, low-level radioactive waste (LLW), and mixed (LLW and hazardous) waste. These wastes shall be collected in approved containers, labeled, packaged, sorted, and shipped to an EPA/DOE-approved treatment or disposal site according to the Resource Conservation Recovery Act and the following regulations: hazardous waste per 40 CFR 260, 261 and 262; low-level waste per DOE Order 5820.2A; and mixed (LLW and hazardous) waste per DOE Order 5820.2A, and 40 CFR 260. The LLW packages shall meet the radioactive solid waste acceptance criteria of the final approved disposal site. Pollution prevention will be considered in the NIF design as required by DOE Order 430.1.

4.2 Effluents*

Liquid effluent discharges from NIF discharge points shall be monitored and controlled in compliance with 10 CFR 835, DOE Order 5400.5, Radiation Protection of the Public and the Environment; the Clean Water Act (33

U.S.C.1251 et seq.); and by conditions on 40 CFR 125 Criteria and Standards for National Pollutant Discharge Elimination System.

Air emissions shall meet the requirements of Section 3.1 (radiation shielding and confinement) for radionuclides and the requirements of the Clean Air Act, (42 U.S.C. 7401) including National Emission Standards for Hazardous Air Pollutants (NESHAP), and state and local air quality management district requirements.

~

March 1997

10

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C



5.0 Safeguards and Security**

The NIP safeguards and security features shall meet the requirements of DOE Order 5632.1C, Protection of Safeguards and Security Interests, and DOE Order 470.1, - Safeguards and Security Program. These requirements include physical protection of classified data and equipment and items in use and in storage. For the facility security areas and access control, requirements shall be established based on the nature of experiments (i.e., classified or unclassified) being performed. The limited areas shall be the target area, target receiving and inspection, final target alignment, classified data acquisition, and office areas where classified computing is performed. Automated Data Processing (ADP) systems handling classified information shall meet the requirements of DOE Orders 5637.1, Classified Computer Security Program, and 5300AD, Telecommunications: Protected Distribution Systems. Elements of DOE Orders 470.1, Safeguards and Security Program, and 472.1, Personnel Security Activities, will also be incorporated into the security plan.

The NIF complex shall also meet the requirements for physical protection of DOE property and unclassified facilities, protection program operations, and personnel security, including issuance, control, and use of badges, passes, and credentials.

Because the continuous operation of the NIP is not required to prevent adverse impacts on national security or the health and safety of the public, it is not classified as a vital facility, per DOE Order 5632.1C.

March 1997

11

Functional Requirements and Primary Criteria Revision 1.6

NIF-OOO1006-0C

6.0 Building Systems

6.1 Design Life Requirements

The LTAB and the Optics Assembly Building (GAB) represent the only newly constructed facilities at LLNL. The NIF facilities shall be designed for at least 30 years design life for permanent structures. Systems or portions of systems for which that is impractical shall be designed for ease of replacement. Ease of replacement means that replacement is feasible at reasonable cost and can be accomplished in a timely manner consistent with plant availability requirements. "Replacement" here also includes removal, refurbishment, and reinstallation of original equipment.

The performance category for target area and laser structural systems shall be category 2 with a graded approach for other systems.

Where alternative designs and modes of construction are possible at essentially equivalent cost, the design and construction method that most readily allows for future reconfiguration and modification should be selected.

6.2 Vibration Requirements

Certain facilities or areas within facilities will house vibration-sensitive special equipment. The structural design of these areas shall provide means to effectively isolate this equipment to control vibration within specified displacement and rotation requirements. Specific constraints are specified in the System Design Requirements for NIF Facilities.

6.3 Cleanliness Requirements

The laser bays, experimental areas, and optical assembly rooms must be dust free to prevent laser damage to the optics. Specific constraints are specified in the System Design Requirements for NIP Facilities.

6.4 Temperature Control

Temperatures in the laser bays experimental areas must be controlled in order to maintain a stable laser alignment. Specific constraints are specified in the System Design Requirements. ". ." .

.-



March 1997

12

Functional Requirements and Primary Criteria Revision 1.6



6.5 Electrical Power

NIF-OOOIOO6-0C



Electric power shall be installed in accordance with NFP A 70, which includes details from the National Electrical Code; IEEE 493, Recommended Practices for Design of Reliable Industrial and Commercial Power Systems; and ANSI C2, the National Electrical Safety Code.

6.5.1 Voltage Quality

Voltage shall be maintained in compliance with ANSI C84.1, Electrical Power Systems and Equipment-Voltage Rating (60 HZ). Electrical supply systems shall operate within the limits specified for Range A of this specification. Voltage occurrences outside these limits should not exceed the Range B limits. These variances should be limited in extent, frequency, and duration. Computers shall be protected with low voltage dropouts requiring manual restart.

6.5.2 Standby Power

Standby power shall be available for health, life, property, and safeguards and security loads, including emergency egress lighting, fire alarms and sensors, security systems, and radiation monitors. Power for safety and security functions shall be installed and operated according to NFP A 101, the Life Safety Code; ANSI/NFP A 110-1993, the Standard for Emergency and Standby Power Systems; NFP A 72, National Fire Alarm Code; and other applicable NFP A and OSHA standards.

6.5.3 Uninterruptible Power

Uninterruptible power systems (UPS), are not required for the NIP facilities or special equipment.

","*

March 1997

13

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

7.0 Operational Availability

User demands for shot time are expected to be high, therefore, the facility shall be designed for maximum reasonable availability and rapid recovery from unplanned shutdowns.

7.1 Reliability / Availability and Maintainability (RAM)*

The components, systems, and processes that limit overall facility availability shall be identified during the design process through analyses of turnaround times, mean times between failures, mean times to repair, preventive maintenance requirements, etc. Techniques such as in-site backups, on-hand spares, modular components, on-call maintenance forces, and more robust designs shall be used to increase availability if the following goals cannot otherwise be achieved:

.The facility shall be available for three shift operations at least 253 days per year (73% availability).

.The facility shall be available for at least 616 no-yield target shots per year. To address, the possible future needs of direct-drive and other users, the design should not preclude an increase in the availability to approximately 1200 total shots per year. .The Project shall provide the initial set of maintenance equipment, consisting of at least one unit of each piece of equipment that is required to maintain and operate NIF. Future addition of more units of , maintenance equipment shall not be precluded. Continuous high-availability NIF operation, as defined above, may require future additional units of maintenance equipment.

.The lasers shall perform within specification (e.g., laser energy, beam balance, pointing accuracy) on at least 80% of all shots.

The Project should also use this RAM process to determine how to achieve availability in the most cost-effective manner, to determine what spares in what quantities should be kept in inventory, to optimize turnaround

procedures, to plan preventive maintenance and inspection programs, and to respond to unscheduled outages.

7.2 Recovery Time*

Because of its importance to the DOE, the NIF shall be designed to survive any abnormal event, including accidents and natural phenomena, expected to occur more frequently than once in 2000 years. The time required to recover from such events is allowed to vary in accordance with the probability of occurrence. Maximum recovery times are specified below.

March 1997

14

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

Probability of Occurrence Per Year, P	Maximum Recovery Time
P = 1	24 hours
1 > P ≥ 10 ⁻²	1 week

3 months for laser, target, and associated building structures 6 months for support Systems

10⁻² > p ~ 5 X 10⁻⁴

The probabilities of occurrence listed in DOE-STD-IO20-94 and DOE-STD-IO21-93 shall be utilized for natural phenomena.

Standby power shall be available to preserve process continuity in cases designated by the NIF Project and specified in the System Design Requirements. Neither uninterruptible power systems nor standby power is required for the computer systems.

March 1997

IS

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

8.0 Decontamination and Decommissioning

The NIP design shall meet the site-specific requirements. The NIP shall be designed for periodic cleaning of the interior of the test chamber to maintain tritium levels on interior surfaces as low as reasonably achievable. The NIP design shall include considerations that will allow for cost-effective future decommissioning of the structures and equipment.

A plan for NIF Decontamination and Decommissioning (D&D) shall be developed in accordance with DOE Order 5820.2A, Radioactive Waste Management. A D&D assessment shall be made during conceptual design to ensure that features and measures are incorporated in NIP to simplify D&D. The NIF D&D plan will be prepared before the end of the Title n design.

March 1997

16

Functional Requirements and Primary Criteria Revision 1.6

NIF-0001006-0C

9.0 Quality Assurance**

The NIP Quality Assurance Program shall meet the requirements of DOE Order 5700.6C, Quality Assurance. As specified in this DOE Order, a graded approach using quality levels based on risk assessment shall be spelled out in the NIP Quality Assurance Program Plan and utilized throughout the Project. The Quality Assurance Program Plan shall cover all aspects of the NIP Project in a phased implementation, beginning with conceptual design.

.-.

March 1997

17

Functional Requirements and Primary Criteria Revision .1.6

NIF-OOOI006-0C

.-

10.0 Orders, Codes, and Standards

10.1 DOE Orders*

The NIF shall be designed and constructed in full compliance with DOE Orders and federal regulations. Exceptions shall be limited to those cases where the Project has formally requested and been granted either an exemption or a finding of equivalency by Headquarters.

It is recognized that updates and additions to DOE Orders, federal regulations, and consensus industry standards are outside of the control of the Project team and are a frequent source of cost and schedule growth. These requirements are all frozen as of March 1, 1996.

10.2 Codes and Standards

Technical codes, standards, and guides promulgated by nationally recognized organizations should be utilized by the NIF Project whenever available and practical, per DOE Order 1300.2A. A partial listing of nationally recognized organizations is included in the following sections. Additional references identified during the developmental phases shall be formally cited and controlled in system and subsystem design requirements documents and specifications through the Project Change Control Process.

10.3 Applicable Orders, Codes, and Standards

This section lists DOE Orders, codes, and standards in effect on March 1, 1996, that are considered to be applicable to the NIF Project. The listing begins with DOE and other federal regulations (e.g., Resource Conservation and Recovery Act), and is followed by a partial listing of national consensus standards organizations. The applicable portions of these documents will apply.

10.3.1 DOE Orders

.1300.2A -Technical Standards Program

.5300.4D -Telecommunications: Protected Distribution System

.5400.1 -General Environmental Protection Program

.5400.5 -Radiation Protection of the Public and the Environment

.5480.19 -Conduct of Operations .''..'

.5481.1B -Safety Analysis and Review System (for non-nuclear facilities and hazards only) ...

.5632.1C -Protection of Safeguards and Security Interests .5633.3B -Control and Accountability of Nuclear Material

March 1997

- .5637.1 -Classified Computer Security Program**
- .5700.6C -Quality Assurance**
- .5820.2A -Radioactive Waste Management**
- .151.1- Comprehensive Emergency Management System**
- .430.1 -Life Cycle Asset Management**
- .N441.2 -Radiological Protection for DOE Activities**
- .P450.1 -Environment, Safety and Health Policy for the Department of Energy Complex .**
- .470.1 -Safeguards and Security Program**
- .471.2 -Information'Security Program**
- .472.1 -Personnel Security Activities**

10.3.2 Other Government Regulations

- .10 CFR 835 -Occupational Radiation Protection**
- .10 CFR 20 -Standards for Protection Against Radiation**
- .29 CFR 1910 -Occupational Safety and Health Act (OSHA) -Operation**
- .29 CFR 1926 -Occupational Safety and Health Act (OSHA) -Construction .40 CFR 125 -Criteria and Standards for NPDES (National Pollutant Discharge Elimination System)**
- .40 CFR 260,261,262 -Hazardous Waste Management System**
- .40 CFR 61 Subpart H -National Emission Standard for Emissions of Radionuclides other than Radon from Department of Energy Facilities**
- .FED-Sffi-209E -Airborne Particulate Cleanliness Classes in Cleanrooms and Clean Zones**
- .33 USC 1251 et seq. -Clean Water Act**
- .42 USC 7401 -Clean Air Act**
- .42 USC 4321 et seq. -NEPA (National Environmental Policy Act)**
- .40 USC 6901-6992 -Resource Conservation and Recovery Act (RCRA)**
- .15 USC 2601-2692 -Toxic Substance Control Act**

10.3.3 National Consensus Standards

The NIF Project shall comply with the following national consensus standards, as noted elsewhere in this document:

- ACI301 -1996, Specifications for Structural Concrete for Buildings**
- ANSI C2 -1993, National Electric Code**
- ANSI C84.1 -1989, Electrical Power Systems and Equipment-Voltage Rating (60 HZ) .f..**
- ANSI 2136.1 -1993, Laser Safety .**
- ANSI/RIA R15.06 -1992, Industrial Robots and Robot System-Safety Requirements**
- DOE-Sill-1020-94, Natural Phenomena Hazards Design and Evaluation Criteria for DOE Facilities**

March 1997

Functional Requirements and Primary Criteria Revision 1.6



NIF-OOOIOO6-0C



- DOE-Sill-1021-93, Natural Phenomena Hazards Performance Categorization Guidelines for Structures, Systems, & Components.
 - IEEE 4931990, IEEE Recommended Practice for the Design of Industrial and Commercial Power Systems
 - All NFP A Codes
 - NFPA 701996, National Electric Code
 - NFPA 721993, National Fire Alarm Code
 - NFP A 1011994, Code for safety to Life from Fire in Buildings and Structures -ANSI/NFPA 110-1993, Standard for Emergency and Standby Power Systems -Uniform Building Code (UBC) 1994
- Orders, standards, and codes listed as mandatory in DOE Orders are not necessarily referenced in this list.

In addition to complying with these specific standards, the NIF Project shall utilize applicable and appropriate national consensus codes and standards in the design, procurement, fabrication, installation, construction, inspection, and testing of structures, systems, and components, per DOE Order 1300.2A. Codes, standards, and guides of recognized technical and professional organizations, such as those in the following list, shall be applied as appropriate to NIF materials and workmanship:

,~.

AA AASHTO ABMA ACI ACGIH AISC AISI AMCA ANSI APA
ARI ARMA ASCE ASHRAE

ASME ASTM AWS AWWA BHMA CISCA CGA CMAA CRSI EPRI FM

- Aluminum Association
- American Association of State Highway Officials
- American Boiler Manufacturers Association
- American Concrete InstitUte
- American Council of Government Industrial Hygienists
- American Institute of Steel Construction
- American Iron and Steel Institute
- Air Movement and Control Association

American National Standards Institute
American Plywood Association
Air Conditioning and Refrigeration Institute
Asphalt Roofing Manufacturers Association
American Society of Civil Engineers
American Society of Heating, Refrigerating & Air Conditioning Engineers
American Society of Mechanical Engineers
American Society for Testing and Material~
American Welding Society
American Water Works Association
Builders Hardware Manufacturers Association
Ceiling and Interior Systems Contractors Association
Compressed Gas Association'
Crane Manufacturers Association of America
Concrete Reinforcing Steel Institute
Electric Power Research Institute
Factory Mutual Engineering and Research 20 20

March 1997

20

Junctional Requirements and Primary Criteria JRevision 1.6

NIF-0001006-0C

GA Gypsum Association
ICBO International Council of Building Officials (Uniform Building Code) ICEA Insulated Cable Engineers Association
IEEE Institute of Electrical and Electronics Engineers
IES Illuminating Engineering Society of North America
ISA Instrument Society of America
NAPHCC National Association of Plumbing, Heating, & Cooling Contractors NCMA National Concrete Masonry Association
NEC National Electric Code (NFP A)

- NEMA National Electrical Manufacturers Association**
- NIOSH National Institute for Occupational Safety and Health**
- NIST National Institute of Standards and Technology**
- NFP A National Fire Protection Standards**
- RFCI Resilient Floor Covering Institute**
- SDI Steel Deck Institute**
- SDI Steel Door Institute**
- SMACNA Sheet Metal & Air Conditioning Contractors National Association**
- SSPC Steel Structures Painting Council**
- STI Steel Tank Institute**
- SWI Steel Window Institute**
- TCA Tile Council of America**
- TIMA Thermal Insulation Manufacturers Association**
- UL Underwriters Laboratories**

."

March 1997

Functional Requirements and Primary Criteria Revision 1.6



11.0 Revision Record

NIF-0001006-0C



”



” ”

1.4

1.4

1.4

1.5

1.6

W2j- 14/1/96

4/1/96

4/1196

**12-/18/
96**

3/10/97

n/a

n/a

n/a

80, 81

96

96-004

96-005

96-006

97-001 97-002

97-004

Direct changes in DOE C5rders and Federal Regulations. Miscellaneous changes throughout document

Functionality Changes to the NIP Baseline.

Changes include the addition of: optic assembly capability ,beam smoothing, flashlamp cooling, 4x2 amplifiers, not-to-preclude direct drive, not-to- preclude radiation effects testing, and laser spot size.

Engineering Option Studies: increased shot rate and full implementation of direct drive.

Title I Update of Functional Requirements/Primary Criteria. Changes to incorporate results of Title I design and design review / update of DOE Orders ~n~ an~args / and miscellane~~anges

Typographical changes and minor wording changes to reflect completion of ROD and final incorporation of Necessary and Sufficient Standards

I-I~

ECR #	BCP#	Description of/Reason for Change
n/a	n/a	CDR release

March 1997

22

National Ignition Facility Project Execution Plan Rev 2b

D

NIF

D

C

Appendix

K

Project

Completion

108

C

riteria

National Ignition Facility Project Execution Plan Rev 2b

Physical Status

NIF Project Completion Criteria

.Construction Completed (beneficial occupancy) -LTAB

- DAB
- Central Plant
- Site Utilities

.Required Equipment in Place and Acceptance Tested

.Assembly Installation and Refurbishment Equipment (including 3 transporters and OAB equipment)

.Beampath infrastructure system for 192 beamlines

.Line replaceable units for 192 beamlines assembled, installed, and the beamlines acceptance tested

.Target Area Building and Chamber, including

- Flexibility in Beam Dump placement (NWET)
- Equatorial ports available to allow direct drive irradiation symmetry
- Designed for a routine DT fusion yield of 20 MJ (50 shots/yr) with capability to withstand a maximum credible yield of 45MJ ability to perform yield shots with total DT fusion yield of 1200 MJ/yr.

.Target Positioner(s) and 4 Diagnostic Instrument Manipulators (DIM) .Diagnostics sufficient to demonstrate laser performance requirements .Classified Data Acquisition capability and Control Room

As required to support SRD

.Project provides sufficient spares for project construction

Laser Performance Requirements

	96 Beam Performance	Single Bundle Performance
Pulse Energy	500kJ	75kJ
Peak Power	200TW	21TW
Wavelength	.35 μm	.35 μm
Positioning Accuracy	100 μm rms at target plane	100 μm
Pulse Duration	20ns	20ns
Pulse Dynamic Range	>25:1	50:1
Pulse Spot Size	600 μm	600 μm
Pre-pulse power	<10 ⁸ W/cm ²	<4 × 10 ⁸ W/cm ²
Cycle Time	8 hours max between full system shots	8 hours max between full system shots

Documentation

The NIF design shall provide for life-cycle cost effective future addition of components that are needed only for high yield operation and are therefore not needed in the first 3-5 years of operation such as shield doors and decontamination equipment.

NWBS to WBS Cross-reference

Sorted by NWBS

The following table is a cross-reference between the NIF Work Breakdown Structure (NWBS) [NIF5005352-0A] and the Work Breakdown Structure (WBS) [NIF-5000220- aD]. The NWBS is based on a Functional System Description of the NIP.

The table contains three columns. These columns are the Functional System Description (FSD), NWBS, and WBS from left to right. Not all entries have an FSD code because not all elements of the NWBS are functional, but if an entry exists the FSD has the same name as the NWBS element. The elements in a row across the table represent elements that are common. For example, the flfst row across the table shows that NOOO National Ignition Facility, N National Ignition Facility, and 1.0 NIF Project are similar for cost, schedule, and technical issues. Information that was previously documented as WBS 1.0 can now be documented as N or NOOO.

The cross-reference reflected in this table is not a one-to-one relationship. The NWBS is defined at a lower level of detail than the WBS. Therefore, there are places in the table where there are blanks in the WBS column because the NWBS is defined at a lower level of detail. There are also places where a WBS element is used multiple times. This is because parts of the system defined in the WBS have been split into more than one NWBS element.

NWBS Cross Referenced to WBS Rev. 19 (Sorted by NWBS)

NIF Work Breakdown Structure (NWBS) - Rev. 0A - Version3 - NIF5005352

WBS Rev. 19

NWBS Code	19.1	19.2	19.3	19.4	19.5	19.6	19.7	19.8	WBS Rev. 19 Code	WBS Rev. 19 Name
11.11										
11.12										
11.13										
11.14										
11.15										
11.16										
11.17										
11.18										
11.19										
11.20										
11.21										
11.22										
11.23										
11.24										
11.25										
11.26										
11.27										
11.28										
11.29										
11.30										
11.31										
11.32										
11.33										
11.34										
11.35										
11.36										
11.37										
11.38										
11.39										
11.40										
11.41										
11.42										
11.43										
11.44										
11.45										
11.46										
11.47										
11.48										
11.49										
11.50										
11.51										
11.52										
11.53										
11.54										
11.55										
11.56										
11.57										
11.58										
11.59										
11.60										
11.61										
11.62										
11.63										
11.64										
11.65										
11.66										
11.67										
11.68										
11.69										
11.70										
11.71										
11.72										
11.73										
11.74										
11.75										
11.76										
11.77										
11.78										
11.79										
11.80										
11.81										
11.82										
11.83										
11.84										
11.85										
11.86										
11.87										
11.88										
11.89										
11.90										
11.91										
11.92										
11.93										
11.94										
11.95										
11.96										
11.97										
11.98										
11.99										
12.00										

NWBS Cross Referenced to WBS Rev. 19 (Sorted by NWBS)

NIF Work Breakdown Structure (NWBS) - Rev. 0A - Version3 - NIF5005352

WBS Rev. 19

NWBS Code	SA-1	SA-2	SA-3	SA-4	SA-5	SA-6	SA-7	SA-8	NWBS Unit Code	WBS Number	WBS Title
000									01	1.1.1	Form Diagnosis Test System
001									02	1.1.2	Control Distribution and Validation
002									03	1.1.3	Assembly
003									04	1.1.4	Assembly
004									05	1.1.5	Assembly
005									06	1.1.6	Assembly
006									07	1.1.7	Assembly
007									08	1.1.8	Assembly
008									09	1.1.9	Assembly
009									10	1.1.10	Assembly
010									11	1.1.11	Assembly
011									12	1.1.12	Assembly
012									13	1.1.13	Assembly
013									14	1.1.14	Assembly
014									15	1.1.15	Assembly
015									16	1.1.16	Assembly
016									17	1.1.17	Assembly
017									18	1.1.18	Assembly
018									19	1.1.19	Assembly
019									20	1.1.20	Assembly
020									21	1.1.21	Assembly
021									22	1.1.22	Assembly
022									23	1.1.23	Assembly
023									24	1.1.24	Assembly
024									25	1.1.25	Assembly
025									26	1.1.26	Assembly
026									27	1.1.27	Assembly
027									28	1.1.28	Assembly
028									29	1.1.29	Assembly
029									30	1.1.30	Assembly
030									31	1.1.31	Assembly
031									32	1.1.32	Assembly
032									33	1.1.33	Assembly
033									34	1.1.34	Assembly
034									35	1.1.35	Assembly
035									36	1.1.36	Assembly
036									37	1.1.37	Assembly
037									38	1.1.38	Assembly
038									39	1.1.39	Assembly
039									40	1.1.40	Assembly
040									41	1.1.41	Assembly
041									42	1.1.42	Assembly
042									43	1.1.43	Assembly
043									44	1.1.44	Assembly
044									45	1.1.45	Assembly
045									46	1.1.46	Assembly
046									47	1.1.47	Assembly
047									48	1.1.48	Assembly
048									49	1.1.49	Assembly
049									50	1.1.50	Assembly
050									51	1.1.51	Assembly
051									52	1.1.52	Assembly
052									53	1.1.53	Assembly
053									54	1.1.54	Assembly
054									55	1.1.55	Assembly
055									56	1.1.56	Assembly
056									57	1.1.57	Assembly
057									58	1.1.58	Assembly
058									59	1.1.59	Assembly
059									60	1.1.60	Assembly
060									61	1.1.61	Assembly
061									62	1.1.62	Assembly
062									63	1.1.63	Assembly
063									64	1.1.64	Assembly
064									65	1.1.65	Assembly
065									66	1.1.66	Assembly
066									67	1.1.67	Assembly
067									68	1.1.68	Assembly
068									69	1.1.69	Assembly
069									70	1.1.70	Assembly
070									71	1.1.71	Assembly
071									72	1.1.72	Assembly
072									73	1.1.73	Assembly
073									74	1.1.74	Assembly
074									75	1.1.75	Assembly
075									76	1.1.76	Assembly
076									77	1.1.77	Assembly
077									78	1.1.78	Assembly
078									79	1.1.79	Assembly
079									80	1.1.80	Assembly
080									81	1.1.81	Assembly
081									82	1.1.82	Assembly
082									83	1.1.83	Assembly
083									84	1.1.84	Assembly
084									85	1.1.85	Assembly
085									86	1.1.86	Assembly
086									87	1.1.87	Assembly
087									88	1.1.88	Assembly
088									89	1.1.89	Assembly
089									90	1.1.90	Assembly
090									91	1.1.91	Assembly
091									92	1.1.92	Assembly
092									93	1.1.93	Assembly
093									94	1.1.94	Assembly
094									95	1.1.95	Assembly
095									96	1.1.96	Assembly
096									97	1.1.97	Assembly
097									98	1.1.98	Assembly
098									99	1.1.99	Assembly
099									100	1.1.100	Assembly

NWBS Cross Referenced to WBS Rev. 19 (Sorted by NWBS)

NIF Work Breakdown Structure (NWBS) - Rev. 0A - Version3 - NIF5005352

WBS Rev. 19

NWBS Code	Jan 1	Jan 2	Jan 3	Jan 4	Jan 5	Jan 6	Jan 7	Jan 8	WBS Code	WBS Name	
N1000									100	1000	Entity Labels
N1001									101	1010	Entity Labels (non-system)
N1002									102	1020	Entity Labels (non-system)
N1003									103	1030	Entity Labels (non-system)
N1004									104	1040	Entity Labels (non-system)
N1005									105	1050	Entity Labels (non-system)
N1006									106	1060	Entity Labels (non-system)
N1007									107	1070	Entity Labels (non-system)
N1008									108	1080	Entity Labels (non-system)
N1009									109	1090	Entity Labels (non-system)
N1010									110	1100	Entity Labels (non-system)
N1011									111	1110	Entity Labels (non-system)
N1012									112	1120	Entity Labels (non-system)
N1013									113	1130	Entity Labels (non-system)
N1014									114	1140	Entity Labels (non-system)
N1015									115	1150	Entity Labels (non-system)
N1016									116	1160	Entity Labels (non-system)
N1017									117	1170	Entity Labels (non-system)
N1018									118	1180	Entity Labels (non-system)
N1019									119	1190	Entity Labels (non-system)
N1020									120	1200	Entity Labels (non-system)
N1021									121	1210	Entity Labels (non-system)
N1022									122	1220	Entity Labels (non-system)
N1023									123	1230	Entity Labels (non-system)
N1024									124	1240	Entity Labels (non-system)
N1025									125	1250	Entity Labels (non-system)
N1026									126	1260	Entity Labels (non-system)
N1027									127	1270	Entity Labels (non-system)
N1028									128	1280	Entity Labels (non-system)
N1029									129	1290	Entity Labels (non-system)
N1030									130	1300	Entity Labels (non-system)
N1031									131	1310	Entity Labels (non-system)
N1032									132	1320	Entity Labels (non-system)
N1033									133	1330	Entity Labels (non-system)
N1034									134	1340	Entity Labels (non-system)
N1035									135	1350	Entity Labels (non-system)
N1036									136	1360	Entity Labels (non-system)
N1037									137	1370	Entity Labels (non-system)
N1038									138	1380	Entity Labels (non-system)
N1039									139	1390	Entity Labels (non-system)
N1040									140	1400	Entity Labels (non-system)
N1041									141	1410	Entity Labels (non-system)
N1042									142	1420	Entity Labels (non-system)
N1043									143	1430	Entity Labels (non-system)
N1044									144	1440	Entity Labels (non-system)
N1045									145	1450	Entity Labels (non-system)
N1046									146	1460	Entity Labels (non-system)
N1047									147	1470	Entity Labels (non-system)
N1048									148	1480	Entity Labels (non-system)
N1049									149	1490	Entity Labels (non-system)
N1050									150	1500	Entity Labels (non-system)
N1051									151	1510	Entity Labels (non-system)
N1052									152	1520	Entity Labels (non-system)
N1053									153	1530	Entity Labels (non-system)
N1054									154	1540	Entity Labels (non-system)
N1055									155	1550	Entity Labels (non-system)
N1056									156	1560	Entity Labels (non-system)
N1057									157	1570	Entity Labels (non-system)
N1058									158	1580	Entity Labels (non-system)
N1059									159	1590	Entity Labels (non-system)
N1060									160	1600	Entity Labels (non-system)
N1061									161	1610	Entity Labels (non-system)
N1062									162	1620	Entity Labels (non-system)
N1063									163	1630	Entity Labels (non-system)
N1064									164	1640	Entity Labels (non-system)
N1065									165	1650	Entity Labels (non-system)
N1066									166	1660	Entity Labels (non-system)
N1067									167	1670	Entity Labels (non-system)
N1068									168	1680	Entity Labels (non-system)
N1069									169	1690	Entity Labels (non-system)
N1070									170	1700	Entity Labels (non-system)
N1071									171	1710	Entity Labels (non-system)
N1072									172	1720	Entity Labels (non-system)
N1073									173	1730	Entity Labels (non-system)
N1074									174	1740	Entity Labels (non-system)
N1075									175	1750	Entity Labels (non-system)
N1076									176	1760	Entity Labels (non-system)
N1077									177	1770	Entity Labels (non-system)
N1078									178	1780	Entity Labels (non-system)
N1079									179	1790	Entity Labels (non-system)
N1080									180	1800	Entity Labels (non-system)
N1081									181	1810	Entity Labels (non-system)
N1082									182	1820	Entity Labels (non-system)
N1083									183	1830	Entity Labels (non-system)
N1084									184	1840	Entity Labels (non-system)
N1085									185	1850	Entity Labels (non-system)
N1086									186	1860	Entity Labels (non-system)
N1087									187	1870	Entity Labels (non-system)
N1088									188	1880	Entity Labels (non-system)
N1089									189	1890	Entity Labels (non-system)
N1090									190	1900	Entity Labels (non-system)
N1091									191	1910	Entity Labels (non-system)
N1092									192	1920	Entity Labels (non-system)
N1093									193	1930	Entity Labels (non-system)
N1094									194	1940	Entity Labels (non-system)
N1095									195	1950	Entity Labels (non-system)
N1096									196	1960	Entity Labels (non-system)
N1097									197	1970	Entity Labels (non-system)
N1098									198	1980	Entity Labels (non-system)
N1099									199	1990	Entity Labels (non-system)
N1100									200	2000	Entity Labels (non-system)

NWBS Cross Referenced to WBS Rev. 19 (Sorted by NWBS)

NIF Work Breakdown Structure (NWBS) - Rev. 0A - Version3 - NIF5005352

WBS Rev. 19

NWBS Code	Jan 1	Jan 2	Jan 3	Jan 4	Jan 5	Jan 6	Jan 7	Jan 8	WBS Code	WBS Name	WBS No.
N12.10									N12.10.1	Task	
N12.11									N12.11.1	Task	
N12.12									N12.12.1	Task	
N12.13									N12.13.1	Task	
N12.14									N12.14.1	Task	
N12.15									N12.15.1	Task	
N12.16									N12.16.1	Task	
N12.17									N12.17.1	Task	
N12.18									N12.18.1	Task	
N12.19									N12.19.1	Task	
N12.20									N12.20.1	Task	
N12.21									N12.21.1	Task	
N12.22									N12.22.1	Task	
N12.23									N12.23.1	Task	
N12.24									N12.24.1	Task	
N12.25									N12.25.1	Task	
N12.26									N12.26.1	Task	
N12.27									N12.27.1	Task	
N12.28									N12.28.1	Task	
N12.29									N12.29.1	Task	
N12.30									N12.30.1	Task	
N12.31									N12.31.1	Task	
N12.32									N12.32.1	Task	
N12.33									N12.33.1	Task	
N12.34									N12.34.1	Task	
N12.35									N12.35.1	Task	
N12.36									N12.36.1	Task	
N12.37									N12.37.1	Task	
N12.38									N12.38.1	Task	
N12.39									N12.39.1	Task	
N12.40									N12.40.1	Task	
N12.41									N12.41.1	Task	
N12.42									N12.42.1	Task	
N12.43									N12.43.1	Task	
N12.44									N12.44.1	Task	
N12.45									N12.45.1	Task	
N12.46									N12.46.1	Task	
N12.47									N12.47.1	Task	
N12.48									N12.48.1	Task	
N12.49									N12.49.1	Task	
N12.50									N12.50.1	Task	
N12.51									N12.51.1	Task	
N12.52									N12.52.1	Task	
N12.53									N12.53.1	Task	
N12.54									N12.54.1	Task	
N12.55									N12.55.1	Task	
N12.56									N12.56.1	Task	
N12.57									N12.57.1	Task	
N12.58									N12.58.1	Task	
N12.59									N12.59.1	Task	
N12.60									N12.60.1	Task	
N12.61									N12.61.1	Task	
N12.62									N12.62.1	Task	
N12.63									N12.63.1	Task	
N12.64									N12.64.1	Task	
N12.65									N12.65.1	Task	
N12.66									N12.66.1	Task	
N12.67									N12.67.1	Task	
N12.68									N12.68.1	Task	
N12.69									N12.69.1	Task	
N12.70									N12.70.1	Task	
N12.71									N12.71.1	Task	
N12.72									N12.72.1	Task	
N12.73									N12.73.1	Task	
N12.74									N12.74.1	Task	
N12.75									N12.75.1	Task	
N12.76									N12.76.1	Task	
N12.77									N12.77.1	Task	
N12.78									N12.78.1	Task	
N12.79									N12.79.1	Task	
N12.80									N12.80.1	Task	
N12.81									N12.81.1	Task	
N12.82									N12.82.1	Task	
N12.83									N12.83.1	Task	
N12.84									N12.84.1	Task	
N12.85									N12.85.1	Task	
N12.86									N12.86.1	Task	
N12.87									N12.87.1	Task	
N12.88									N12.88.1	Task	
N12.89									N12.89.1	Task	
N12.90									N12.90.1	Task	
N12.91									N12.91.1	Task	
N12.92									N12.92.1	Task	
N12.93									N12.93.1	Task	
N12.94									N12.94.1	Task	
N12.95									N12.95.1	Task	
N12.96									N12.96.1	Task	
N12.97									N12.97.1	Task	
N12.98									N12.98.1	Task	
N12.99									N12.99.1	Task	
N13.00									N13.00.1	Task	

NWBS Cross Referenced to WBS Rev. 19 (Sorted by NWBS)

NIF Work Breakdown Structure (NWBS) - Rev. 0A - Version3 - NIF5005352

WBS Rev. 19

NIF Code	Jan 1	Jan 2	Jan 3	Jan 4	Jan 5	Jan 6	Jan 7	Jan 8	NWBS Code	NWBS Number	WBS No	WBS Description
									20	11.1	101	Local Strong Delivery
									20	11.1	102	Integrated Emergency Response
									20	11.2	103	Integrated Safety System
									20	11.2	104	Safety Training
									20	11.3	105	Asset Control
									20	11.3	106	Control, Monitoring and Reporting
									20	11.3	107	Control, Reporting and Planning
									20	11.4	108	Communications
									20	11.4	109	Network Definition
									20	11.4	110	Network Management
									20	11.4	111	Control, Monitoring and Reporting
									20	11.5	112	Software Engineering Control System
									20	11.5	113	Hardware Control System
									20	11.6	114	Control, Monitoring and Reporting
									20	11.7	115	Integrated Control, Control, Integration
									20	11.7	116	Asset Management and Training
									20	11.7	117	Resource - Inventory, Control, Safety
									20	11.7	118	Resource - Plan
									20	11.7	119	Resource - Control System
									20	11.7	120	Control System
									20	11.7	121	Control System
									20	11.7	122	Control System
									20	11.7	123	Control System
									20	11.7	124	Control System
									20	11.7	125	Control System
									20	11.7	126	Control System
									20	11.7	127	Control System
									20	11.7	128	Control System
									20	11.7	129	Control System
									20	11.7	130	Control System
									20	11.7	131	Control System
									20	11.7	132	Control System
									20	11.7	133	Control System
									20	11.7	134	Control System
									20	11.7	135	Control System
									20	11.7	136	Control System
									20	11.7	137	Control System
									20	11.7	138	Control System
									20	11.7	139	Control System
									20	11.7	140	Control System
									20	11.7	141	Control System
									20	11.7	142	Control System
									20	11.7	143	Control System
									20	11.7	144	Control System
									20	11.7	145	Control System
									20	11.7	146	Control System
									20	11.7	147	Control System
									20	11.7	148	Control System
									20	11.7	149	Control System
									20	11.7	150	Control System
									20	11.7	151	Control System
									20	11.7	152	Control System
									20	11.7	153	Control System
									20	11.7	154	Control System
									20	11.7	155	Control System
									20	11.7	156	Control System
									20	11.7	157	Control System
									20	11.7	158	Control System
									20	11.7	159	Control System
									20	11.7	160	Control System
									20	11.7	161	Control System
									20	11.7	162	Control System
									20	11.7	163	Control System
									20	11.7	164	Control System
									20	11.7	165	Control System
									20	11.7	166	Control System
									20	11.7	167	Control System
									20	11.7	168	Control System
									20	11.7	169	Control System
									20	11.7	170	Control System
									20	11.7	171	Control System
									20	11.7	172	Control System
									20	11.7	173	Control System
									20	11.7	174	Control System
									20	11.7	175	Control System
									20	11.7	176	Control System
									20	11.7	177	Control System
									20	11.7	178	Control System
									20	11.7	179	Control System
									20	11.7	180	Control System
									20	11.7	181	Control System
									20	11.7	182	Control System
									20	11.7	183	Control System
									20	11.7	184	Control System
									20	11.7	185	Control System
									20	11.7	186	Control System
									20	11.7	187	Control System
									20	11.7	188	Control System
									20	11.7	189	Control System
									20	11.7	190	Control System

10 3010

1010

3020

"n

3030 3040 2010 3050 1020 1030

40 50

2020 3060 1040 60

2040 3210 2030 309

3240 1050 2050 2060 3320 3205 3310 3280 3330 3110 3070 3340 3410

i 2070

[~

3120

L.!:!!!.

I 3140

CD1-Approvsl of Mission Need

CDR Complete

CD2-Approvsl of New Start

Notice of Intent Issued

Architect/Engineer Contracted

KD1' Dellums Process Complete

Title I Initiated

Construction Manager Contracted

PSAR DOE Concurrence

PSAR Approved

Approval to Initiate Title II Design

Approval to Initiate Long Lead Procurement

NEPA Record of Decision

CD3-Approval to Initiate Title II Construction

Issue Pollution Prevention/Waste MIn Plan

Start Special Equipment Installation

Optics Facilitization Complete (DM-1)

Rebaseline Plan Approved

IMI Contract Approved

OAB MPR Phase 1-permlt Equipment Installation SEIS Record of Decision

LTAB Superstructure Complete'

Inert GasNacuum MPR Phase 3-Permlt SF Vacuum End Conventional Construction (DM-2)

Target Chamber Positioned

Joint MPR-OAB Phase 2-Permlt LRU Assembly LRU Installation MPR P2-Permlt LB2 LRU Insl OPDL MPR-Permlt Production Optics

Processing LRU Installation MPR P1-Permlt PAM/PABTS Insl PCS MPR-Permlt LB2 Flashlamp Test Main Amp P1 LRU Installation

MPR P3-Permit SY2 LRU Instl

ILS MPR Phase 1-Permlt PAMMA Operations

FSAR Approved

LRU Installation MPR P4-Permlt TB LRU Instl

Light Propagation MPR P1-Permlt Light In LB2- TB

FSAR NNSA Concurrence

LTAB Construction Complete2

ILS MPR Phase 2-Permlt MOR Operations

ILS MPR Phase 3-Permlt PASS Laser Align

ILS MPR Phase 4-Permit ILS Integration Testing

x

x

x

x x

x

x

x r I x

I

x

x'.II

x

x

x

x

x

x

x

x

x

i:

x x

x

x

x

x

x

x x x
x
x x
x
x
x

'X
X
X X

~~

May-94 I

~

~ ct_94 Jun-95

Dec-95
Dec-95 I
---'
J8n-96

,

~
---I Aug-96

,

S;ep-96 :

,

~

Sep-96 ! --

~

Mar-97

S;ep-98

--

tllov-98

--

Oct-99

nla

nl8

11/8

--

11/8

--

Dec-00

nl8

Sep-01

--

Oct-00

--

nl8 11/8 nl8 11/8 nl8

II/a II/a

M8r-01

--

11/8

--

11/8 !

--

Feb-01

--

Ju\ -01

nl8

--

11/8

--

nl8

Jan-93 I Jan-93

May-94 I May-94



ct_94 Jun-95

Dec-95

Dec-95

Jan-96 I



~ ~ ~

~ ~

Nov-96 I

i

~ ~

Aug-98 ! Nov-98

Dec-99

May-00

Sep-00 Sep-00

Oct-00

n/a

Mar-01

Sep-01

Mar-02

Apr-03

Aug-03

Oct-03 Oct-03

~i

Oct-03

Nov-03

Dec-03

Dec-03

Dec-03 Jan-04

n/a

Jan-04 Jan-04

Jan-04

Oct-94 I --

Jun-95 !

--

Dec-95 i

Dec-95

Jan-96

--

May-96

--

Aug-96 Sep-96

--

Nov-96

--

Nov-96

--

Dec-96

--

Mar-97 AUG-98

Nov-98

Dec-99

--

May-oO

flev 2b 8/29/00

Page 1

NIF Schedule Change Crosswalk



--



3420 3430 2080

r---

3220

70

Light Propagation MPR P2-Permit Light in LB2

Light Propagation MPR P3-Permit Light In PDS

Joint MPR-Light Propagation Phase 4-Permit Light to Target Bay

Inert Gas Vacuum MPR Phase 1-Permit TC Vacuum

Inert Gas Vacuum MPR Phase 2-Permit Gas Filling

First Light to Target Chamber Center

First Experiments Readiness Assessment

10kj 1w to Precision Diagnostics-LB2ISY2

1st Bundle Commissioned

NNSA Approval First Experiments Readiness Assessment LRU Installation MPR P5-Permit LB1 LRU Inst!

PCS MPR-permit LB1 Flashlamp Test Main Amp P2 Beampath Infrastructure Commissioning Complete

6 Bundles Commissioned

LRU Installation MPR P6-Permit SY1 LRU InsU

Light Propagation MPR P5-Permit Light in LB1

Light Propagation MPR P6-Permit Light in SY1

9 Bundles Commissioned

4-Fold Symmetry Capability

12 Bundles Commissioned

8-Fold Symmetry In One Cone Capability

15 Bundles Commissioned

8-Fold Symmetry In Two Cones Capability

18 Bundles Commissioned

Security Review (LLNL)

Security Review (NNSA)

Readiness Assessment-Full NIF Operations (LLNL)

Readiness Assessment-Full NIF Operation (Office of the NIF)

End 01 Construction"

24 Bundles Commissioned

I CD4-Approval to Begin Operations

x

x

x

x

x

x

x

x

x

x

x

x x

x x

x x

x

x

x

x

x

x

x

x x

x

x

x

x

x

x

II/a

II/a II/a

II/a II/a II/a II/a

: II/a

II/a

Sept-G16

II/a

II/a

II/a II/a

II/a

II/a II/a II/a II/a II/a

II/a

II/a

II/a

II/a

II/a

II/a II/a

II/a

Apr.03

II/a

Oct-G34

Feb-04

Feb-04

Feb-04 Mar-04 May-04

Jun-04 Nov-04

Dec-04 Dec-04

Jan-OS

Jan-06

Feb-06

Mar-o&

Jun-06 Aug-06 Sep006

Nov-o&

Dec-o& Dec-O6

Jun-O7 Jun-O7 Dec.o7

Dec.o7 Mar-oB May-oe May-oB May-oe

Jul-o8

II/a i

I

Sep-oe Sep.oe5

1 = Milestone replaced with MPR's of LB1, LB2, SY1 and SY2

2 = Milestone incorporated with End Conventional Construction

3 = Rfplaced with Readiness Assessment -Full NIF Operation (OfficE~ of the NIF)

4 = CD4 was origInally defined as 12 Bundles Commissioned ancl12 bungles installed 5 = CD4 Is now defined as all 24 Bundles Commissioned .-

6 = Previously ORR/ORE Complete-Start Early Operations ~c, C''''',",''''

R,~v 2b 8/29/00

IPage 2